JOB NO.:	10557-159	Report Time:	2400 — 3 of 3
Company:	Wexpro Company	API JOB #	
LOCATION:		WORK ORDER#	
RIG NAME:	SST-88	FIELD:	Powder Wash
STATE:	Colorado	Township:	11 N
COUNTY:	Moffatt	SECT\RANGE:	15 — 97 W
WELL NAME:	Musser # 34		

From Tuesday, February 01, 2011 at 0000 to Tuesday, February 01, 2011 at 2400

DRILLING SUMMARY

Start Depth	1048.00	Rotary Hours	5.08
End Depth	1547.00	Circulating Hours	1.67
Total Drilled:	499.00	Avg. Total ROP:	78.79
Total Rotary Drilled:	396.00	Avg. Rotary ROP:	77.90
Total Drilled Sliding:	103.00	Avg. Slide ROP:	82.40
Slide Hours:	1.25	Percent Rotary:	79.36
Below Rotary Hrs.	14.00	Percent Slide:	20.64

Drilling Parameters

WOB	10	Pick UP	95	Slack Off	76	SPM
RAB	80	SPP	2200	FlowRate	733 - 733	180

Mud Data

Type	LSND			PV	5	SOLID	4
Weight	9	GAS	0	YP	1	BHT°	0
Viscosity	31	SAND	0	PH	10.3	Flow T°	53
Chlorides	900	WL	12			Oil %	0

PERSONNEL

Lead Directional :	Vearl Tucker
Second Directional :	Linc Stuart
MWD Operator1	Ty Parker
MWD Operator2	
Directional Company:	Enseco Directional Drilling
Geologist:	
Company Man:	Rick Bush

Incl. In:	2.1	Azm. In:	54.8	Incl. Out:	0	Azm. Out:	0

CASING

Size	Lb/ft	Set Depth
20	94	85
9 5/8	36	1547

BHA

BHA # 1:MI616STC,6x12, 7/8,4.0,.14, UBHO, NMDC-Flex, NMDC-Flex, X/O, 6 1/4" Steel DC, 4 1/2 Spiral 16 Jnts, Super Jars, 4 1/2 Spiral 15 Jnts,

Signature:

Daily Cost	$9,400.00
Cummulative Cost:	$27,250.00

GENERAL COMMENT

Date	Start Time	End Time	Hours	Start Depth	End Depth	Activity Code	COMMENT
1-Feb-11	00:00	00:10	0.17	1048	1058	Sliding	Sliding - (WOB:10;GPM :733;TFO:130)
1-Feb-11	00:10	01:00	0.83	1058	1139	Drilling	Drilling - (WOB:10;GPM :733;RPM:0)
1-Feb-11	01:00	01:10	0.17	1139	1139	Survey & Conn.	Survey & Conn.
1-Feb-11	01:10	01:20	0.17	1139	1154	Sliding	Sliding - (WOB:10;GPM :733;TFO:130)
1-Feb-11	01:20	02:10	0.83	1154	1202	Drilling	Drilling - (WOB:10;GPM :733;RPM:50)
1-Feb-11	02:10	02:20	0.17	1202	1202	Survey & Conn.	Survey & Conn.
1-Feb-11	02:20	02:35	0.25	1202	1234	Drilling	Drilling - (WOB:10;GPM :733;RPM:50)
1-Feb-11	02:35	02:45	0.17	1234	1234	Survey & Conn.	Survey & Conn.
1-Feb-11	02:45	03:00	0.25	1234	1254	Sliding	Sliding - (WOB:10;GPM :733;TFO:130)
1-Feb-11	03:00	04:00	1.00	1254	1329	Drilling	Drilling - (WOB:10;GPM :733;RPM:50)
1-Feb-11	04:00	04:10	0.17	1329	1329	Survey & Conn.	Survey & Conn.
1-Feb-11	04:10	04:20	0.17	1329	1341	Sliding	Sliding - (WOB:10;GPM :733;TFO:-20)
1-Feb-11	04:20	04:30	0.17	1341	1361	Drilling	Drilling - (WOB:10;GPM :733;RPM:50)
1-Feb-11	04:30	04:40	0.17	1361	1361	Survey & Conn.	Survey & Conn.
1-Feb-11	04:40	04:50	0.17	1361	1372	Sliding	Sliding - (WOB:10;GPM :733;TFO:-20)
1-Feb-11	04:50	05:30	0.67	1372	1423	Drilling	Drilling - (WOB:10;GPM :733;RPM:50)
1-Feb-11	05:30	05:40	0.17	1423	1423	Survey & Conn.	Survey & Conn.

Date	Start Time	End Time	Hours	Start Depth	End Depth	Activity Code	COMMENT
1-Feb-11	**05:40**	**05:50**	0.17	**1423**	**1438**	**Sliding**	Sliding - (WOB:10;GPM :733;TFO:-20)
1-Feb-11	**05:50**	**06:45**	0.92	**1438**	**1486**	**Drilling**	Drilling - (WOB:10;GPM :733;RPM:50)
1-Feb-11	**06:45**	**07:00**	0.25	**1486**	**1486**	**Survey & Conn.**	Survey & Conn.
1-Feb-11	**07:00**	**07:10**	0.17	**1486**	**1506**	**Sliding**	Sliding - (WOB:10;GPM :733;TFO:-20)
1-Feb-11	**07:10**	**07:15**	0.08	**1506**	**1518**	**Drilling**	Drilling - (WOB:10;GPM :733;RPM:50)
1-Feb-11	**07:15**	**07:25**	0.17	**1518**	**1518**	**Survey & Conn.**	Survey & Conn.
1-Feb-11	**07:25**	**07:45**	0.33	**1518**	**1547**	**Drilling**	Drilling - (WOB:10; :733;RPM:50)
1-Feb-11	**07:45**	**08:20**	0.58	**1547**	**1547**	**Circulating**	Circulating
1-Feb-11	**08:20**	**10:30**	2.17	**1547**	**1547**	**Short Trip**	Short Trip
1-Feb-11	**10:30**	**11:35**	1.08	**1547**	**1547**	**Circulating**	Circulating
1-Feb-11	**11:35**	**13:00**	1.42	**1547**	**1547**	**POOH**	POOH
1-Feb-11	**13:00**	**14:00**	1.00	**1547**	**1547**	**Other**	Other-L/D Dir. Tools
1-Feb-11	**14:00**	**24:00**	10.00	**1547**	**1547**	**Standby**	Standby-Run 9 5/8 csg.