JOB NO.:	10557-159	Report Time:	2400 — 8 of 9
Company:	Wexpro Company	API JOB #	
LOCATION:		WORK ORDER#	
RIG NAME:	SST-88	FIELD:	Powder Wash
STATE:	Colorado	Township:	11 N
COUNTY:	Moffatt	SECT\RANGE:	15 — 97 W
WELL NAME:	Musser # 34		

From Sunday, February 06, 2011 at 0000 to Sunday, February 06, 2011 at 2400

DRILLING SUMMARY

Start Depth	5266.00	Rotary Hours	20.83
End Depth	6305.00	Circulating Hours	0.00
Total Drilled:	1039.00	Avg. Total ROP:	48.89
Total Rotary Drilled:	1023.00	Avg. Rotary ROP:	49.10
Total Drilled Sliding:	16.00	Avg. Slide ROP:	38.40
Slide Hours:	0.42	Percent Rotary:	98.46
Below Rotary Hrs.	24.00	Percent Slide:	1.54

Drilling Parameters

WOB	12	Pick UP	155	Slack Off	135	SPM
RAB	145	SPP	2050	FlowRate	346 - 346	85

Mud Data

Type	LSND			PV	10	SOLID	7
Weight	9.5	GAS	0	YP	4	BHT°	102
Viscosity	37	SAND	0.25	PH	10	Flow T°	86
Chlorides	300	WL	11			Oil %	0

PERSONNEL

Lead Directional :	Vearl Tucker
Second Directional :	Linc Stuart
MWD Operator1	Zach Brown
MWD Operator2	
Directional Company:	Enseco Directional Drilling
Geologist:	
Company Man:	Rick Bush

CASING

Size	Lb/ft	Set Depth
20	94	85
9 5/8	36	1547

BHA

BHA # 2:FM3555ZM,4x10,3x9, Fixed bend 1.5,6/7,5.0,.29, UBHO, NMDC Flex, NMDC Flex, 6 1/4" Steel DC, 4 1/2 Spiral 16 Jnts, Super Jars, 4 1/2 Spiral 15 Jnts,

Signature:

Incl. In:	2.5	Azm. In:	53.3	Incl. Out:	0.7	Azm. Out:	54.2	Daily Cost	$9,400.00
								Cummulative Cost:	$75,850.00

GENERAL COMMENT

Date	Start Time	End Time	Hours	Start Depth	End Depth	Activity Code	COMMENT
6-Feb-11	00:00	01:00	1.00	5266	5328	Drilling	Drilling - (WOB:12;GPM :346;RPM:50)
6-Feb-11	01:00	01:10	0.17	5328	5328	Survey & Conn.	Survey & Conn.
6-Feb-11	01:10	01:35	0.42	5328	5344	Sliding	Sliding - (WOB:14;GPM :346;TFO:-100)
6-Feb-11	01:35	02:45	1.17	5344	5423	Drilling	Drilling - (WOB:12;GPM :346;RPM:50)
6-Feb-11	02:45	02:55	0.17	5423	5423	Survey & Conn.	Survey & Conn.
6-Feb-11	02:55	04:20	1.42	5423	5519	Drilling	Drilling - (WOB:12;GPM :346;RPM:50)
6-Feb-11	04:20	04:30	0.17	5519	5519	Survey & Conn.	Survey & Conn.
6-Feb-11	04:30	06:45	2.25	5519	5614	Drilling	Drilling - (WOB:12; :346;RPM:50)
6-Feb-11	06:45	06:55	0.17	5614	5614	Survey & Conn.	Survey & Conn.
6-Feb-11	06:55	08:35	1.67	5614	5710	Drilling	Drilling - (WOB:12; :346;RPM:50)
6-Feb-11	08:35	08:50	0.25	5710	5710	Survey & Conn.	Survey & Conn.
6-Feb-11	08:50	11:00	2.17	5710	5805	Drilling	Drilling - (WOB:12; :346;RPM:50)
6-Feb-11	11:00	11:10	0.17	5805	5805	Survey & Conn.	Survey & Conn.
6-Feb-11	11:10	13:50	2.67	5805	5900	Drilling	Drilling - (WOB:12; :346;RPM:50)
6-Feb-11	13:50	14:15	0.42	5900	5900	Rig Service-Inhole	Rig Service-Inhole-Install Rot.Head
6-Feb-11	14:15	14:25	0.17	5900	5900	Survey & Conn.	Survey & Conn.
6-Feb-11	14:25	16:50	2.42	5900	5996	Drilling	Drilling - (WOB:12; :346;RPM:50)

Date	Start Time	End Time	Hours	Start Depth	End Depth	Activity Code	COMMENT
6-Feb-11	**16:50**	**17:10**	0.33	**5996**	**5996**	**Survey & Conn.**	Survey & Conn.
6-Feb-11	**17:10**	**19:10**	2.00	**5996**	**6091**	**Drilling**	Drilling - (WOB:12; :346;RPM:50)
6-Feb-11	**19:10**	**19:20**	0.17	**6091**	**6091**	**Survey & Conn.**	Survey & Conn.
6-Feb-11	**19:20**	**20:55**	1.58	**6091**	**6186**	**Drilling**	Drilling - (WOB:12; :346;RPM:50)
6-Feb-11	**20:55**	**21:10**	0.25	**6186**	**6186**	**Survey & Conn.**	Survey & Conn.
6-Feb-11	**21:10**	**23:00**	1.83	**6186**	**6281**	**Drilling**	Drilling - (WOB:12; :346;RPM:50)
6-Feb-11	**23:00**	**23:20**	0.33	**6281**	**6281**	**Survey & Conn.**	Survey & Conn.
6-Feb-11	**23:20**	**24:00**	0.67	**6281**	**6305**	**Drilling**	Drilling - (WOB:12; :346;RPM:50)