JOB NO.:	10557-159	Report Time:	2400 — 6 of 7
Company:	Wexpro Company	API JOB #	
LOCATION:		WORK ORDER#	
RIG NAME:	SST-88	FIELD:	Powder Wash
STATE:	Colorado	Township:	11 N
COUNTY:	Moffatt	SECT\RANGE:	15 — 97 W
WELL NAME:	Musser # 34		

From Friday, February 04, 2011 at 0000 to Friday, February 04, 2011 at 2400

DRILLING SUMMARY

Start Depth	3039.00	Rotary Hours	20.33
End Depth	4215.00	Circulating Hours	0.00
Total Drilled:	1176.00	Avg. Total ROP:	56.90
Total Rotary Drilled:	1164.00	Avg. Rotary ROP:	57.25
Total Drilled Sliding:	12.00	Avg. Slide ROP:	36.00
Slide Hours:	0.33	Percent Rotary:	98.98
Below Rotary Hrs.	24.00	Percent Slide:	1.02

Drilling Parameters

WOB	12	Pick UP	95	Slack Off	76	SPM
RAB	80	SPP	1550	FlowRate	346 - 346	85

Mud Data

Type	LSND			PV	8	SOLID	11
Weight	9.9	GAS	0	YP	14	BHT°	95
Viscosity	46	SAND	0.5	PH	10.1	Flow T°	80
Chlorides	500	WL	7			Oil %	0

PERSONNEL

Lead Directional :	Vearl Tucker
Second Directional :	Linc Stuart
MWD Operator1	Zach Brown
MWD Operator2	
Directional Company:	Enseco Directional Drilling
Geologist:	
Company Man:	Rick Bush

CASING

Size	Lb/ft	Set Depth
20	94	85
9 5/8	36	1547

BHA

BHA # 2:FM3555ZM,4x10,3x9, Fixed bend 1.5,6/7,5.0,.29, UBHO, NMDC Flex, NMDC Flex, 6 1/4" Steel DC, 4 1/2 Spiral 16 Jnts, Super Jars, 4 1/2 Spiral 15 Jnts,

Signature:

Incl. In:	10.3	Azm. In:	50.5	Incl. Out:	10	Azm. Out:	49.5	Daily Cost	$9,400.00
								Cummulative Cost:	$57,050.00

GENERAL COMMENT

Date	Start Time	End Time	Hours	Start Depth	End Depth	Activity Code	COMMENT
4-Feb-11	00:00	00:15	0.25	3039	3039	Survey & Conn.	Survey & Conn.
4-Feb-11	00:15	01:35	1.33	3039	3135	Drilling	Drilling - (WOB:12;GPM :346;RPM:50)
4-Feb-11	01:35	01:45	0.17	3135	3135	Survey & Conn.	Survey & Conn.
4-Feb-11	01:45	01:55	0.17	3135	3141	Sliding	Sliding - (WOB:10;GPM :346;TFO:-90)
4-Feb-11	01:55	02:15	0.33	3141	3230	Drilling	Drilling - (WOB:12;GPM :346;RPM:50)
4-Feb-11	02:15	02:25	0.17	3230	3230	Survey & Conn.	Survey & Conn.
4-Feb-11	02:25	02:35	0.17	3230	3236	Sliding	Sliding - (WOB:10;GPM :346;TFO:90)
4-Feb-11	02:35	04:55	2.33	3236	3325	Drilling	Drilling - (WOB:12;GPM :346;RPM:50)
4-Feb-11	04:55	05:05	0.17	3325	3325	Survey & Conn.	Survey & Conn.
4-Feb-11	05:05	06:15	1.17	3325	3421	Drilling	Drilling - (WOB:12;GPM :346;RPM:50)
4-Feb-11	06:15	06:35	0.33	3421	3421	Survey & Conn.	Survey & Conn.
4-Feb-11	06:35	08:25	1.83	3421	3516	Drilling	Drilling - (WOB:12;GPM :346;RPM:50)
4-Feb-11	08:25	08:35	0.17	3516	3516	Survey & Conn.	Survey & Conn.
4-Feb-11	08:35	10:15	1.67	3516	3612	Drilling	Drilling - (WOB:12;GPM :346;RPM:50)
4-Feb-11	10:15	10:30	0.25	3612	3612	Survey & Conn.	Survey & Conn.
4-Feb-11	10:30	12:05	1.58	3612	3707	Drilling	Drilling - (WOB:12;GPM :346;RPM:50)
4-Feb-11	12:05	12:15	0.17	3707	3707	Survey & Conn.	Survey & Conn.

Date	Start Time	End Time	Hours	Start Depth	End Depth	Activity Code	COMMENT
4-Feb-11	**12:15**	**14:00**	1.75	**3707**	**3802**	**Drilling**	Drilling - (WOB:12;GPM :346;RPM:50)
4-Feb-11	**14:00**	**14:15**	0.25	**3802**	**3802**	**Survey & Conn.**	Survey & Conn.
4-Feb-11	**14:15**	**14:40**	0.42	**3802**	**3833**	**Drilling**	Drilling - (WOB:12;GPM :346;RPM:50)
4-Feb-11	**14:40**	**15:15**	0.58	**3833**	**3833**	**Rig Service-Inhole**	Rig Service-Inhole
4-Feb-11	**15:15**	**16:35**	1.33	**3833**	**3897**	**Drilling**	Drilling - (WOB:12;GPM :346;RPM:50)
4-Feb-11	**16:35**	**16:45**	0.17	**3897**	**3897**	**Survey & Conn.**	Survey & Conn.
4-Feb-11	**16:45**	**19:00**	2.25	**3897**	**3992**	**Drilling**	Drilling - (WOB:12;GPM :346;RPM:50)
4-Feb-11	**19:00**	**19:10**	0.17	**3992**	**3992**	**Rig repair**	Rig repair - Work on kelly spinner
4-Feb-11	**19:10**	**19:20**	0.17	**3992**	**3992**	**Survey & Conn.**	Survey & Conn.
4-Feb-11	**19:20**	**21:15**	1.92	**3992**	**4087**	**Drilling**	Drilling - (WOB:12;GPM :346;RPM:50)
4-Feb-11	**21:15**	**21:25**	0.17	**4087**	**4087**	**Survey & Conn.**	Survey & Conn.
4-Feb-11	**21:25**	**23:15**	1.83	**4087**	**4183**	**Drilling**	Drilling - (WOB:12;GPM :346;RPM:50)
4-Feb-11	**23:15**	**23:25**	0.17	**4183**	**4183**	**Survey & Conn.**	Survey & Conn.
4-Feb-11	**23:25**	**24:00**	0.58	**4183**	**4215**	**Drilling**	Drilling - (WOB:12;GPM :346;RPM:50)