JOB NO.:	10557-159	Report Time:	2400 — 2 of 3
Company:	Wexpro Company	API JOB #	
LOCATION:		WORK ORDER#	
RIG NAME:	SST-88	FIELD:	Powder Wash
STATE:	Colorado	Township:	11 N
COUNTY:	Moffatt	SECT\RANGE:	15 — 97 W
WELL NAME:	Musser # 34		

From Monday, January 31, 2011 at 0000 to Monday, January 31, 2011 at 2400

DRILLING SUMMARY

Start Depth	85.00	Rotary Hours	10.25
End Depth	1048.00	Circulating Hours	0.08
Total Drilled:	963.00	Avg. Total ROP:	92.45
Total Rotary Drilled:	953.00	Avg. Rotary ROP:	92.98
Total Drilled Sliding:	10.00	Avg. Slide ROP:	60.00
Slide Hours:	0.17	Percent Rotary:	98.96
Below Rotary Hrs.	18.00	Percent Slide:	1.04

Drilling Parameters

WOB	10	Pick UP	40	Slack Off	40	SPM
RAB	40	SPP	2200	FlowRate	0 - 733	180

Mud Data

Type	LSND			PV	5	SOLID	4
Weight	9	GAS	0	YP	1	BHT°	0
Viscosity	31	SAND	0	PH	10.3	Flow T°	53
Chlorides	900	WL	12			Oil %	0

PERSONNEL

Lead Directional :	Vearl Tucker
Second Directional :	Linc Stuart
MWD Operator1	Ty Parker
MWD Operator2	
Directional Company:	Enseco Directional Drilling
Geologist:	
Company Man:	Rick Bush

Incl. In:	0	Azm. In:	0	Incl. Out:	2.1	Azm. Out:	54.8

CASING

Size	Lb/ft	Set Depth

Signature:

BHA

BHA # 1:MI616STC,6x12, 7/8,4.0,.14, UBHO, NMDC-Flex, NMDC-Flex, X/O, 6 1/4" Steel DC, 4 1/2 Spiral 16 Jnts, Super Jars, 4 1/2 Spiral 15 Jnts,

Daily Cost	$9,900.00
Cummulative Cost:	$17,850.00

GENERAL COMMENT

Date	Start Time	End Time	Hours	Start Depth	End Depth	Activity Code	COMMENT
31-Jan-11	00:00	06:00	6.00	0	0	Standby	Standby
31-Jan-11	06:00	06:30	0.50	0	0	Change BHA	Change BHA-P/U NMDC's & MWD tool
31-Jan-11	06:30	07:45	1.25	85	230	Drilling	Drilling
31-Jan-11	07:45	08:00	0.25	230	230	Survey & Conn.	Survey & Conn.-No Survey
31-Jan-11	08:00	09:30	1.50	230	321	Drilling	Drilling - (WOB:10;GPM :390;RPM:50)
31-Jan-11	09:30	09:55	0.42	321	321	Survey & Conn.	Survey & Conn.-No Survey
31-Jan-11	09:55	10:05	0.17	321	351	Drilling	Drilling - (WOB:10;GPM :390;RPM:50)
31-Jan-11	10:05	10:15	0.17	351	351	Survey & Conn.	Survey & Conn.
31-Jan-11	10:15	10:50	0.58	351	412	Drilling	Drilling - (WOB:10;GPM :390;RPM:50)
31-Jan-11	10:50	11:05	0.25	412	412	Survey & Conn.	Survey & Conn.-No Survey
31-Jan-11	11:05	11:55	0.83	412	502	Drilling	Drilling - (WOB:10;GPM :390;RPM:50)
31-Jan-11	11:55	12:55	1.00	502	502	Other	Other-Troubleshoot MWD
31-Jan-11	12:55	13:30	0.58	502	502	POOH	POOH
31-Jan-11	13:30	13:45	0.25	502	502	Other	Other-L/D MWD Tool
31-Jan-11	13:45	15:15	1.50	502	502	Other	Other-Wait on MWD parts
31-Jan-11	15:15	15:30	0.25	502	502	Other	Other-Install MWD tool
31-Jan-11	15:30	16:30	1.00	502	502	TIH	TIH-Work tight hole

Date	Start Time	End Time	Hours	Start Depth	End Depth	Activity Code	COMMENT
31-Jan-11	**16:30**	**16:35**	0.08	**502**	**502**	**Reaming**	TIH-Wash & Ream 30' to bottom
31-Jan-11	**16:35**	**16:45**	0.17	**502**	**502**	**Survey & Conn.**	Survey & Conn.
31-Jan-11	**16:45**	**17:40**	0.92	**502**	**593**	**Drilling**	Drilling - (WOB:10;GPM :733;RPM:50)
31-Jan-11	**17:40**	**17:55**	0.25	**593**	**593**	**Survey & Conn.**	Survey & Conn.
31-Jan-11	**17:55**	**18:50**	0.92	**593**	**683**	**Drilling**	Drilling - (WOB:10;GPM :733;RPM:50)
31-Jan-11	**18:50**	**19:00**	0.17	**683**	**683**	**Survey & Conn.**	Survey & Conn.
31-Jan-11	**19:00**	**20:05**	1.08	**683**	**774**	**Drilling**	Drilling - (WOB:10;GPM :733;RPM:50)
31-Jan-11	**20:05**	**20:15**	0.17	**774**	**774**	**Survey & Conn.**	Survey & Conn.
31-Jan-11	**20:15**	**21:15**	1.00	**774**	**865**	**Drilling**	Drilling - (WOB:10;GPM :733;RPM:50)
31-Jan-11	**21:15**	**21:25**	0.17	**865**	**865**	**Survey & Conn.**	Survey & Conn.
31-Jan-11	**21:25**	**21:35**	0.17	**865**	**875**	**Sliding**	Survey & Conn.
31-Jan-11	**21:35**	**22:25**	0.83	**875**	**956**	**Drilling**	Drilling - (WOB:10;GPM :733;RPM:50)
31-Jan-11	**22:25**	**22:35**	0.17	**956**	**956**	**Survey & Conn.**	Survey & Conn.
31-Jan-11	**22:35**	**23:45**	1.17	**956**	**1048**	**Drilling**	Drilling - (WOB:10;GPM :733;RPM:50)
31-Jan-11	**23:45**	**24:00**	0.25	**1048**	**1048**	**Survey & Conn.**	Survey & Conn.