JOB NO.:	10557-159	Report Time:	2400 — 4 of 5
Company:	Wexpro Company	API JOB #	
LOCATION:		WORK ORDER#	
RIG NAME:	SST-88	FIELD:	Powder Wash
STATE:	Colorado	Township:	11 N
COUNTY:	Moffatt	SECT\RANGE:	15 — 97 W
WELL NAME:	Musser # 34		

ENSECO Directional Drilling

From Wednesday, February 02, 2011 at 0000 to Wednesday, February 02, 2011 at 2400

DRILLING SUMMARY

Start Depth	1547.00	Rotary Hours	0.00
End Depth	1547.00	Circulating Hours	0.00
Total Drilled:	0.00	Avg. Total ROP:	NA
Total Rotary Drilled:	0.00	Avg. Rotary ROP:	NA
Total Drilled Sliding:	0.00	Avg. Slide ROP:	NA
Slide Hours:	0.00	Percent Rotary:	NA
Below Rotary Hrs.	3.67	Percent Slide:	NA

Drilling Parameters

WOB	10	Pick UP	95	Slack Off	76	SPM	
RAB	80	SPP	2200	FlowRate	733 - 733	180	

Mud Data

Type	LSND			PV	16	SOLID	8
Weight	9.7	GAS	0	YP	10	BHT°	0
Viscosity	40	SAND	0	PH	10.2	Flow T°	53
Chlorides	700	WL	9			Oil %	0

PERSONNEL

Lead Directional :	Vearl Tucker
Second Directional :	Linc Stuart
MWD Operator1	Ty Parker
MWD Operator2	
Directional Company:	Enseco Directional Drilling
Geologist:	
Company Man:	Rick Bush

Incl. In:	0	Azm. In:	0	Incl. Out:	6.3	Azm. Out:	52.3

CASING

Size	Lb/ft	Set Depth
20	94	85
9 5/8	36	1547

BHA

BHA # 2:FM3555ZM,4x10,3x9, Fixed bend 1.5,6/7,5.0,.29, UBHO, NMDC Flex, NMDC Flex, 6 1/4" Steel DC, 4 1/2 Spiral 16 Jnts, Super Jars, 4 1/2 Spiral 15 Jnts,

Signature:

Daily Cost	$11,000.00
Cummulative Cost:	$38,250.00

GENERAL COMMENT

Date	Start Time	End Time	Hours	Start Depth	End Depth	Activity Code	COMMENT
2-Feb-11	00:00	20:20	20.33	1547	1547	Standby	Standby- Nipple Up And Test BOP
2-Feb-11	20:20	22:00	1.67	1547	1547	Change BHA	Change BHA - P/U and orient dir tools, Change out UBHO due to set screw size.
2-Feb-11	22:00	22:50	0.83	1547	1547	Other	TIH - with one std and surface test mwd (ok). 4" stdpipe valve was froze up, thaw out and test.
2-Feb-11	22:50	24:00	1.17	1547	1547	TIH	TIH