DRILLING COMPLETION REPORT

Document Number: 2508480

This form is to be submitted within 30 days of the setting of production casing, the plugging of a dry hole, the deepening or sidetracking of a well, or any time the wellbore configuration is changed. If the well is deepened or sidetracked a new Form 5 is required. If an attempt has been made to complete/produce a well, then the operator shall submit Form 5A (Completed Interval Report.) If the well has been plugged, a form 6 (Well Abandonment Report) is required.

Completion Type ☒ Final completion ☐ Preliminary completion

1. OGCC Operator Number: 10027
2. Name of Operator: C & J FIELD SERVICES
3. Address: 3650 COUNTY RD #2
   City: RANGELY State: CO Zip: 81648

4. Contact Name: LINDA C. GORDON
   Phone: (970) 629-1116
   Fax: (970) 675-8558

5. API Number 05-103-07161-00
6. County: RIO BLANCO
7. Well Name: LUBAUER Well Number: 19A
8. Location: QtrQtr: LOT 10 Section: 3 Township: 1N Range: 102W Meridian: 6
   Footage at surface: Distance: 778 feet Direction: FSL Distance: 442 feet Direction: FEL
   As Drilled Latitude: 40.079940 As Drilled Longitude: -108.821580

GPS Data:
   Data of Measurement: 03/22/2007 PDOP Reading: 2.7 GPS Instrument Operator's Name: WASATCH

** If directional footage at Top of Prod. Zone Dist.: _____ feet. Direction: _____ Dist.: _____ feet. Direction: _____
   Sec: _____ Twp: _____ Rng: _____

** If directional footage at Bottom Hole Dist.: _____ feet. Direction: _____ Dist.: _____ feet. Direction: _____
   Sec: _____ Twp: _____ Rng: _____

9. Field Name: RANGELY
10. Field Number: 72370
11. Federal, Indian or State Lease Number: COC034894

12. Spud Date: (when the 1st bit hit the dirt) 05/05/1956 13. Date TD: 08/03/2009 14. Date Casing Set or D&A: 08/03/2009

15. Well Classification:
☐ Dry ☒ Oil ☐ Gas/Coalbed ☐ Disposal ☐ Stratigraphic ☐ Enhanced Recovery ☐ Storage ☐ Observation

16. Total Depth MD 2750 TVD** _____ 17 Plug Back Total Depth MD _____ TVD** _____

18. Elevations GR 5266 KB 5278 | One paper copy of all electric and mud logs must be submitted, along with one digital LAS copy as available.

19. List Electric Logs Run:

20. Casing, Liner and Cement:

CASING

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
SURF	9+1/2	8+5/8	27	0	102		0	102	VISU
1ST	6+1/8				2,750				

STAGE/TOP OUT/REMEDIAL CEMENT

Cement work date: _____

Method used	String	Cementing tool setting/pref depth	Cement volume	Cement top	Cement bottom

Details of work:

21. Formation log intervals and test zones:

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analyses must be submitted to COGCC)
	Top	Bottom	DST	Cored	
MANCOS	102	2,750	☐	☐	

Comment:

FORMATION LOG INTERVALS AND TEST ZONES COMMENTS: 1956 DRILLED TO 580' TO PRODUCE. 1964 DEEPENED TO 2750'. NO CASING PAST 102'. THIS IS AN OPEN HOLE (6 1/8" FROM 102 TO 2750').

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____   Print Name: LINDA C. GORDON

Title: Date: 10/13/2011   Email: LCGORDON@CENTURYTEL.NET

Attachment Check List

Att Doc Num	Document Name	attached ?			

Attachment Checklist

Att Doc Num	Document Name				
	CMT Summary *	Yes ☐	No ☒		
	Core Analysis	Yes ☐	No ☒		
	Directional Survey **	Yes ☐	No ☒		
	DST Analysis	Yes ☐	No ☒		
	Logs	Yes ☐	No ☒		
2508482	Other	Yes ☒	No ☐		

Other Attachments

2508480	FORM 5 SUBMITTED	Yes ☒	No ☐		

General Comments

User Group	Comment	Comment Date
Permit	off hold--oper. has no add'l info in well file. well originally drilled in 1956, deepened in 1964. No logs, fm. tops, or add'l cement info available.	1/10/2012 7:03:50 AM
Permit	still on hold--re-requested top of Mancos from oper.	1/9/2012 8:08:33 AM
Permit	on hold--req'd Mancos fm. top, any logs or cement info?	11/15/2011 7:46:13 AM
Data Entry	8. CHECK FOOTAGE AT SURFACE: CHANGED TO 778 FSL FROM 400 FSL 8. CHECK PDOP READING: 27 OUT OF RANGE. DATA ENTRY CORRECTED TO 2.7. operator omitted well classification.	11/2/2011 10:55:53 AM

Total: 4 comment(s)