FORM 5 Rev 02/08	**State of Colorado** **Oil and Gas Conservation Commission** 1120 Lincoln Street, Suite 801, Denver, Colorado 80205 Phone: (303) 894-2100 Fax: (303) 894-2109 **DRILLING COMPLETION REPORT**		DE	ET	OE	ES

Document Number:

400245840

This form is to be submitted within 30 days of the setting of production casing, the plugging of a dry hole, the deepening or sidetracking of a well, or any time the wellbore configuration is changed. If the well is deepened or sidetracked a new Form 5 is required. If an attempt has been made to complete/produce a well, then the operator shall submit Form 5A (Completed Interval Report.) If the well has been plugged, a form 6 (Well Abandonment Report) is required.

Completion Type ☒ Final completion ☐ Preliminary completion

1. OGCC Operator Number: 100185

2. Name of Operator: ENCANA OIL & GAS (USA) INC

3. Address: 370 17TH ST STE 1700

City: DENVER State: CO Zip: 80202-

4. Contact Name: Marina Ayala

Phone: (720) 876-5905

Fax: (720) 876-6905

5. API Number 05-045-19028-00

6. County: GARFIELD

7. Well Name: N. PARACHUTE Well Number: WF04A-35H26596

8. Location: QtrQtr: SENE Section: 26 Township: 5S Range: 96W Meridian: 6

Footage at surface: Distance: 2465 feet Direction: FNL Distance: 676 feet Direction: FEL

As Drilled Latitude: 39.586628 As Drilled Longitude: -108.129761

GPS Data:

Data of Measurement: 12/07/2021 PDOP Reading: 3.3 GPS Instrument Operator's Name: Brandon Birdsall

** If directional footage at Top of Prod. Zone Dist.: 19 feet. Direction: FNL Dist.: 1364 feet. Direction: FWL

Sec: 35 Twp: 5S Rng: 96W

** If directional footage at Bottom Hole Dist.: 98 feet. Direction: FNL Dist.: 1276 feet. Direction: FWL

Sec: 35 Twp: 5S Rng: 96W

9. Field Name: GRAND VALLEY 10. Field Number: 31290

11. Federal, Indian or State Lease Number:

12. Spud Date: (when the 1st bit hit the dirt) 06/13/2011 13. Date TD: 09/02/2011 14. Date Casing Set or D&A: 09/02/2011

15. Well Classification:

☐ Dry ☐ Oil ☒ Gas/Coalbed ☐ Disposal ☐ Stratigraphic ☐ Enhanced Recovery ☐ Storage ☐ Observation

16. Total Depth MD 10500 TVD** 8632 17 Plug Back Total Depth MD 10427 TVD** 8559

18. Elevations GR 6093 KB 6115 | One paper copy of all electric and mud logs must be submitted, along with one digital LAS copy as available.

19. List Electric Logs Run:

RST, CBL (same log with Triple Combo) and Mud.

20. Casing, Liner and Cement:

CASING

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
CONDUCTOR	26	16	42	0	180	217	0	180	CALC
SURF	12+1/4	9+5/8	36	0	1,736	383	0	1,756	CALC
1ST	8+3/4	4+1/2	11.60	0	10,453	1,471	1,315	10,500	CBL

STAGE/TOP OUT/REMEDIAL CEMENT

Cement work date: _____

Method used	String	Cementing tool setting/pref depth	Cement volume	Cement top	Cement bottom

Details of work:

21. Formation log intervals and test zones:

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analyses must be submitted to COGCC)
	Top	Bottom	DST	Cored	
WILLIAMS FORK	6,761	10,308	☐	☐	
ROLLINS	10,309	10,500	☐	☐	

Comment:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____   Print Name: Marina Ayala

Title: Permitting Technician   Date: 1/27/2012   Email: marina.ayala@encana.com.com

Attachment Check List

Att Doc Num	Document Name	attached ?			

Attachment Checklist

Att Doc Num	Document Name				
400246112	CMT Summary *	Yes	☒	No	☐
	Core Analysis	Yes	☐	No	☒
	Directional Survey **	Yes	☐	No	☒
	DST Analysis	Yes	☐	No	☒
	Logs	Yes	☒	No	☐
	Other	Yes	☐	No	☒

Other Attachments

Att Doc Num	Document Name				
400245840	FORM 5 SUBMITTED	Yes	☒	No	☐
400246093	PDF-MUD	Yes	☒	No	☐
400246095	LAS-TRIPLE COMBINATION	Yes	☒	No	☐
400246110	DIRECTIONAL DATA	Yes	☒	No	☐
400246111	DIRECTIONAL DATA	Yes	☒	No	☐

General Comments

User Group	Comment	Comment Date
Permit	off hold; paper logs 1/30/12 EDRL 2447397 RST/SM/GR/CCL 2447396 CBL/CBL/VDL/GR/CCL 2447395 in scanning	2/6/2012 11:16:25 AM
Permit	on hold pending receipt of paper logs	1/27/2012 9:11:18 AM

Total: 2 comment(s)