Robidoux 13-15T Recompletion **WELLBORE DIAGRAM 6/17/11**



KB: 13'

FMC WELLHEAD

9-5/8" SHOE @ 975'
36# J-55

TBG TALLY:
2508.07' 75 JTS 2-7/8" TBG 6.5 PPF
1.19 X PROFILE NIPPLE WEATHERFORD
33.53 JT, 2-7/8" TBG
1.92' RETRIEVING HEAD FOR 7" RBP @ 2877' (MAX OD 4.62, MAX ID 2.86) RIGHT SET, LEFT RELEASE

5/18/11 PERFORATED DEEP CREEK
2552-57' (3 SPF, 120 DEG PHASING, 15 SHOTS TOTAL)

GAS PRODUCITON, INITIAL FLOWTEST YIELDED 200+ MCFD WITH 200# TBG PRESSURE

PERFORATED MORAPOS
3140' - 48' (3 SPF, 120 DEG PHA, 24 SHOTS)

HALLIBURTON 7" RBP @ 2877'

INTERVAL PRODUCED WATER, TRACE OIL, & TRACE GAS

3300' CIBP W/ 10' CMT ON TOP

Per discussion with COGCC

PERFORATED MANCOS
3384' - 92' (3 SPF, 120 DEG PHA, 24 SHOTS)

INTERVAL ONLY PRODUCED WATER

104' CLASS G CMT - 20 SX
10K HALLIBURTON CIBP 3620'

Per discussion with COGCC

CEMENT SQUEEZE PERFORATIONS 5/4/11
60 SX CLASS G CEMENT

MANCOS SILL PERFORATION 3670' - 82'

Per discussion with COGCC

60 SX CLASS G CMT - 313'
CIBP 6070'

7" SHOE @ 6122'
23# J-55

UNSUCCESSFULLY ATTEMPTED TO CLEAN OUT NIOBRARA 5/6/2011

6.25" OPEN HOLE

TD @ 7800'