Wellbore Schematic Input Report

Well Name: OAKLAND CATTLE COMPANY 32-27 2

VERTICAL - ORIGINAL HOLE, 7/17/2013 2:06:17 PM



Well Header

API	Business Unit	District	Well Config
05-005-06809	WATTENBERG	15	VERTICAL

Original KB Elevation (ft)	KB - GL / MSL (ftKB)	Spud Date	P & A Date
5,451.00	11.00	6/8/1982	

Comment
SKETCHY DATA; DRILL REPORTS AFTER RR MISSING, NO FRAC INFO (ALL FRAC INFO ESTIMATED)
NO LOGS AVAILABLE PBTD OR TUBING INFO

Directions To Well

Congressional Location

Quarter 1	Quarter 2	Quarter 3	Quarter 4	Section	Township	Twnshp N...	Range	Rng E/W Dir
		SW	NE	27	5	S	61	W

Bottom Hole Location

North-South Distance (ft)	From N or S Line	East-West Distance (ft)	From E or W Line

Plug Back Total Depths

Date	Depth (ftKB)	Method	Com

Wellbore Sections

Section Des	Size (in)	Act Top (ftKB)	Act Btm (ftKB)
SURFACE	12 1/4	11.0	240.0
PRODUCTION	7 7/8	240.0	6,935.0

Zone Statuses

Zone Name	Status Date	Status	Job
J SAND	6/25/1982	PR	DRILLING/COMPLETION - ORIGINAL, 6/8/1982 00:00

Casing Strings

Surface, 227.0ftKB

Casing Description	Run Date	OD (in)	Wt/Len (l...	Grade	Top (ftKB)	MD (ftKB)
Surface	6/8/1982	8 5/8	24.00	K-55	11.0	227.0

Production, 6,935.0ftKB

Casing Description	Run Date	OD (in)	Wt/Len (l...	Grade	Top (ftKB)	MD (ftKB)
Production	6/14/1982	5 1/2	15.50	K-55	11.0	6,935.0

Cement

Description	Top Depth (ftKB)	Bottom Depth (ftKB)
Surface Casing Cement	11.0	227.0
Production Casing Cement	5,600.0	6,935.0

Tubing Components

Item Des	OD (in)	Wt (lb/ft)	Grade	Jts	Len (ft)	Btm (ftKB)	Btm (TVD) (ftKB)

Perforation Data

Zone	Bnch/Stg	Entered Shot Total	Top (ftKB)	Btm (ftKB)	Date
J SAND, ORIGINAL HOLE		42	6,781.00	6,793.00	6/19/1982

Stimulations & Treatments

Date	Zone	Primary Job Type
6/20/1982	J SAND, ORIGINAL HOLE	DRILLING/COMPLETION - ORIGINAL

Technical Result	Tech Result Details	Tech Result Note

Comment
NO PROPPANT INFO AVAILABLE

Other In Hole

Run Date	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Logs

Date	Type	Top (ftKB)	Btm (ftKB)

Report Printed: 7/17/2013