Company:	**US ROCKIES REGION**	**Site:**	**HSR-SCOTTDALE RANCHES 7-2**
Project:	**COLORADO-WELD-NAD83-UTM13**	**Common Well Name:**	**HSR-SCOTTDALE RANCHES 7-2**

API No:	0512317969	Datum:	RKB	Section:	2	Div of Quarter Section:	SW
Latitude:	40.256664°	Elevation:	4,767.0usft	Township:	3 N	Div of Section:	NE
Longitude:	-104.855107°	Water Depth:	4,757.0usft	Range:	67 W		

Casing Information	Casing Size & Weight	Cement Fluid (sacks)	Cement Depths (ft)	Schematic (9/4/2013)	Hole Size (in)	MD / PBMD (usft)	Perforation Intervals (usft)
SURFACE CASING - Set @ 669.0usft	8.625in,	, 3% CACL2 1/4 #/sk Flocel, 468	10 (TOC) 669		12.250		
PRODUCTION CASING - Set @ 7,315.0usft	4.500in,	, 35% SILICA - 18% SALT, 200	5944 (TOC) 7315		7.875	MD: 7,334 PBMD: 7,278	6,895 - 6,897 - NIOBRARA 6,965 - 6,967 - NIOBRARA 7,183 - 7,188 - CODELL
	4.500in,						