| | | | |
|---|---|---|---|
| **Company:** | **US ROCKIES REGION** | **Site:** | **VINCENT ROLLIE J "B" #2** |
| **Project:** | **COLORADO-WELD-NAD83-UTM13** | **Common Well Name:** | **VINCENT ROLLIE J "B" #2** |

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| API No: | 0512309976 | Datum: | RKB | Section: | 12 | Div of Quarter Section: | SE |
| Latitude: | 40.148119° | Elevation: | 4,849.0usft | Township: | 2 N | Div of Section: | SE |
| Longitude: | -104.833757° | Ground: | 4,839.0usft | Range: | 67 W | | |

| Casing Information | Casing Size & Weight | Cement Fluid (sacks) | Cement Depths (ft) | Schematic (9/5/2013) | Hole Size (in) | MD / PBMD (usft) | Perforation Intervals (usft) |
|---|---|---|---|---|---|---|---|
| SURFACE CASING - Set @ 622.0usft | 4.500in, 11.60ppf<br>8.625in, | , 2.4% CaCl2, 475 | 10 (TOC)<br>622 | | 12.250 | | |
| PRODUCTION CASING - Set @ 7, 960.0usft | 4.500in, 10.50ppf<br>4.500in, 11.60ppf<br>4.500in, 11.60ppf | , 2% GEL 10% SALT 20% SS, 230 | 7550 (TOC)<br>7960 | | 7.875 | MD: 7,960<br>PBMD: 7, 910 | 7,806 - 7,856 - J SAND |