NOBLE ENERGY INC.

SINJIN E36-03
NENW 36-6N-65W
663' FNL & 1975' FWL
Weld County, Colorado
Wattenberg
CURRENT WELLBORE SCHEMATIC
with PROPOSED P&A
3/5/2014

API: 05-123-16467
COGCC #

GL Elev: 4647'
KB Elev: 4656'

Spud Date: 1/14/1993

Surface Casing :
8 5/8" 24# @ 328'
Cement: 300 sx
TOC: Surface

Stage Cement from 2860' to 3836'

TOC @ 6098'

Production Casing :
5 1/2" 17# @ 7066'
Cement: 150 sx + 250 sx stage
TD: 1/18/1993



Cut surface casing off 6'-8' below surface.

Pump approx 150 sx shoe plug @ 440'
Will bring cement to surface.

Pump 100 sx stub plug where csg was pulled
Cut and pull csg @ 2500'

Parkman Perforations 3558' - 3562'
(Cement Squeezed 2/13/2002)

60 sx Balance Plug @ 3900'

CIBP @ 6850' w/ 2 sx cement on top

Codell Perforations 6900' - 6914'

TD: 7085'