FORM
27
Rev 6/99

Click here to reset form

State of Colorado
Oil and Gas Conservation Commission
1120 Lincoln Street, Suite 801, Denver, Colorado 80203
(303)894-2100 Fax:(303)894-2109

Tracking Number: _____
Name of Operator: _____
OGCC Operator No: _____
Received Date: _____
Well Name & No: _____
Facility Name & No: _____

REMEDIATION WORKPLAN (Cont.)

OGCC Employee:

If groundwater has been impacted, describe proposed monitoring plan (# of wells or sample points, sampling schedule, analytical methods, etc.):

GW was not observed in the pit to a max. excavatecd depth of 7.5' BGS during site visits that occured on December 4, 2012 and April 3, 2013.

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing. Use additional sheet for description if required.

Approximately 14 cubic yards of contaminated soil remains on Site and staged in the lined containment berm. The pit will be reclaimed by backfilling with onsite soil and thecontaminated soil staged inside lined containmant berms. Please see Final Deposition below. The pit will be backfilled to approximate adjacent elevations. The undisturbed portions of the site, are arid and very sparsely vegetated. The pit excavation measures 15 feet by 7 feet. Resseding of the pit does not appear necessary or practical.

Attach samples and analytical results taken to verify remediation of impacts. Show locations of samples on an onsite schematic or drawing.

Is further site investigation required? ☐ Y ☑ N If yes, describe:

Based on our observations and the reported laboratory data the Site's pit can be closed with No Further Action pending review by the COGCC.

Final disposition of E&P waste (landtreated and disposed onsite, name of licensed disposal facility, recycling, reuse, etc.):

Based on our observations and the reported laboratory data this contaminated soil appears to have naturally attenuated to concentrations less than COGCC Table 910-1 Concentration Level for Total Petroleum Hydrocarbons of 500 mg/Kg. It is intended to reuse this material to backfill the pit excavation pending COGCC's review of this report and approval.

IMPLEMENTATION SCHEDULE

Date Site Investigation Began: July, 2012	Date Site Investigation Completed: April 2013	Date Remediation Plan Submitted: October, 2102
Remediation Start Date: December 1012	Anticipated Completion Date: April 2013	Actual Completion Date: April 2013

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Jim Graves Signed: _____

Title: Maralex - Operations Manager Date: _____

OGCC Approved: Carlos Lujan, Ph.D. Title: Digitally signed by Carlos Lujan, Ph.D. DN: cn=Carlos Lujan, Ph.D., o=COGCC, ou=EPS NW Region, email=carlos.lujan@state.co.us, c=US Date: 2014.03.19 14:50:54 -06'00' Date: _____