2122127

STATE OF COLORADO

Krabacher - DNR, Jay <jay.krabacher@state.co.us>

Re: Low TOC Notification-KP 422-9 (05-045-22219)

1 message

Krabacher - DNR, Jay <jay.krabacher@state.co.us> Thu, Sep 11, 2014 at 11:49 AM
To: "Schrant, Jennifer" <Jennifer.Schrant@wpxenergy.com>
Cc: "Haddock, Reed" <Reed.Haddock@wpxenergy.com>, "Neifert-Kraiser, Angela" <Angela.Neifert-Kraiser@wpxenergy.com>, "Randolph, Gina" <Gina.Randolph@wpxenergy.com>, "Salazar, Sandi" <Sandra.Salazar@wpxenergy.com>, "Weybright, Michele" <Michele.Weybright@wpxenergy.com>

Jennifer:

Your plan is acceptable. Please proceed.

Keep in mind that with high bradenhead-pressure (BHP) issues, that monitoring the BHP during stim/completions must be stringently conducted. Review COGCC Rule 341 -- especially the section where if the BHP increases by more than 200 psi over the starting BHP, COGCC must be notified as soon as practicable.

Regards,

Jay Krabacher

On Thu, Sep 11, 2014 at 10:35 AM, Schrant, Jennifer <Jennifer.Schrant@wpxenergy.com> wrote:

> Hi Jay,
>
> This email is to notify you that the KP 422-9 on the KP 32-9 pad has a low top of cement. Details of this well include:
>
> KP 422-9 (05-045-22219)- MV Well
>
> - This well is a new drill
> - Top of Cement- 3150' ***There is cement up to 1400', but appears to be patchy at best. This was determined by running a CAST-M log because we ran LiteCRETE cement. I have attached the CAST-M log and the ACE processing (this is Halliburton's assessment of the cement) for your reference.
> - This well ***does not*** cover 500' above the top of gas (Geology pick: 3323')
> - Bradenhead pressure is currently venting per instructions. However, last week during a 24 hour build up test in 24 hours it built to 200 psi.
> - The planned top perf depth is 3615'
>
> I will be submitting the request to complete for this well shortly.
>
> The well is scheduled to frac on 9/15/2014. I would recommend completing the wellbore (while closely monitoring bradenhead pressure) and then remediating the bradenhead pressure after the frac if needed. Please advise.

Thank you,

Jennifer Schrant

EDP Engineer I-

Piceance Completions

Office Phone: (303) 629- 8402

Cell Phone: (303) 885-7752

Email: jennifer.schrant@wpxenergy.com

--

Jay Krabacher

N W Area Engineer

COLORADO
Oil & Gas Conservation Commission
Department of Natural Resources

P 970.625.2497 x4

C 970.589.6180

796 Megan Ave., Suite 201, Rifle, CO 81650

jay.krabacher@state.co.us | www.colorado.gov/cogcc