
MAIN PASS (0 PSI)
WELL WAS LOGGED WITH 0 PSI AT THE WELL HEAD.
TOOLS RAN IN COMBINATION.
TOOLS WERE DECENTRALIZED IN OPEN HOLE AND CENTRALIZED IN CASED HOLE.
TOOLS WERE PULLED OUT OF THE HOLE AT 1000 FT/HR.


REPEAT PASS (0 PSI)
FREE PIPE PASS (0 PSI)

-5	AMPS7	150
-5	AMPS8	150

Log Variables

Database:C:\Warrior\Data\bayswater_carlson_g-15-16hn_rcbl.db
Dataset: field/well/run1/pass14

Top - Bottom

XXXX	PPT usec	CASEWGHT lb/ft	MAXAMPL mV	MINAMPL mV	MINATTN db/ft	SRFTEMP degF	CASEOD in
0	283	32	62.2	1	0.8	0	7

PERFS	TDEPTH ft	BOTTEMP degF	BOREID in
0	7200	140	8.5

Calibration Report

Database File: bayswater_carlson_g-15-16hn_rcbl.db
Dataset Pathname: pass14
Dataset Creation: Thu Aug 13 00:57:37 2015 by Log 7.0 B1

Gamma Ray Calibration Report

Serial Number:	110109-Dig	
Tool Model:	Probe275	
Performed:	Wed Aug 12 23:03:04 2015	
Calibrator Value:	1022.0	GAPI
Background Reading:	79.6	cps
Calibrator Reading:	1548.2	cps
Sensitivity:	0.6959	GAPI/cps

Segmented Cement Bond Log Calibration Report

Serial Number:	111107	
Tool Model:	PROBE_BH	
Calibration Casing Diameter:	7.000	in
Calibration Depth:	2571.267	ft

Master Calibration, performed Thu Aug 13 00:29:55 2015:

	Raw (v)		Calibrated (mv)		Results	
	Zero	Cal	Zero	Cal	Gain	Offset
3'	0.019	0.633	0.000	62.165	101.296	-1.972
CAL	0.015	1.008				
5'	0.038	0.567	0.000	62.165	117.448	-4.483
SUM						
S1	0.039	0.712	0.000	100.000	148.570	-5.827
S2	0.021	0.718	0.000	100.000	143.533	-3.075
S3	0.021	0.669	0.000	100.000	154.211	-3.164
S4	0.025	0.618	0.000	100.000	168.501	-4.180
S5	0.023	0.563	0.000	100.000	185.369	-4.306
S6	0.021	0.532	0.000	100.000	195.784	-4.178
S7	0.019	0.556	0.000	100.000	186.080	-3.448
S8	0.018	0.644	0.000	100.000	159.707	-2.842

Internal Reference Calibration, performed Wed Dec 31 17:00:00 1969:

	Raw (v)		Calibrated (v)		Results	
	Zero	Cal	Zero	Cal	Gain	Offset
CAL	0.000	0.000	0.015	1.008	1.000	0.000

Air Zero Calibration, performed Wed Dec 31 17:00:00 1969:

	Raw (v)	Calibrated (v)	Results
	Zero	Zero	Offset
3'	0.000	0.000	0.000
5'	0.000	0.000	0.000
SUM			
S1	0.000	0.000	0.000
S2	0.000	0.000	0.000
S3	0.000	0.000	0.000
S4	0.000	0.000	0.000
S5	0.000	0.000	0.000
S6	0.000	0.000	0.000
S7	0.000	0.000	0.000
S8	0.000	0.000	0.000

Service Ticket No.	42055	API No.	05-123-41718	PGM Ver	WARRIOR 7.0 CH

The Well Name, Location, Borehole Description, and / or Cementing Data Furnished by Client

EQUIPMENT DATA

PROBE 2.75 RADII		PROBE GR-CCL					
Run No.	1	Run No.	1	Run No.		Run No.	
Serial No.	111107	Serial No.	110109	Serial No.		Serial No.	
Model No.	RADII 275	Model No.	GR 275	Model No.		Model No.	
Diameter	2.75IN	Diameter	2.75IN	Diameter		Diameter	

LOGGING DATA

General Data

Pass	Depths		Well Head	Speed	Logging Run Comments
No.	From	To	Pressure	Ft/Min	
12	6024FT	5800FT	0	100	REPEAT PASS
14	6988FT	0FT	0	100	MAIN PASS

	AMP 3FT		SECTORS		VDL		GAMMA RAY	
Pass	Scale		Scale		Scale		Scale	
No.	L	R	L	R	L	R	L	L
12	0	100	-5	150	0	1200	0	150
14	0	100	-5	150	0	1200	0	150

DIRECTIONAL INFORMATION

Maximum Deviation	N/A	deg. @		KOP	N/A		

Sensor	Offset (ft)	Schematic	Description	Len (ft)	OD (in)	Wt (lb)
			CHD-STNDRD (GOI) Standard Cable Head	1.00	1.69	10.00
Headvolt	12.50					
WVF3FT	8.83		RBT-PROBE_BH (111107) Probe Radii Bond Tool with Digital Telemetry	8.75	2.75	90.00
WVFCAL	8.83					
WVFS1	8.83					
WVFS2	8.83					
WVFS3	8.83					
WVFS4	8.83					
WVFS5	8.83					
WVFS6	8.83					
WVFS7	8.83					
WVFS8	8.83					
WVF5FT	7.75					
CCL	3.63					
			GR-Probe275 (110109-Dig)	4.50	2.75	57.00
GR	0.89					

Dataset: bayswater_carlson_g-15-16hn_rcbl.db: field/well/run1/pass14
Total Length: 14.25 ft
Total Weight: 157.00 lb
O.D. 2.75 in

ALLIED HORIZONTAL WIRELINE SERVICES

Company	BAYSWATER EXPLORATION AND PRODUCTION
Well	CARLSON G-15-16HN
Field	WATTENBERG
County	WELD
State	COLORADO
Country	USA