
Formations
Vertical schematic (actual)
Surface; Casing; 8 5/8 in; 23.00 lb/ft; 10.0 ftKB; 280.0 ftKB
Cement; 10.0 ftKB; 280.0 ftKB
Perforated; 600.0
Cement Squeeze; 10.0 ftKB; 600.0 ftKB
Auto cement plug; 50.0 ftKB; 600.0 ftKB
Production; Casing; 2 7/8 in; 6.50 lb/ft; 10.0 ftKB; 7,302.0 ftKB
Dump Bail; 6,690.0 ftKB; 6,710.0 ftKB
Cast Iron Bridge Plug; 6,710.0 ftKB; 6,712.0 ftKB
Dump Bail; 6,790.0 ftKB; 6,810.0 ftKB
Cast Iron Bridge Plug; 6,810.0 ftKB; 6,812.0 ftKB
Niobrara, Original Hole
Perforated; 6,862.0-6,877.0
Perforated; 6,969.0-6,971.0
Perforated; 7,050.0-7,067.0
Codell, Original Hole
Perforated; 7,182.0-7,198.0
Plug Back Total Depth; 7,230.0
Cement; 5,712.0 ftKB; 7,302.0 ftKB