Operator's Area Review Contact: Koehler COGCC 07-20-2016

AREA OF REVIEW OFFSET WELL EVALUATIONS

Offset Well API #	Offset Well Name	Offset Well Operator	Offset Well Status	Depth of Base of Aquifer	Offset Well Surface Casing Setting Depth	Offset Well Completed Formation Top	Offset Well Top of Production Casing Cement	Abandoned Wells	Active Wells		Comment (Optional)
								To be Replugged (yes or no?)	Requires Casing Repair (yes or no?)	To be Plugged (yes or no?)	
05-121-05116	Hossle 2	Union Texas Petroleum	PA	49	101	4658	3395	No			See header of Induction log for IHS card and other info. Same as API: 121-40047: 1 well 2 APIs. TOC-Calc. Plugging info: 70 gal sand 4653-4720, 1 gal rock and 5 sx 4611-4653, pulled pipe from 3350, (mud?) 10' rock bridge to 101', 15 sx 56-101, mud to 16', 5 sx top plug. **OK**
05-121-05118	Howard J Hossle 1	Anderson-Prichard Oil Corp	DA	49	104	4664	NA	No			Plugged with mud and 15 sx at 115 ft, 10 sx at surface. No tops on completion log. **OK-outside 1/4 mile, pressure field away from location, injector probably on vacuum ala Scott #1-WD to north.**
05-121-05119	Hossle 3	Okmar Oil Co	PA	49	92	4650	3409	No			TOC-Calc. Sand 4657-4730, 1 gal rock and 5 sx to 4615, pulled pipe from 3280?, mud to 95', rock 85-95, 15 sx 40-85, mud 16-40, 5 sx 0-16. 11/30/1967. **OK**
05-121-05126	Decker 22-18 2	Diamond Operating LLC	SI	49	142	4643	150		No	No	Converting to injection well.
05-121-05127	Decker B 2	Okmar Oil Co	DA	49	92	4650	NA	No			35 sx 4595-4695, mud, 15 sx @92, 10 sx top surface casing. **OK**
05-121-05134	Decker 32-18 3	Diamond Operating LLC	PR	49	140	4639	4089		No	No	TOC-Calc.
05-121-05135	Decker 2	Tipps Drilling Co Inc	DA	49	102	4640	NA	No			TOC-Calc. Mud, 15 sx @ 102-56, 10 sx 0-30. **OK-almost 1/2 mile, producing well between it and injector, injector probably on a vacuum ala Scott #1-WD to north.**
05-121-05140	Decker B 1	Fritzler Resources Inc	PR	49	99	4627	4094		No	No	TOC-Calc. Surface casing typo on completion rpt 99=?.
05-121-05141	Decker 31-18 1	Diamond Operating LLC	PR	49	141	4605	4034		No	No	
05-121-05142	Decker 1	Okmar Oil Co	PA	49	99	4642	4083	No			TOC-Calc. Sand 4400-4654 w/5 sx on top, 20 sx at surface. **OK**
05-121-05153	Loudder 1	Okmar Oil Co	PA	49	100	4632	3995	No			TOC=Calc. Sand 4417-4680 10 sx on top, mud, 10 sx in surface to 3' below surface. **OK**
05-121-09862	Decker 1-C	Tipps* Kenneth L	PA	49	134	4646	4091	No			TOC=Calc. Sand 4620-4651, 10 sx on sand 4535-4620, cut pipe @ 3200, 25 sx @134 in and out of casing, 5 sx at surface. **OK**
05-121-10014	Hossle 1-B	Tipps* Kenneth L	DA	49	135	4638	NA	No			TOC-Calc. 35 sx across J 4650' up, 20 sx base of Surface 136', 10 sx in top. **OK**
05-121-40047	Hossle 2	Okmar Oil Co	PA	49	101	4658	3395	No			Same as API: 121-05116: 1 well 2 APIs. TOC-Calc. Plugging info: 70 gal sand 4653-4720, 1 gal rock and 5 sx 4611-4653, pulled pipe from 3350, (mud?) 10' rock bridge to 101', 15 sx 56-101, mud to 16', 5 sx top plug. **OK**

Offset Well API #	Offset Well Name	Offset Well Operator	Offset Well Status	Depth of Base of Aquifer	Surface Casing Setting Depth	Completed Formation Top	Top of Production Casing Cement	To be Replugged (yes or no?)	Requires Casing Repair (yes or no?)	To be Plugged (yes or no?)	Comment (Optional)

Offset Well API #	Offset Well Name	Offset Well Operator	Offset Well Status	Depth of Base of Aquifer	Surface Casing Setting Depth	Completed Formation Top	Top of Production Casing Cement	To be Replugged (yes or no?)	Requires Casing Repair (yes or no?)	To be Plugged (yes or no?)	Comment (Optional)

Offset Well API #	Offset Well Name	Offset Well Operator	Offset Well Status	Depth of Base of Aquifer	Surface Casing Setting Depth	Completed Formation Top	Top of Production Casing Cement	To be Replugged (yes or no?)	Requires Casing Repair (yes or no?)	To be Plugged (yes or no?)	Comment (Optional)