BASIC ENERGY SERVICES

JOB LOG

		27415	08/16/17
		CO - Las Animas	
	Randy Snyder	Cement	
Pioneer	Farmington NM		
	Stick 21-8	Plug To Abandon	
	S 8 - T 32S - R 67W		

0700								On location safety meeting rig up
								5 1/2 17# Casing. 2 7/8 Tubing & 8 5/8 24#
								Surface csg. Trip out & lay down rods & pmp.
								Trip in & out of hole with scraper to 2560ft.
								Trip in hole with CIBP & set it at 2550ft.
								Trip out of hole with setting tool.
								Trip in with open ended tubing & tag CIBP
								at 2550ft. Load hole with 48 bbls water.
								Pump 1bbl fresh water ahead. Mix & pump
								12 sks = 2.5 bbls class B cmt mix at 15.6 ppg
								yield 1.18. Displace with 14 bbls water.
								#1 Plug from 2550 up to 2450ft.
								Trip out & lay down tubing up to 580ft.
								Load hole with 4 bbls water. Pump 1bbl fresh
								water ahead. Mix & pump 66 sks = 14 bbls
								class B cmt mix at 15.6 ppg yield 1.18. the
								hole is full of cmt from 580 up to surface.
								Cut off well head. We have good cmt
								between 5 1/2 & 8 5/8. Cement is down 45ft
								in 5 1/2 csg. Mix & pump 5sks = 1bbl class
								B cmt mix at 15.6 ppg 5 1/2 casing is full of
								#2 Plug from 580 ft up to surface.
1600								Job Complete.