FORM 5 Rev 09/14

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109

Document Number: 400597981

Date Received: 06/24/2014

DRILLING COMPLETION REPORT

Per Rule 308A, this form and all required attachments shall be submitted after completing the drilling operations to drill, sidetrack, or deepen a wellbore and after changing the casing and cement configuration of a wellbore. If any attempt has been made to test, complete, or produce the well, the operator shall aslo submit a Form 5A (Completed Interval Report) per Rule 308B. If the well has been plugged, the operator shall also submit a Form 6 (Well Abandonment Report) per Rule 311.

Completion Type [X] Final completion [ ] Preliminary completion

OGCC Operator Number: 96155 Contact Name: Elvera Berryman

Name of Operator: WHITING OIL & GAS CORPORATION Phone: (303) 390-4221

Address: 1700 BROADWAY STE 2300 Fax: (303) 390-1598

City: DENVER State: CO Zip: 80290

API Number 05-123-38346-00 County: WELD

Well Name: Razor Federal Well Number: 26J-3511A

Location: QtrQtr: NWSE Section: 26 Township: 10N Range: 58W Meridian: 6

Footage at surface: Distance: 2326 feet Direction: FSL Distance: 1947 feet Direction: FEL

As Drilled Latitude: 40.808744 As Drilled Longitude: -103.829602

GPS Data:

Date of Measurement: 01/30/2014 PDOP Reading: 2.0 GPS Instrument Operator's Name: Larry D. Brown

** If directional footage at Top of Prod. Zone Dist.: 1450 feet Direction: FSL Dist.: 1717 feet. Direction: FEL

Sec: 26 Twp: 10N Rng: 58W

** If directional footage at Bottom Hole Dist.: 638 feet Direction: FSL Dist.: 1813 feet. Direction: FEL

Sec: 35 Twp: 10N Rng: 58W

Field Name: DJ HORIZONTAL NIOBRARA Field Number: 16950

Federal, Indian or State Lease Number: COC075023

Spud Date: (when the 1st bit hit the dirt) 04/22/2014 Date TD: 05/02/2014 Date Casing Set or D&A: 05/03/2014

Rig Release Date: 05/29/2014 Per Rule 308A.b.

Well Classification:

[ ] Dry [X] Oil [ ] Gas/Coalbed [ ] Disposal [ ] Stratigraphic [ ] Enhanced Recovery [ ] Storage [ ] Observation

Total Depth MD 12200 TVD** 5598 Plug Back Total Depth MD 12146 TVD** 5598

Elevations GR 4726 KB 4743 **Digital Copies of ALL Logs must be Attached per Rule 308A** [X]

List Electric Logs Run:

LWD/MUD/CBL/Triple Combo, GR, and IND run in API: 123-37495

CASING, LINER AND CEMENT

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
CONDUCTOR	20	16	84	0	97		0	97	VISU
SURF	13+1/2	9+5/8	36	0	1,536	465	0	1,536	VISU
1ST	8+3/4	7	29	0	6,024	816	484	6,024	CBL
1ST LINER	6	4+1/2	11.60	4859	12,190	456	4,859	12,190	VISU

STAGE/TOP OUT/REMEDIAL CEMENT

Cement work date: _____

Method used	String	Cementing tool setting/perf depth	Cement volume	Cement top	Cement bottom

Details of work:

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analysis must be submitted to COGCC)
	Top	Bottom	DST	Cored	
PIERRE	1,691		NO	NO	
HYGIENE	3,513		NO	NO	
SHARON SPRINGS	5,766		NO	NO	
NIOBRARA	5,787		NO	NO	

Operator Comments

Open Hole Logging Exception (document#400642303) , No Resistivity Log Run. Triple Combo, GR, and IND run in API: 123-37495.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Elvera Berryman

Title: Engineer Tech Date: 6/24/2014 Email: elvera.berryman@whiting.com

Attachment Check List

Att Doc Num	Document Name	attached ?	
Attachment Checklist			
400627981	CMT Summary *	Yes ☒	No ☐
400627982	CMT Summary *	Yes ☒	No ☐
400627984	CMT Summary *	Yes ☒	No ☐
	Core Analysis	Yes ☐	No ☒
400627975	Directional Survey **	Yes ☒	No ☐
	DST Analysis	Yes ☐	No ☒
	Logs	Yes ☒	No ☐
	Other	Yes ☐	No ☒
Other Attachments			
400597981	FORM 5 SUBMITTED	Yes ☒	No ☐
400627976	DIRECTIONAL DATA	Yes ☒	No ☐
400627988	PDF-CBL 1ST RUN	Yes ☒	No ☐
400628718	PDF-Measurement/Logging While Drilling	Yes ☒	No ☐
400628719	LAS-Measurement/Logging While Drilling	Yes ☒	No ☐
400628720	PDF-MUD	Yes ☒	No ☐

General Comments

User Group	Comment	Comment Date
Engineering Tech	• PBTD corrected from 12200' to 12146' per float collar. • Surface string "Sacks of Cement" corrected from 455 to 465.	09/21/2017
Permit	Corrected the TPZ section. Corrected rig release date via email from operator. Corrected Electric Logs Run Comments section. Corrected Open Hole Log Exception comments on Submit tab.	09/07/2017

Total: 2 comment(s)