RELIANCE
OILFIELD SERVICES

Radial Cement Bond
Gamma Ray
Casing Collar Log

Company TEP Rocky Mountain LLC
Well Tri State Trucking PA 441-26
Field Parachute
County Garfield
State Colorado

Company	TEP Rocky Mountain LLC		
Well	Tri State Trucking PA 441-26		
Field	Parachute		
County	Garfield	State	Colorado

Location: API # : 05-045-23649
2275 FNL & 1887 FWL SENW
SEC 25 TWP 6S RGE 95W

Other Services
--

				Elevation
Permanent Datum	Ground Level	Elevation	5224'	K.B. 5248'
Log Measured From	Kelly Bushing	24 FT		D.F. 5247'
Drilling Measured From	Kelly Bushing			G.L. 5224'

Date	15-JAN-2018		
Run Number	One		
Depth Driller	8520 FT		
Depth Logger	8467 FT		
Bottom Logged Interval	8467 FT		
Top Log Interval	Surface		
Open Hole Size	8.75"		
Type Fluid	Fresh Water		
Density / Viscosity	8.34 lb/gal		
Max. Recorded Temp.	235°F		
Estimated Cement Top	See Log		
Time Well Ready	R.O.A.		
Time Logger on Bottom	15:50		
Equipment Number	HD-359		
Location	Grand Junction, CO		
Recorded By	A. Ellsworth		
Witnessed By	D. Welsh		

Borehole Record			Tubing Record			
Run Number	Bit	From	To	Size	Weight	From	To

Casing Record	Size (in)	Wgt (lbs/Ft)	Grade	Top	Bottom
Surface Casing	9 5/8	32.3	H-40	Surface	1151 FT
Intermediate #1	4 1/2	11.6	P-110	Surface	8479 FT
Intermediate #2					
Liner					

<<< Fold Here >>>

All interpretations are opinions based on inferences from electrical or other measurements and we cannot and do not guarantee the accuracy or correctness of any interpretation, and we shall not, except in the case of gross or willful negligence on our part, be liable or responsible for any loss, costs, damages, or expenses incurred or sustained by anyone resulting from any interpretation made by any of our officers, agents or employees. These interpretations are also subject to our general terms and conditions set out in our current Price Schedule.

Comments

Log ran per customer request
Depth referenced to Kelly Bushing at 24 FT
Marker Joint from 4475 FT to 4496 FT
Log ran from 8467 FT to Surface
Log ran with 0 PSI Surface Induced Pressure

Thank you for choosing Reliance Oilfield Services, LLC!!

RELIANCE
OILFIELD SERVICES

Main Pass

Recorded with 0 PSI Surface Induced Pressure

Database File	tep_tri state trucking pa 441-26_rbl_01-15-18\processed_tep_tri state trucking pa 441-26_rbl_01-15-18.db
Dataset Pathname	main
Presentation Format	ros_rbt004_tep
Dataset Creation	Mon Jan 15 15:50:17 2018
Charted by	Depth in Feet scaled 1:240

Curve	Left	Unit	Right
Gamma Ray	0	(GAPI)	200
Line Speed	-150	(ft/min)	150
Line Tension	0	(lb)	2000
Temperature	0	(degF)	20
Casing Collar Locator	10		0
3' Amplitude	0	(mV)	100
3' Amplitude x 5	0	(mV)	20
3' Travel Time	300	(usec)	200
5' Variable Density Log	200		1200
Sector Map	10		110
Average Amplitude	0		150
Mimimum Amplitude	0		150
Maximum Amplitude	0		150


126.9
3800
129.0
3900


130.7
4000
132.7
4100


134.8
4200
136.4
4300


138.1
4400
Marker Joint
140.0
4500


142.0
4600
144.2
4700


146.5
4800
148.9
4900


151.1
5000
153.0
5100


154.8
5200
155.9
5300


158.0
5400
159.9
5500


161.8
5600
163.9
5700


166.7
5800
168.3
5900
170.5
6000


172.3
6100
174.3
6200


176.2
6300
178.2
6400


179.9
6500
182.1
6600


184.0
6700
185.7
6800


187.9
6900
190.2
7000


192.2
7100
194.0
7200


196.4
7300
198.2
7400


200.7
7500
203.3
7600
205.4
7700

RELIANCE OILFIELD SERVICES

Repeat Pass

Recorded with 0 PSI Surface Induced Pressure

Database File	tep_tri state trucking pa 441-26_rbl_01-15-18\processed_tep_tri state trucking pa 441-26_rbl_01-15-18.db
Dataset Pathname	Repeat
Presentation Format	ros_rbt004_tep
Dataset Creation	Mon Jan 15 15:45:12 2018
Charted by	Depth in Feet scaled 1:240



Sensor	Offset (ft)	Schematic	Description	Length (ft)	O.D. (in)	Weight (lb)
			Titan CHD-16875 GO Titan 1-11/16" Assembled Electric Cable Head w/ 1" Fishing Neck	1.03	1.69	5.40
			DSS RAC-2750 5A GO DSS 2-3/4" Roller 5 Arm Centralizer w/ GO Ends	2.55	2.75	32.00
TEMP	16.33					
WVFS8 WVFS7 WVFS6 WVFS5 WVFS4 WVFS3 WVFS2 WVFS1 WVFCAL WVF3FT WVF5FT HEADVOLT	14.10 14.10 14.10 14.10 14.10 14.10 14.10 14.10 14.10 14.10 13.10 9.85		Probe Radii-2750 RBT (FW1305-098) Probe 2-3/4" Radial Cement Bond Tool with Integral Temperature Sub	9.39	2.75	105.00
			DSS RAC-2750 5A GO DSS 2-3/4" Roller 5 Arm Centralizer w/ GO Ends	2.55	2.75	32.00
CCL$2 CCL$1	6.42 6.42					
GR	5.18		Probe GR-CCL-2750 GOB (FW1307-038) Probe 2-3/4" rev.2 Digital Scintillation Gamma Ray/CCL Combined	4.51	2.75	55.00
			DSS RAC-2750 5A GO DSS 2-3/4" Roller 5 Arm Centralizer w/ GO Ends	2.55	2.75	32.00
			GO BN-14375 GO 1-7/16" Bull Nose with Go Box Top	0.25	1.44	1.00

Dataset: PROCESSED_TEP_Tri State Trucking PA 441-26_RBL_01-15-18.db: field/well/run1/main
Total length: 22.82 ft
Total weight: 262.40 lb
O.D.: 2.75 in

Calibration Report

Database File	C:\ProgramData\Warrior\Data\TEP_Tri State Trucking PA 441-26_RBL_01-15-18\PROCESSED_TEP_Tri Sta
Dataset Pathname	main
Dataset Creation	Mon Jan 15 15:50:17 2018

Gamma Ray Calibration Report

Serial Number:	FW1307-038	
Tool Model:	2750 GOB	
Performed:	Sun Nov 12 12:44:12 2017	
Calibrator Value:	637.0	GAPI
Background Reading:	113.2	cps
Calibrator Reading:	1022.4	cps
Sensitivity:	0.7007	GAPI/cps

Segmented Cement Bond Log Calibration Report

Serial Number:	FW1305-098	
Tool Model:	2750 RBT	
Calibration Casing Diameter:	4.500	in
Calibration Depth:	33.745	ft

Master Calibration, performed Mon Jan 15 15:04:57 2018:

	Raw (v)		Calibrated (mv)		Results	
	Zero	Cal	Zero	Cal	Gain	Offset
3'	-0.008	0.721	0.800	81.196	110.273	1.649
CAL	-0.006	0.756				
5'	-0.002	0.715	0.800	81.196	112.092	1.034
SUM						
S1	-0.010	0.719	0.000	100.000	137.236	1.323
S2	-0.005	0.734	0.000	100.000	135.291	0.722
S3	-0.006	0.727	0.000	100.000	136.342	0.837
S4	-0.005	0.724	0.000	100.000	137.210	0.719
S5	-0.005	0.729	0.000	100.000	136.315	0.634
S6	-0.005	0.734	0.000	100.000	135.333	0.658
S7	-0.005	0.739	0.000	100.000	134.414	0.715
S8	-0.005	0.726	0.000	100.000	136.741	0.744

Internal Reference Calibration, performed (Not Performed):

	Raw (v)		Calibrated (v)		Results	
	Zero	Cal	Zero	Cal	Gain	Offset
CAL	0.000	0.000	-0.006	0.756	1.000	0.000

Air Zero Calibration, performed Mon Jan 15 15:05:17 2018:

	Raw (v)	Calibrated (v)	Results
	Zero	Zero	Offset
3'	-0.008	0.000	-0.000
5'	-0.003	0.000	0.001
SUM			
S1	-0.010	0.000	0.000
S2	-0.006	0.000	0.001
S3	-0.006	0.000	-0.000
S4	-0.006	0.000	0.000
S5	-0.005	0.000	0.000
S6	-0.005	0.000	0.000
S7	-0.005	0.000	-0.000
S8	-0.005	0.000	-0.000

Temperature Calibration Report

Serial Number:	FW1305-098
Tool Model:	2750 RBT
Performed:	Sun Nov 12 13:43:57 2017

	Reference	Reading
Low Reference:	100.00 degF	109.43 degF
High Reference:	350.00 degF	405.87 degF
Gain:	0.84	
Offset:	7.72	
Delta Spacing:	1	

RELIANCE OILFIELD SERVICES

Company	TEP Rocky Mountain LLC
Well	Tri State Trucking PA 441-26
Field	Parachute
County	Garfield
State	Colorado