CEMENTER'S WELL SERVICE, INC.

P.O. BOX 336220 • GREELEY, CO 80633 • (970) 353-7299 • FAX (970) 353-7712

FIELD TICKET

209231

Date 6/21/18	Well Owner P.D.C	Well No. 150	Lease J CLARK
County WELD	State CO		DR002845
Charge to PETROLEUM DEVELOPMENT CORP			
Address 1775 SHERMAN STREET STE 3000			
City, State Zip DENVER CO 80203			
Type of Job	Depth	Ft. 1685	
Surface 9 5/8 CSG 36# 12 1/4 HOLE	Bottom of Surface	Ft. 1677	
Plug	Plug Landed @ 1635 Ft.	Time On 2330	
Production	Pipe Landed @ 1677 Ft.	Plug Down 0245	

Description	Qty.	Meas.	Unit Price	Amount
Set Up Charge	1			
Data Acquisition System				
Cement Neat	780	SKS		
Calcium Chloride	3	%		
Gel 2 % Flo-Cele 1/4 # Per Sack				
Mileage Heavy Vehicle	8	Miles		
Mileage Pick-Up	4	Miles		
~~Stand By~~ WOOD PLUG				
Additional Cement		SKS		

Mixing Rate	4BPM	Centralizers	
Disp. Rate	5BPM	Cement Guide Shoe	
Slurry Vol.	1.36 CU FT³/SK	Cement Basket	
Slurry Wt.	14.9 PPG	Baffle Plate	
Water/Cement	6.5 GAL/SK	Box Thread Lock	
Water Temp.			
Total Slurry Vol.	188.9 BBLS Cement		
Landed Plug @	850 PSI / Final Lift @ 500 PSI		
Pre-Flush W/ 50	BBLS H^2O	Sub Total	
Displace W/ 126.3	BBLS H^2O	Tax CD	
Circulate 10	BBLS Cement	Total	

Truck No.	Code	State Mileage	Nebraska	Colorado	Wyoming	Other	Total Mileage
1201		Pump Truck		4			
1216/12		Bulk Truck		4/4			

Drilling PDC Energy
AFE DR002845
Coding 8100-112
Date 6-22-2018
By

We do not assume any responsibility for any damage or conditions resulting from our services. All pricing is subject to review and revision.

Delivered By Jim/CARLOS/SERGIO/ROBERT/JSEAR

Received By _____
Customer or His Agent