P&A Wellbore For State

Well Name: CADE STATE O36-20

VERTICAL, ORIGINAL HOLE, 11/21/2018 12:27:27 PM



Well Header

API	Business Unit	District	Well Config
05-123-22604	DJ BASIN	15	VERTICAL

KB - GL / MSL (ft...	Spud Date	P & A Date	Well Production Status	SoRT
10.00	12/27/2004		PR	No

Comment
DISCREPENCY ON SURFACE CASING CEMENT SACKS. FORM 5 SHOWS 175 AND PATINA DRILL REPORT AND CAZA DRILL REPORT SAYS 157. I USED ACTUAL DRILL REPORT OF 157 SACKS.

Surface Location (Congressional)

Qtr 3	Qtr 4	Section	Twnshp	Twnsh...	Range	Rng E/...	Actual Latitude (°)	Actual Longitude (°)
SE	NW	36	4	N	67	W	40.26898816	-104.84343336

Wellbore Sections

Section Des	Size (in)	Act Top, MD (ftKB)	Act Btm, MD (ftKB)
SURFACE	12 1/4	10	464
PRODUCTION	7 7/8	464	7,464

Casing Strings

Csg Des	Run Date	OD (in)	Wt/Len (lb/ft)	Grade	Top, MD (ftKB)	MD (ftKB)
Surface Casing	12/27/2004	8 5/8	24.00	J-55	10.0	454.0
Production	12/31/2004	4 1/2	11.60	M-80	10.0	7,450.3

Cement

Des	Start Date	Top (ftKB)	Btm (ftKB)
SURFACE CASING CEMENT	12/27/2004	10.0	454.0
PRODUCTION CASING CEMENT	12/31/2004	6,454.0	7,450.3

Zone Statuses

Zone Name	Status Date	Status	Fluid Type	Job	Prod Method
CODELL	1/22/2005	PR		DRILLING/COMPLETION - ORIGINAL, 12/27/200...	Flowing

Perforation Data

Linked Zone	Bnch/Stg	Entered Shot Total	Top (ftKB)	Btm (ftKB)	Date
CODELL, ORIGINAL HOLE		72	7,264.00	7,282.00	1/11/2005

Stimulation Intervals

Zone	Start Date	Top (ftKB)	Btm (ftKB)
CODELL, ORIGINAL HOLE	1/21/2005	7,264.0	7,282.0

Other In Hole

Run Date	Des	OD (in)	Top (ftKB)	Btm (ftKB)

Logs

Date	Type	Top, MD (ftKB)	Btm, MD (ftKB)
12/31/2004	COMPENSATED DENSITY	4,000.0	7,444.0
12/31/2004	INDUCTION	454.0	7,464.0
1/11/2005	CEMENT BOND	6,300.0	7,401.0
6/7/2018	GYRO	10.0	7,150.0

Plug Back Total Depths

Date	Type	Com	Depth (ftKB)
12/31/2004	FILL	TAG BOTTOM 7464	7,464.0
1/11/2005	FILL	DEPTH LOGGER ON CBL	7,404.0

Report Printed: 11/21/2018