FORM
27
Rev 3/16

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Document Number: 401952074
Receive Date: 02/28/2019
Report taken by: CHRIS CANFIELD

Site Investigation and Remediation Workplan (Initial Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.
This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27.
This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.
Refer to Rules 340, 905, 906, 907, 908, 909, and 910

OPERATOR INFORMATON

Name of Operator: GREAT WESTERN OPERATING COMPANY LLC Operator No: 10110
Address: 1001 17TH STREET #2000
City: DENVER State: CO Zip: 80202
Contact Person: Ben Huggins

Phone Numbers
Phone: (720) 595-2078
Mobile: ( )
Email: bhuggins@gwogco.com

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 12769 Initial Form 27 Document #: 401952074

PURPOSE INFORMATION

- [ ] 901.e. Sensitive Area Determination
- [x] 909.c.(1), Rule 905: Pit or PW vessel closure
- [ ] 909.c.(2), Rule 906: Spill/Release Remediation
- [ ] 909.c.(3), Rule 907.e.: Land treatment of oily waste
- [ ] 909.c.(4), Rule 908.g.: Centralized E&P Waste Management Facility closure
- [ ] 909.c.(5), Rule 910.b.(4): Remediation of impacted ground water
- [ ] Rule 909.e.(2)A.: Notice completion of remediation in accordance with Rule 909.b.
- [ ] Rule 909.e.(2)B.: Closure of remediation project
- [ ] Rule 906.c.: Director request
- [ ] Other

SITE INFORMATION

N Multiple Facilites (in accordance with Rule 909.c.)

Facility Type: LOCATION Facility ID: 320488 API #: County Name: ADAMS
Facility Name: EQUINOX-61S67W 9NESE Latitude: 39.977639 Longitude: -104.887083
** correct Lat/Long if needed: Latitude: Longitude:
QtrQtr: NESE Sec: 9 Twp: 1S Range: 67W Meridian: 6 Sensitive Area? Yes

SITE CONDITIONS

General soil type - USCS Classifications: SM
Most Sensitive Adjacent Land Use: Surrounded by golf course and residential subdivision
Is domestic water well within 1/4 mile? No
Is surface water within 1/4 mile? Yes
Is groundwater less than 20 feet below ground surface? Yes

Other Potential Receptors within 1/4 mile

Residential houses in place approximately 320 feet to the south, 800 feet to the east, and 1500 feet to the west of Ehler 9-9. Residential houses in place approximately 200 feet to the east and south of Ehler 15-9.

SITE INVESTIGATION PLAN

TYPE OF WASTE:

- [x] **E&P Waste**
  - [x] Produced Water
  - [ ] Oil
  - [ ] Condensate
  - [ ] Drilling Fluids
  - [ ] Drill Cuttings
- [ ] **Other E&P Waste**
  - [ ] Workover Fluids
  - [ ] Tank Bottoms
  - [ ] Pigging Waste
  - [ ] Rig Wash
  - [ ] Spent Filters
  - [ ] Pit Bottoms
  - [ ] Other (as described by EPA) _____
- [ ] **Non-E&P Waste** _____

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
UNDETERMINED	SOILS	Unknown	Not yet determined

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

Not applicable.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

- [x] Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

Five discreet confirmation soil samples will be collected (4 wall and 1 base) from the produced water tank excavation. The base and wall sample from the downgradient wall or the wall sample exhibiting the highest PID reading will be analyzed for benzene, toluene, ethylbenzene, total xylenes (BTEX), gasoline range organics (GRO), and diesel range organics (DRO). In addition, the wall sample will be analyzed for pH, Electrical Conductivity (EC), and Sodium Absorption Ratio (SAR). See the attached Figure 2.

Proposed Groundwater Sampling

- [ ] Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Proposed Surface Water Sampling

- [ ] Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Additional Investigative Actions

- [ ] Additional alternative investigative actions described in attached Site Investigation Plan (summary):

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected 0

Number of soil samples exceeeding 910-1 _____

Was the areal and vertical extent of soil contamination delineated? _____

Approximate areal extent (square feet) _____

NA / ND

_____ Highest concentration of TPH (mg/kg) _____

_____ Highest concentration of SAR _____

BTEX > 910-1 _____

Vertical Extent > 910-1 (in feet) _____

Groundwater

Number of groundwater samples collected 0

Was extent of groundwater contaminated delineated? No

Depth to groundwater (below ground surface, in feet) `

Number of groundwater monitoring wells installed _____

Number of groundwater samples exceeding 910-1 _____

_____ Highest concentration of Benzene (µg/l) _____

_____ Highest concentration of Toluene (µg/l) _____

_____ Highest concentration of Ethylbenzene (µg/l) _____

_____ Highest concentration of Xylene (µg/l) _____

_____ Highest concentration of Methane (mg/l) _____

Surface Water

0 Number of surface water samples collected

_____ Number of surface water samples exceeding 910-1

If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION

☐ Were impacts to adjacent property or offsite impacts identified?

☐ Were background samples collected as part of this site investigation?

☐ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards) _____ Volume of liquid waste (barrels) _____

☐ Is further site investigation required?

REMEDIAL ACTION PLAN

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

Operator will either dig and haul or treat any soils onsite that exceed Table 910-1 concentration levels.

REMEDIATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

A remediation or closure plan will be developed based on the results of the confirmation soil sampling activities.

Soil Remediation Summary

☐ **In Situ**

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Air sparge / Soil vapor extraction

_____ Natural Attenuation

_____ Other _____

☐ **Ex Situ**

_____ Excavate and offsite disposal

If Yes: Estimated Volume (Cubic Yards) _____

Name of Licensed Disposal Facility or COGCC Facility ID # _____

_____ Excavate and onsite remediation

_____ Land Treatment

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Other _____

Groundwater Remediation Summary

☐ _____ Bioremediation (or enhanced bioremediation)

☐ _____ Chemical oxidation

☐ _____ Air sparge / Soil vapor extraction

☐ _____ Natural Attenuation

☐ _____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

REMEDIATION PROGRESS UPDATE

PERIODIC REPORTING

Frequency: ☐ Quarterly ☐ Semi-Annually ☐ Annually ☐ Other _____

Report Type: ☐ Groundwater Monitoring ☐ Land Treatment Progress Report ☐ O&M Report

☐ Other _____

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? _____

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards _____

E&P waste (solid) description _____

COGCC Disposal Facility ID #, if applicable: _____

Non-COGCC Disposal Facility: _____

Volume of E&P Waste (liquid) in barrels _____

E&P waste (liquid) description _____

COGCC Disposal Facility ID #, if applicable: _____

Non-COGCC Disposal Facility: _____

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

If necessary, the site will be reclaimed in accordance with COGCC 1000 series rules.

Is the described reclamation complete? No

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☐ Interim? ☐ Final?

Did the Surface Owner approve the seed mix? _____

If NO, does the seed mix comply with local soil conservation district recommendations? _____

IMPLEMENTATION SCHEDULE

PRIOR DATES

Date of Surface Owner notification/consultation, if required. _____

Actual Spill or Release date, if known. _____

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 03/01/2019

Date of commencement of Site Investigation. _____

Date of completion of Site Investigation. _____

REMEDIAL ACTION DATES

Date of commencement of Remediation. _____

Date of completion of Remediation. _____

SITE RECLAMATION DATES

Date of commencement of Reclamation. _____

Date of completion of Reclamation. _____

OPERATOR COMMENT

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed:` Jason Davidson Title: Senior Geologist

Submit Date:` 02/28/2019 Email: jdavidson@olsson.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: CHRIS CANFIELD Date: 03/18/2019

Remediation Project Number: 12769

COA Type	Description

Attachment Check List

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num	Name
401952074	FORM 27-INITIAL-SUBMITTED
401955633	SITE MAP
401955636	SOIL SAMPLE LOCATION MAP

Total Attach: 3 Files

General Comments

User Group	Comment	Comment Date
		Stamp Upon Approval

Total: 0 comment(s)