Daily Operations

Well Name: DUMLER 9-27

Daily Operations

Well Name	API	Job Type	Start Date	Summary
DUMLER 9-27	05-123-21346	PLUG AND ABANDON	10/9/2018	TUES:RODE RIG TO LOC.HELD SAFETY MEETING CREW NPT.NPT SPOTTED IN BASE BEAM PUMP CEMENT TANK MUD TANK WORK TANK FRAC TANK. NPT DELIVERED 280BBL'S FRESH INTO FRAC TANK.REMOVED LTSI LOCKS.CAST DELIVERING FLOAT #182 .PLACED LOTO.R/U SPN #719.IWP-TUBING 1100# CSG 1100# SURF-CSG-0#.COMP FORM #17 BRADEN HEAD CHARTED PRESS TESTS.BLINDS LOW 340-336 -4# HIGH 2180-2120 -60-# PIPE RAMS LOW 325-313 - 12# .HIGH 2265-2224 -41#.BLEW WELL DN LIGHT STEADY GAS BLOW TO W-T.EST CIRC UNTIL CLEAN N/D M-V TOP FLANGE N/U TESTED DUAL SPOOL 5K BOP TEST ON WELL. LOW 278-271 -7# HIGH 2280-2240 -40#.UN ;LAND TBG.HELD SAFETY MEETING HOLE SEEKERS.TALLY TEST S/B 212JT'S 2 3/8" 4.7# J-55 TBG.R/U H-S TESTED 212JT'S 3500PSI ALL TESTED GOOD. L/D 10JT'S ONTO FLOAT #182.R/D HOLE SEEKERS.SECURED WELL.DRAIN PUMP LINES.SDFD.CREW TO YARD. OVERVIEW:MIRU COMPLETE HIGH & LOW CHARTED PRESSURE TESTS BRADENHEAD FORM #17 COMPLETED EST CIRC UNTIL CLEAN TEST TBG 3500# COMING OUT TALLY S/B 212 JT'S 2 3/8" 4.7# J-55 TBG L/D 10JT'S COSTS: RC #425857438 CODE:247036
DUMLER 9-27	05-123-21346	PLUG AND ABANDON	10/10/2018	WED:CREW TO LOC.HELD SAFETY MEETING CREW SPN WIRE LINE.IWPO-CSG-0# SUR5F-CSG-0#.R/U SPN WIRE LINE RIH 4N 1/2" CIBP.COORELATED CBL LOG DATED 4-17-2003.SET CIBP 6690' PULLED OFF PLUG THEN BACK DN TAGGED PLUG IT'S THERE.POOH L/D SETTING TOOL R/D SPN W-L.RIH 213JT'S 2 3/8"4.7#$ J-55 TAGGED CIBP 8' OUT 6690'KB.PULL UP 6' EST CIRC UNTIL CLEAN.RETURNS CLEAN.PRESSURED UP 1000PSI 15MIN TEST NO LOSS.BLED OFF PRESS.HELD SAFETY MEETING SPN CEMENT.R/U CEMENT.NOTIFIED BRIAN ULMER ABOUT CEMENT CLASS G-NEAT SILICA ADDITIVE BUT NOT GAS CHECK.OK GIVEN TO GO AHEAD AND PUMP.TEST LINES 1BPM .5BBL'S 2500PSI 8.33# (PH CHECKED 7.2) EST CIRC 2BPM 5BBL'S 400PSI 8.33# SPACER 2BPM 5BBL'S 400PSI 8.33# MIX PUMP CLASS G-NEAT 2BPM 5.4BBL'S 400PSI 15.8# 1.52YIELD DISPLACED 2BPM 24.3 400PSI 8.33# (TOC 6341').WEIGHT CHECKED MUD SCALE.POOH S/B 72JT'S L/D 140JT'S ONTO FLOAT.WELL SECURED.R/D SPN CEMENT.CREW CHANGING OUT DRILL LINE. SDFD.CREW TO YARD. OVERVIEW: CIBP SET 6690' & TAGGED PLUG THEIR PRESSURE TESTED 1000PSI 15 MIN TEST NO LOSS TOPPED 20SX'S CLASS G-NEAT 15.8# 1.52 YIELD SILICA ADDITIVE (TOC 6341') WEIGHT CHECKED PH 7.2 COSTS:RC #425857438 CODE:247036
DUMLER 9-27	05-123-21346	PLUG AND ABANDON	10/11/2018	THUR:CREW TO LOC.HELD SAFETY MEETING CREW/SPN WIRE LINE.IWP-CSG-0# SURF-CSG-0#.USING RIG PUMP LOADED HOLE FRESH WATER.R/U SPN WIRE LINE.RIH JET CUTTER DN TO 2290' CORRELATE UP COLLAR AT 2280' PROPOSED CUT PULLED UP 2270' KB CUT CSG.POOH CUTTER L/D ON DECK.,R/D IPS.EST CIRC NPT ON LOC 140BBL'S FRESH.NPT ON LOC TAKING 130BBL'S DISPOSAL NOT ALLIED.CONTINUED CIRC MONITORING RETURNS AT W-T.CIRC TOTAL OF 320BBL'S RETURNS CLEAN.COMPLETED FLOW CHECK 8.33# WELL STATIC..NPT ON LOC TAKING 130BBLS TO ALLIED.MANIFEST #4904776.RIH CSG SPEAR GRAPPLE UN LAND PROD CSG PULLING 20K OVER DIDN'T TAKE BUT A COUPLE TIMES.POOH L/D CSG SPEAR.NPT ON LOC 140BBL'S FRESH.N/U SURF HEAD DUAL SPOOL 5K BOP.POOH L/D 55JT'S 4 1/2" 11.6# ONTO FLOAT #244 FILLING EVERY 6 JT'S.NPT ON LOC TAKING 130BBL'S ALLIED MANIFEST # 4904771.CHANGED ALL BACK OVER TO WORK WITH 2 3/8" W/S.SECURED WELL.SDFD. CREW TO YARD. OVERVIEW: RIH JET CUTTER CUT PROD CSG 2270' DUE TO COLLAR AT 2280' CIRC HOLE CLEAN 320BBL'S UN LAND PROD CSG SPEAR L/D 55JT'S 4 1/2" 11.6# PROD CSG ALL CHANGED BACK TO WORK WITH 2 3/8" W/S COSTS: RC #425857438 CODE: 247036

Report Printed: 4/5/2019

Daily Operations

Well Name: DUMLER 9-27

Daily Operations

Well Name	API	Job Type	Start Date	Summary
DUMLER 9-27	05-123-21346	PLUG AND ABANDON	10/12/2018	FRI:CREW TO LOC.HELD SAFETY MEETING CREW-ANTHONY SAFETY.IWP-CSG-0# SURF-CSG-0# RIH 74JT'S 2 3/8" 4.7# TBG 2330.29' KB.. HELD SAFETY MEETING SPN CEMENT. R/U SPN CEMENT. TEST LINES 1BPM .5BBL'S 2500PSI 8.33# EST CIRC 2BPM 20BBL'S (ENSURING ALL CLEAN) 400PSI 8.33# MIX PUMP MUD FLUSH 2BPM 20BBL'S 400PSI 8.55# SPACER 2BPM 5BBL'S 400PSI 8.33# MIX CLASS G-NEAT BRADENHEAD SLURRY 2BPM 39.5BBL'S 400PSI 15.8# 1.17YIELD DISPLACED 2BBPM 6.8BBL'S 400PSI 8.33# (TOC 1778') POOH S/B 56JT'S 2 3/8" TBG L/D 18JT'S ONTO FLOAT.SECURED WELL.DRAIN PUMP LINES. SDFD.CREW TO YARD. OVERVIEW: EST CIRC 20BBL'S ENSURE ALL CLEAN PUMP 20BBL'S MUD FLUSH/FOLLOWED 190SX'S G-NEAT BRADENHEAD SLURRY DISPLACE 6.8BBL'S FRESH PH CHECKED 7.2 CEMENT CHECKED MUD SCALE 15.8# TBG 60' INSIDE 4 1/2" 2330' TOC 1778' COSTS: RC #425857438 CODED:247036
DUMLER 9-27	05-123-21346	PLUG AND ABANDON	10/15/2018	MON:CREW TO LOC.SAFETY MEETING CREW SPN CEMENT.TROBLE GETTING EQUIPMENT STARTED.TEMP 12 DEGREES. IWP-CSG-0# SURF CSG-0#. ALL EQUIPMENT UP RUNNING. HELD ANOTHER SAFETY MEETING CREW CEMENT CREW.NPT ON LOC 280BBL'S HEATED FRESH WATER. NPT ON LOC BTM OUT WORK TANK MUD TANK CEMENT TANK. TOTAL 135BBL'S ALLIED MANIFEST #4904775. DRIVER GOT STUCK ON LEASE ROAD GOING STRAIGHT THAWED MUDDY ROAD.WENCH TRUCK PULLING HIM OUT. RIH 57JT'S TAG 10' IN TOC 1785' VERIFYIED.PULL UP 10' EST CIRC CIRC 200BBL'S HOLE CLEAN FREE OF ALL GAS /OIL.POOH L/D 35JT'S ONTO FLOAT LEAVING 22JT'S IN HOLE 692' KB. R/U CEMENT CREW TEST LINES 1BPM .5BBL'S 2500PSI 8.33# EST CIRC 2BPM 5BBL'S 200PSI 8.33# MIX MUD FLUSH 2BPM 20BBL'S 200PSI 8.55# SPACER 2BPM 5BBL'S 200PSI 8.33# MIX PUMP CLASS G-NEAT CEMENT 2BPM 62.4BBL'S 200PSI 15.8# 1.15 YIELD (WEIGHT CHECKED MUD SCALE). POOH L/D 22JT'S ONTO FLOAT. N/D DUAL SPOOL 5K BOP (RACK) CLEANED ALL UP PULL FLOOR BACK .TOPPED OFF TO SURF 1BPM 5BBL'S 50PSI 15.8# 1.15YIELD (WEIGHT CHECKED). N/U NIGHT CAP.WELL SECURED.DRAIN PUMP LINES . SDFD.CREW TO YARD. OVERVIEW; TAG TOC 1785' EST CIRC 200BBL'S WELL CLEAN MIX PUMP 20BBL'S MUD FLUSH 62.4BBL'S CLASS G-NEAT 15.8# CEMENT TO SURF TOPPED OFF WELL 5BBL'S N/U NIGHT CAP SDFD TOTAL 67.4BBL'S CLASS G-NEAT CEMENT 329SX'S 15.8# 1.15YIELD COSTS:RC#425857438 CODE:247036
DUMLER 9-27	05-123-21346	PLUG AND ABANDON	10/16/2018	TUES: CREW TO LOCATION.HELD SAFETY MEETING .NO PRESSURE. VERIFIED TOC 102' DOWN.MIX PUMP CLASS G-NEAT CEMENT TEST IRON 1BPM .5BBL'S 2000PSI 8.33# EST CIRC 2BPM 5BBL'S 100PSI 8.33# MIX 31SX'S G-NEAT CEMENT 2BPM 6.4BBL'S 100PSI 15.8# 1.15YIELD.TOC SURF. SECURED WELL.R./D SPN CEMENT.NORTHERN PLAINS R/D SPN WSU #719.REMOVED LOTO.NORTHERN PLAINS ON LOC TO COMPLETE MOVE.,LOCATION CAUSING HAVOC ON ALL MOVEMENT. ABLE TO GET THE RIG PUMP TRUCK BULK TRUCK OFF OF LOCATION. TRANS WATER.CLEANED CLEARED LOCATION. OVERVIEW:VERIFY TOC DN 102' MIX PUMP 31SX'S 6.4BBL'S G-NEAT CEMENT TO SURF RDMO COSTS; RC#425857438 CODE:247036

Report Printed: 4/5/2019