Bonanza Creek Energy Operating, Inc.

Daily Completion/Workover Report

New Drill | Recompletion | LOE | Re-Frac | Casing Repair | X | T&A

Date: **01-Oct-18** Well Name: **Antelope 11-18** AFE: [redacted]

Legal Desc: **NWNW** Sec: **18** Twn: **5N** Rng: **62W**

Perforations

Zone	Depths
CIBP	6200'
Niobrara	6258' - 6408'
Codell	6510' - 6520'

Surface Csg: 10 jts Size: 8 5/8" Wt/Gd: J-55 24# Conn. ST&C 8RD Depth: 411'

Production Csg: 169 jts Size: 4.5" Wt/Gd: N-80 11.6# Conn. LT&C 8RD Depth: 6675'

Rods: Size: Wt/Gd: Top: Depth:

Tubing: 204 jts Size: 2 3/8" Wt/Gd: 4.7# J-55 Conn. 8rd EUE Depth: 6477'

Packer: RBP: CIBP 6200' Sd Plug Last Cleaned Out To 6674'

TD 6691' PBTD 6674' TOC 5760' & 2630'

Fluid Lost 6360 Recovered 2448 Load Remaining 3912

Other Information:

Job Objective: Offset frac T/A

Operation Past 24 Hours

SICP-70, SITP-70, SISP-0, MIRU RWS #11. Hold safety meeting and discuss JSA. Control well to the rig tank then RU and work to get circulation down the csg and up the tbg to clean up any gas and oil. Break down the wellhead and NU the Bop's. RU and TOOH w/ 204 jts 2 3/8" J-55 tbg. RU KLX Wireline to RIH w/ 10K CIBP and set at 6200' and cover w/ 2 sks cmt. Plug is 58' above the top Niobrara perfs at 6258'. RU to TBIH w/ 195 jts 2 3/8" J-55 tbg and land EOT at +/- 6191'. ND the Bop's and repack the wellhead. RU and circulate on well then pressure test to 1000 psi and held for 20 min w/ no leak off. Csg is good and well is T/A for offset fracs on the T-19 pad, AFE# 18129. RDMOL to the Antelope 12-18. Turn well over to prod, end of report.

Proposed Operations: Well T/A

Contractor: Ensign / Acme / RWS / KLX Supervisor: Kurt Dodge

Cost Estimate

Intangible	Description	Daily	Cum	Tangible	Daily	Cum
Location		[redacted]		Production Liner		[redacted]
Misc. Pump				Production Casing		
Trucking	Ensign			Tubing		
Bits				Tree		
Drilling Fluids				Pumping Unit & Engine		
Cement & Services				Subsurface Equipment		
Cased Hole Logging & Perf	KLX			Flow Line & Connections		
Equipment Rentals				Separation/Treating Equip		
Contract Services				Storage Tanks		
Completion Unit	RWS #11			Wellhead Equipment		
Swab Rig				Other Lease Equipment		
Stimulation						
Hydrotesting						
Professional Services						
Roustabout						
Frac tanks / KCL water	Acme			**Total Tangible**		
Slickline						
Anchors				**Completion Cost**		
Tubing rental						
				Drill Cost		
	Total Intangibles			**Total Cost**		