Bohler Well, LLC

P.O. Box 685
Sterling, CO 80751

(970) 522-3078 (Business)
(970) 580-5070 (Mike Cell)

CUSTOMER	Foundation Energy	DATE	3/28/2019
LEASE	Federal Wildhorse	WELL NO.	7--28
RIG NO.	2	HOURS 6:00	TO 8:00
WEATHER		COUNTY	
COMPANY MAN	Mike Bohler	CUSTOMER ORDER	
DIRECTIONS			

TIME	DAILY WORK RECORD
	Crew to location. HSM. Performed braiden head test. 0 psi. on tubing. 40 psi. on casing. 0 psi. on surface. Blew well down.
	Spotted base beam. RU. Spotted in rod trailer. Laid rods down. ND. Wellhead NU. BOP's. Tubing was stuck. Worked up to 50,000.
	Tubing freed up. Pulled 12 stands out. Established circulation. Rolled hole clean. RIH with 11 stands. Circulated hole clean.
	Mud and shale in returns. POOH. Standing back in derrick. 226 jts. Shut well in. Crew home.
	Delivered rod trailer 2hrs.
	Delivered tubing trailer 2 hrs.
	Delivered 80 bbls of production water. From Green battery. 4hrs.

POSITION	NAME	RIG	TRAVEL	TOTAL
OPERATOR				0
DERRICK				0
CREWMAN				0
CREWMAN				0
CREWMAN				0

WELL RECORD	
Type Well Head	
Packer Settings	
Type Packer	
No. Jts. Tubing	
Pump Out	

Size Rods	No.Rods	Size Subs	No.Sub

Operator:	Mike Bohler	Approved By:	Date:

Bohler Well, LLC

P.O. Box 685
Sterling, CO 80751

CUSTOMER	Foundation Energy	DATE	3/29/2019
LEASE	Federal Wildhorse	WELL NO.	7--28
RIG NO.	2	HOURS	TO
WEATHER		COUNTY	
COMPANY MAN	Mike Bohler	CUSTOMER ORDER	
DIRECTIONS			

TIME	DAILY WORK RECORD
	Crew to location. HSM. 10 psi on well. RU wireline. Set 5.5 CIBP @ 6816'. Dumped bailed 4sx cement. RD wireline. RIH with
	Tubing. Ran 213 jts. @ 6490. Mixed 20sx balanced plug. 4.09bbls. 15.4lb. Pumped down hole. Displaced 24.5 bbls. POOH
	with tubing. Shut well in. Crew home.

POSITION	NAME	RIG	TRAVEL	TOTAL
OPERATOR				0
DERRICK				0
CREWMAN				0
CREWMAN				0
CREWMAN				0

WELL RECORD	
Type Well Head	
Packer Settings	
Type Packer	
No. Jts. Tubing	
Pump Out	

Size Rods	No.Rods	Size Subs	No.Sub

Operator: Mike Bohler	Approved By:	Date:

Bohler Well, LLC

P.O. Box 685
Sterling, CO 80751

CUSTOMER	Foundation Energy	DATE	4/1/2019
LEASE	Federal Wildhorse	WELL NO.	7--28
RIG NO.	2	HOURS	TO
WEATHER		COUNTY	
COMPANY MAN	Mike Bohler	CUSTOMER ORDER	
DIRECTIONS			

TIME	DAILY WORK RECORD
	Crew to location. HSM. 0 psi. RU. Wireline. Tagged @ 6216'. Shot squeeze hole @ 6195'. RD wireline. RIH with CICR. Set @
	6145'. Established rate. 1600psi. @ 1 bbl a min. Mixed 55sx cement plug. 11.83bbls. 15.4lb. Pumped down hole @ 500psi.
	Displaced 21bbls. Stung out. Pumped 2 bbls on top. Laid down 130jts. 96 jts. 2909'. Established circulation. Mixed 20sx cement
	plug. 4.09bbls. 15.4lb. Pumped down hole. Displaced 10.63bbls. Laid down 40jts. Pulled 28 stands to derrick. Shut well in.
	Crew home.
	Delivered 80 bbls of water
	Hauled 80 bbls to disposal

POSITION	NAME	RIG	TRAVEL	TOTAL
OPERATOR				0
DERRICK				0
CREWMAN				0
CREWMAN				0
CREWMAN				0

WELL RECORD	
Type Well Head	
Packer Settings	
Type Packer	
No. Jts. Tubing	
Pump Out	

Size Rods	No.Rods	Size Subs	No.Sub

Operator: Mike Bohler	Approved By:	Date:

Bohler Well, LLC

P.O. Box 685
Sterling, CO 80751

CUSTOMER	Foundation Energy	DATE	4/2/2019
LEASE	Federal Wildhorse	WELL NO.	7--28
RIG NO.	2	HOURS	TO
WEATHER		COUNTY	
COMPANY MAN	Mike Bohler	CUSTOMER ORDER	
DIRECTIONS			

TIME	DAILY WORK RECORD
	Crew to location. HSM. RU wireline. Tagged @ 2697'. Shot squeeze hole @ 1725' and 514'. RD wireline. RIH w/CICR.
	Set @ 1675'. Established rate 500psi @ 3/4 bbl a min. Mixed 80sx cement plug. 16.28bbls. 15lb. Displaced 6bbls. Stung out. Mixed
	another 65sx cement. 13.98bbls. 15.2lb. Pumped balanced plug. Displaced 4.5bbls. Laid down 39jts. Stood back 7 stands.
	RIH w/CICR. Set @ 467'. Established circulation. Mixed 50sx plug. 10.24bbls. 15lb. Pumped 8.24bbls. Stung out. Pumped 2bbls
	on top. Laid down 15jts. WOC. ND BOP's and wellhead. Rigged down. Moved basebeam. Dug out well 6ft. Cut off well.
	Ran 1 inch 50ft down. Mixed 15sx plug. 3.22bbls. Topped off casing and surface. WOC. Welded cap on. Buried and smoothed out
	location. Hauled off equiptment. Job complete
	Hauled 160bbls to disposal Hauled 40bbls of mud to Pawnee waste site.
	Hauled tubing and rods to raymer yard.

POSITION	NAME	RIG	TRAVEL	TOTAL
OPERATOR				0
DERRICK				0
CREWMAN				0
CREWMAN				0
CREWMAN				0

WELL RECORD	
Type Well Head	
Packer Settings	
Type Packer	
No. Jts. Tubing	
Pump Out	

Size Rods	No.Rods	Size Subs	No.Sub

Operator: Mike Bohler	Approved By:	Date: