FORM 27 Rev 3/16

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Document Number: 402234805
Receive Date: 11/08/2019
Report taken by: PETER GINTAUTAS

Site Investigation and Remediation Workplan (Initial Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.
This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27.
This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.
Refer to Rules 340, 905, 906, 907, 908, 909, and 910

OPERATOR INFORMATON

Name of Operator: KERR MCGEE OIL & GAS ONSHORE LP Operator No: 47120
Address: P O BOX 173779
City: DENVER State: CO Zip: 80217-3779
Contact Person: Gregory Hamilton Email: Gregory_Hamilton@oxy.com

Phone Numbers
Phone: (970) 336-3500
Mobile: (970) 515-1698

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 14550 Initial Form 27 Document #: 402234805

PURPOSE INFORMATION

- [ ] 901.e. Sensitive Area Determination
- [x] 909.c.(1), Rule 905: Pit or PW vessel closure
- [ ] 909.c.(2), Rule 906: Spill/Release Remediation
- [ ] 909.c.(3), Rule 907.e.: Land treatment of oily waste
- [ ] 909.c.(4), Rule 908.g.: Centralized E&P Waste Management Facility closure
- [ ] 909.c.(5), Rule 910.b.(4): Remediation of impacted ground water
- [ ] Rule 909.e.(2)A.: Notice completion of remediation in accordance with Rule 909.b.
- [ ] Rule 909.e.(2)B.: Closure of remediation project
- [ ] Rule 906.c.: Director request
- [ ] Other

SITE INFORMATION

N Multiple Facilites (in accordance with Rule 909.c.)

Facility Type: LOCATION Facility ID: 327214 API #: County Name: WELD
Facility Name: HSR-STUBBEN-63N66W 26NESW Latitude: 40.194850 Longitude: -104.747540
** correct Lat/Long if needed: Latitude: 40.192657 Longitude: -104.750362
QtrQtr: NESW Sec: 26 Twp: 3N Range: 66W Meridian: 6 Sensitive Area? Yes

SITE CONDITIONS

General soil type - USCS Classifications SW
Most Sensitive Adjacent Land Use Non-crop land
Is domestic water well within 1/4 mile? No
Is surface water within 1/4 mile? No
Is groundwater less than 20 feet below ground surface? Yes

Other Potential Receptors within 1/4 mile

Multiple buildings are located within ¼ mile of the facility.

SITE INVESTIGATION PLAN

TYPE OF WASTE:

- [x] **E&P Waste**
  - [x] Produced Water
  - [ ] Oil
  - [ ] Condensate
  - [ ] Drilling Fluids
  - [ ] Drill Cuttings
- [ ] **Other E&P Waste**
  - [ ] Workover Fluids
  - [ ] Tank Bottoms
  - [ ] Pigging Waste
  - [ ] Rig Wash
  - [ ] Spent Filters
  - [ ] Pit Bottoms
  - [ ] Other (as described by EPA) _____
- [ ] **Non-E&P Waste** _____

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
UNDETERMINED	SOILS	TBD	Soil samples/laboratory analytical results

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

This form has been prepared to provide prior notice of the closure of a partially-buried produced water vessel (vessel) at the HSR-Stubben 11-26A facility. In accordance with COGCC Rule 905.b., soil samples and a groundwater sample (if present) will be collected following removal of the vessel to determine if soil and groundwater (if present) meet the concentration levels of COGCC Table 910-1. Field screening of soils will be conducted during vessel removal activities.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

- [x] Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

Following the removal of the vessel, discrete grab soil samples will be collected from the sidewalls and base of the excavation. The soil samples will be field screened for total volatile organic compounds using a photoionization detector (PID). The base soil sample will be submitted for laboratory analysis of benzene, toluene, ethylbenzene, and total xylenes (BTEX), naphthalene, and total petroleum hydrocarbons (TPH) - gasoline range organics (GRO) by United States Environmental Protection Agency (USEPA) Method 8260C, TPH - diesel range organics (DRO) and oil range organics (ORO) by USEPA Method 8015C, pH by USEPA Method 9045D, specific conductance (EC) by USEPA Method 9050A, and sodium adsorption ratio (SAR) by USDA Agricultural Handbook 60 Method 20B. The sidewall soil samples will be submitted for laboratory analysis of BTEX, naphthalene, and TPH.

Proposed Groundwater Sampling

- [x] Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

If groundwater is encountered during vessel removal activities, a minimum of one grab sample will be collected as soon as practical following removal of the vessel and submitted for laboratory analysis of BTEX by USEPA Method 8260.

Proposed Surface Water Sampling

- [ ] Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Additional Investigative Actions

- [ ] Additional alternative investigative actions described in attached Site Investigation Plan (summary):

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected 0

Number of soil samples exceeeding 910-1 _____

Was the areal and vertical extent of soil contamination delineated? _____

Approximate areal extent (square feet) _____

NA / ND

_____ Highest concentration of TPH (mg/kg) _____

_____ Highest concentration of SAR _____

BTEX > 910-1 _____

Vertical Extent > 910-1 (in feet) _____

Groundwater

Number of groundwater samples collected 0

Was extent of groundwater contaminated delineated? No

Depth to groundwater (below ground surface, in feet) `

Number of groundwater monitoring wells installed _____

Number of groundwater samples exceeding 910-1 _____

_____ Highest concentration of Benzene (µg/l) _____

_____ Highest concentration of Toluene (µg/l) _____

_____ Highest concentration of Ethylbenzene (µg/l) _____

_____ Highest concentration of Xylene (µg/l) _____

_____ Highest concentration of Methane (mg/l) _____

Surface Water

0 Number of surface water samples collected

_____ Number of surface water samples exceeding 910-1

If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION

☐ Were impacts to adjacent property or offsite impacts identified?

☐ Were background samples collected as part of this site investigation?

☐ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards) _____ Volume of liquid waste (barrels) _____

☐ Is further site investigation required?

REMEDIAL ACTION PLAN

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

If a suspected release is identified and confirmed through soil screening and/or laboratory analysis, soils will be removed and transported to a licensed disposal facility. Disposal records will be kept on file and available upon request.

REMEDIATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

Potential impacts that meet the criteria in Rule 906.b. will be reported to the Director in accordance with that Rule and a site-specific soil and/or groundwater remediation plan will be developed and submitted to the COGCC via a supplemental Form 27 in accordance with Rule 906.c. If reportable impacts are not encountered, a supplemental Form 27 requesting closure will be submitted within 90 days of removal of the vessel. Field screening and applicable laboratory analytical results will be reported in all submittals. E&P waste records of material transported off-site are kept on file and available upon request.

Soil Remediation Summary

In Situ

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Air sparge / Soil vapor extraction

_____ Natural Attenuation

_____ Other _____

Ex Situ

_____ Excavate and offsite disposal

If Yes: Estimated Volume (Cubic Yards) _____

Name of Licensed Disposal Facility or COGCC Facility ID # _____

_____ Excavate and onsite remediation

_____ Land Treatment

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Other _____

Groundwater Remediation Summary

☐ _____ Bioremediation (or enhanced bioremediation)

☐ _____ Chemical oxidation

☐ _____ Air sparge / Soil vapor extraction

☐ _____ Natural Attenuation

☐ _____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

REMEDIATION PROGRESS UPDATE

PERIODIC REPORTING

Frequency: ☐ Quarterly ☐ Semi-Annually ☐ Annually ☐ Other _____

Report Type: ☐ Groundwater Monitoring ☐ Land Treatment Progress Report ☐ O&M Report

☐ Other _____

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? _____

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards _____

E&P waste (solid) description _____

COGCC Disposal Facility ID #, if applicable: _____

Non-COGCC Disposal Facility: _____

Volume of E&P Waste (liquid) in barrels _____

E&P waste (liquid) description _____

COGCC Disposal Facility ID #, if applicable: _____

Non-COGCC Disposal Facility: _____

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

The site will be reclaimed in accordance with COGCC 1000 Series Reclamation Rules.

Is the described reclamation complete? _____

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☐ Interim? ☐ Final?

Did the Surface Owner approve the seed mix? _____

If NO, does the seed mix comply with local soil conservation district recommendations? _____

IMPLEMENTATION SCHEDULE

PRIOR DATES

Date of Surface Owner notification/consultation, if required. _____

Actual Spill or Release date, if known. _____

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 11/11/2019

Date of commencement of Site Investigation. 11/11/2019

Date of completion of Site Investigation. 11/11/2019

REMEDIAL ACTION DATES

Date of commencement of Remediation. _____

Date of completion of Remediation. _____

SITE RECLAMATION DATES

Date of commencement of Reclamation. _____

Date of completion of Reclamation. _____

OPERATOR COMMENT

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed:` Gregory Hamilton Title: Senior Staff Env Rep

Submit Date:` 11/08/2019 Email: Gregory_Hamilton@oxy.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: PETER GINTAUTAS Date: 11/08/2019

Remediation Project Number: 14550

COA Type	Description
	Submit supplemental form 27 to provide details of site investigation including site map, analytical summary and analytical reports within 45 days following removal of produced water vessel.

Attachment Check List

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num	Name
402234805	FORM 27-INITIAL-SUBMITTED
402234810	SITE MAP

Total Attach: 2 Files

General Comments

User Group	Comment	Comment Date
		Stamp Upon Approval

Total: 0 comment(s)