Daily Installation Report

Date: Thursday, September 27, 2018
Project: Harrison Creek-Pond 2 Repairs
Owner: Laramie Energy
Engineer:
Contractor:
Supervisor: Brian Kendall
Materials: 60 mil HDPE Microspike

Crew Members	Hours	Crew Members	Hours	Crew Members	Hours
Brian Kendall	6				
Chris Thurston	6				

Pre-Weld Tests

Time of Test	Ambient Temp.	Unit Temp.	Pre-Heat Temp.	Unit Speed	Peel value	Sheer Value	Tech.	Unit No.	Pass / Fail
3:15	74	475	450		129	158	B.K.	X2	P
					119	167	B.K.	X2	P
					124	162	B.K.	X2	P

Quantity Installed	Weather	Contract Labor Hours	Equipment Maintenance
	Sunny		

Comments:

Repaired and vacuum box tested 3 holes in Pond 2