Job Summary

PATRIOT WELL SOLUTIONS

Client:	Petro Star	Job Type:	Mechanical Services
Well Name:	KEHN USX AA 01-02	TMD:	
Unit:	1011	TVD:	
Job Start Date:	12/9/2019	Liner Top:	
Client Rep.:	STEVE RECORD	Casing/Tubing Size:	4.5"
Engineer:	BRITT	Perforating System:	
Crew:	LOU BRIAN		

Weight:

Total BBL

Runs: 5 Misruns: Operating time: 6:05:00 Standby Tim Lost time:

Guns Fired: 1.0

Date	Time on	Time off	Type	Plug Depth	Top Shot	tage Numbe	Guns Fire	Engineer	Company Witness	Engineer Notes	Total Time In Minutes	Total BBLS	Max Rate
	11:15:00	11:30:00	AFETY MEETING								0:15:00		
	11:30:00	12:30:00	RIG UP								1:00:00		
	12:30:00	15:00:00								KILL WELL	2:30:00		
	15:00:00	15:35:00	TOOL RUN							4.5" CIBP@ 6490' PLG0021	0:35:00		
	15:35:00	16:35:00	TOOL RUN							2SCKS CEMENT @ 6490'	1:00:00		
	16:35:00	17:20:00	TOOL RUN							4.5" CIBP @ 2500' PLGOO30	0:45:00		
	17:20:00	17:45:00	TOOL RUN							2SCKS CEMENT @ 2500'			
	17:45:00	18:31:00	TOOL RUN							1'6SPF SQUEEZE GUN @ 837'			
	18:31:00	18:45:00	RIG DOWN										
										SERVICE ORDER # 1016-00242			
										AFE# 19250			
										API # 05-123-12989			

STAND BY TIME SECTION **ONLY USE IF STANDBY TIME IS RECORDED**

Date	Time on	Time off	Type		Engineer Notes	Total Time In Minutes		Entered By

JOB ISSUE SECTION **ONLY USE IF LOST TIME IS RECORDED**

					Interval		Pressure					
Date	Time on	Time off	Type	Total Depth	From	To	Open	Close	Engineer Notes	Total Time In Minutes	Job Trouble	Entered By