SRC ENERGY

# Daily Operations Report

| Date | QtrQtr Sec-Twp-Rge | Well Name & Number | County | State | API Number | Daily Cost |
|---|---|---|---|---|---|---|
| 11/22/19 | CNE, 14, 5N, 67W | Ragan N 14-17 | Weld | CO | 05-123-23316-00 | $6,427 |

| Directions to Location | Supervisor |
|---|---|
| HW 257 and HW 34 south 1/2 mile east 2/10 | Robert Poole |

| Time Log | | |
|---|---|---|
| From | To | |
| 14:00 | 16:30 | move ranger rig 5531 and support equipment to location spot in rig up ranger rig 5531 and support equipment 650psi casing 650psi tubing |
| | | 0psi surface casing |
| 16:30 | 18:00 | kill well with 40bbls fresh water with biocide down casing and 20bbls fresh water witb biocide down tubing nd 5k top flange nu bops ru work floor |
| | | swifn drain equipment |
| 18:00 | 18:30 | crew travel |

SRC ENERGY

# Daily Operations Report

| Date | QtrQtr Sec-Twp-Rge | Well Name & Number | County | State | API Number | Daily Cost |
|---|---|---|---|---|---|---|
| 11/25/19 | CNE, 14, 5N, 67W | Ragan N 14-17 | Weld | CO | 05-123-23316-00 | $19,796 |

| Directions to Location | Supervisor |
|---|---|
| HW 257 and HW 34 south 1/2 mile east 2/10 | Robert Poole |

| Time Log | | |
|---|---|---|
| From | To | |
| 6:00 | 7:00 | crew travel to location safety meeting |
| 7:00 | 8:30 | 0psi tubing 300psi casing 0psi surface casing roll hole clean with 170bbls fresh water with biocide |
| 8:30 | 10:30 | tally out 216 joints 2 3/8 4.7# tubing and 2 10' subs 7122.49 |
| 10:30 | 14:30 | miru spn wireline rih with jb gr pooh rih with CTS cibp setting at 6812' pooh load hole with 30bbls fresh water with biocide pressure test casing |
| | | to 1000psi for 15 minutes did not bleed any pressure off test good bleed off pressure rih with cbl tool logging from 6812' to 0' rdmo spn |
| | | wireline |
| 14:30 | 16:00 | trip in tagging cibp with 207 joints of 2 3/8 4.7# tubing 22' in lay down joints 206 and 20' of subs in hole eot at 6810' |
| 16:00 | 17:30 | roll hole clean with 120bbls fresh water with biocide |
| 17:30 | 18:30 | miru ranger cementers hold safety meeting pressure test lines to 2000psi test good bleed off pressure mix and pump 2.04bbls slury 10 sacks |
| | | class g neat 15.8# 1.15y cement followed by 25.79bbls fresh water for displacement rdmo ranger cementers cement plug from 6812' to |
| 18:30 | 19:00 | trip out 20 joints 2 3/8 4.7# tubing reverse tubing clean pressure test casing to 1000psi for 15 minutes did not lose any pressure test good bleed |
| | | off pressure |
| 19:00 | 19:30 | lay down 10 joints swifn drain equipment |
| 19:30 | 20:00 | crew travel |

SRC ENERGY

# Daily Operations Report

| Date | QtrQtr Sec-Twp-Rge | Well Name & Number | County | State | API Number | Daily Cost |
|---|---|---|---|---|---|---|
| | CNE, 14, 5N, 67W | Ragan N 14-17 | Weld | CO | 05-123-23316-00 | $3,000 |

| Directions to Location | Supervisor |
|---|---|
| HW 257 and HW 34 south 1/2 mile east 2/10 | |

| Time Log | |
|---|---|
| From | To |
| 6:00 | 10:00 |

crew travel to location entrance was full of snow drift call in blade in to clear location to prep location for next day

SRC ENERGY

# Daily Operations Report

| Date | QtrQtr Sec-Twp-Rge | Well Name & Number | County | State | API Number | Daily Cost |
|---|---|---|---|---|---|---|
| 11/27/19 | CNE, 14, 5N, 67W | Ragan N 14-17 | Weld | CO | 05-123-23316-00 | $27,740 |

| Directions to Location | Supervisor |
|---|---|
| HW 257 and HW 34 south 1/2 mile east 2/10 | Robert Poole |

| Time Log | | |
|---|---|---|
| From | To | |
| 6:00 | 7:00 | crew travel to location safety meeting |
| 7:00 | 9:30 | 0psi tubing 0psi casing 0psi surface casing get equipment started |
| 9:30 | 11:00 | lay down 100 joints 2 3/8 4.7# tubing 76 joints 2 3/8 4.7# tubing eot 2500' |
| 11:00 | 11:30 | miru ranger cementers hold safety meeting pressure test lines to 2000 test good bleed off catch circulation with 5bbls fresh water mix and pump |
| | | 8.19bbls slurry 40 sacks class g neat 15.8# 1.15y cement followed by 7.39bbls fresh water for displacement rd ranger cementers cement |
| | | plug from 2500' to 1972' |
| 11:30 | 12:30 | lay down 76 joints 2 3/8 4.7# tubing load hole with 4bbls fresh water |
| 12:30 | 13:00 | miru spn wireline rih with jet cutter cutting casing at 609' pooh rdmo spn wireline |
| 13:00 | 14:00 | roll hole clean with 90bbls fresh water with biocide till returns are free of oil gas and large cuttings |
| 14:00 | 15:00 | nd bops break 5k wellhead unpack surface head pick up casing spear unland casing strip on surface working wellhead and bops ru work floor |
| 15:00 | 16:00 | lay down 14 joints 4.5 11.6# casing and 8' cut piece |
| 16:00 | 16:30 | trip in with 20 joints 2 3/8 4.7# tubing and a 10' sub eot at 669' |
| 16:30 | 17:30 | ru ranger cementers catch circulation with 10bbls fresh water mix and pump 54bbls slurry 264 sacks class g neat 15.8# 1.15y cement to surface |
| | | rd ranger cementers |
| 17:30 | 19:00 | lay down 20 joints 2 3/8 4.7# tubing rd work floor nd bops and surface wellhead top off well with 10 sacks class g neat 15.8# 1.15y cement |
| | | clean cementers and rig equipment rdmo ranger cementers install night cap swifn drain equipment |
| 19:00 | 19:30 | crew travel |

SRC ENERGY

# Daily Operations Report

| Date | QtrQtr Sec-Twp-Rge | Well Name & Number | County | State | API Number | Daily Cost |
|---|---|---|---|---|---|---|
| 12/2/19 | CNE, 14, 5N, 67W | Ragan N 14-17 | Weld | CO | 05-123-23316-00 | $6,966 |

| Directions to Location | Supervisor |
|---|---|
| HW 257 and HW 34 south 1/2 mile east 2/10 | Robert Poole |

| Time Log | | |
|---|---|---|
| From | To | |
| 6:00 | 7:00 | crew travel to location safety meeting |
| 7:00 | 10:00 | 0psi surface casing tag toc at 36' top off well with 10 sacks class g neat 15.8# 1.15y cement rd ranger rig 5531 and support equipment clean location |

SRC ENERGY

# Daily Operations Report

| Date | QtrQtr Sec-Twp-Rge | Well Name & Number | County | State | API Number | Daily Cost |
|---|---|---|---|---|---|---|
| | CNE, 14, 5N, 67W | Ragan N 14-17 | Weld | CO | 05-123-23316-00 | $0 |

| Directions to Location | Supervisor |
|---|---|
| HW 257 and HW 34 south 1/2 mile east 2/10 | |

| Time Log | | |
|---|---|---|
| From | To | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |