SRC ENERGY

Daily Operations Report

Date	QtrQtr Sec-Twp-Rge	Well Name & Number	County	State	API Number	[redacted]
11/14/19	NWSE 14 5N 67W	ROACH N 14-21	WELD	CO	05-123-29725	

Directions to Location	Supervisor
HWY 257 & 24 TH ST S 3/10 E 2/10 N 1/10 E INTO AFE#BOS20HZWP	Scott Anderson

Time Log		[redacted]
From	To	
6:00	7:00	CREW TRAVEL TO LOCATION JSA SAFETY MEETING
7:00	8:00	CHECK WELL PSI 500 PSI ON TBG 500 PSI ON CSG 0 PSI ON SCSG PERFORM BRADEN HEAD TEST COMPLETE FORM 17
8:00	9:00	SPOT IN EQUIP MIRU RANGER RIG 5002 AND SUPPORT EQUIP
9:00	11:00	BLOW DOWN/BURN OFF GAS USING LEGACY SEPARATOR AND WARD COMBUSTER CIRCULATE WELL CLEAN WITH 180 BBLS FRESH
		WATER WITH BIOCIDE
11:00	12:00	ND WEL PRODUCTION FLOW TREE BREAK 3K WELL HEAD CAP NU ADAPTER FLANGE NU 5K BOPS WITH 2 3/8 PIPE RAMS FUNCTION/
		PSI TEST 150/2000 PSI RU WORK FLOOR AND TBG TONGS
12:00	14:00	UNLAND 2 3/8 4.7# TBG LD TBG HANGER TOOH TO DERRICK WITH 232 JTS TALLIED @7146'
14:00	15:00	MIRU SPN E-LINE HOLD JSA SAFETY MEETING PU RI JUNK BASKET AND GAUGE RING TO 6860' POH PU RI CIBP FOR 4 1/2 11.6# CSG
		SET @6839' POH RD SPN E-LINE
15:00	16:00	T H WITH 68 JTS 2 3/8 4.7# TBG @2097' CIRCULATE WELL CLEAN WITH 45 BBLS FRESH WATER WITH BIOCIDE TEST CSG AND CIBP
		TO 1000 PSI HOLD FOR 15 M N TEST GOOD BLEED OFF TOOH WITH 68 JTS 2 3/8 4.7# TBG TO DERRICK
16:00	17:30	RU SPN E-LINE PU RI CBL LOG FROM 6839'-0' WITH ETOC @510' RDMO SPN E-L NE SHUT WELL IN SHUT DOWN PU LOCATION
17:30	18:30	CREW TRAVEL FROM LOCATION

SRC ENERGY

Daily Operations Report

Date	QtrQtr Sec Twp Rge	Well Name & Number	County	State	API Number	[redacted]
11/15/19	NWSE 14 5N 67W	ROACH N 14-21	WELD	CO	05-123-29725	

Directions to Location	Supervisor
HWY 257 & 24 TH ST S 3/10 E 2/10 N 1/10 E INTO AFE#BOS20HZWP	Scott Anderson

Time Log		[redacted]
From	To	
6:00	7 00	CREW TRAVEL TO LOCATION JSA SAFETY MEET NG
7:00	7 30	CHECK WELL PSI 0 PSI ON CSG 0 PSI ON SCSG
7:30	8 30	T H WITH 222 JTS 2 3/8 4.7# TBG TAG CIBP @6839' LD JT 222 PU 20' OF 2 3/8 4.7# TBG SUBS WITH 221 JTS IN THE HOLE @6836'
8:30	9 30	CIRCULATE WELL CLEAN WITH 140 BBLS FRESH WTER WITH BIOC DE
9:30	10:00	MIRU RES CEMENTERS ON JT 221 AND 20' OF SUBS HOLD JSA SAFETY MEETING TEST LINE TO 2000 PSI PUMP 10 SACKS 2 BBLS
		15 8# 1.15Y CLASS G NEAT CEMNET DISP WITH 25 5 BBLS FRESH WATER RDMO RES CEMENTERS
10 00	11:00	TOOH LD 20' OF SUB TOOH LD 140 JTS 2 3/8 4.7# TBG ON TBG TRAILER PU 6' SUB WITH 81 JTS IN THE HOLE @2503
11 00	11:30	MIRU RES CEMENTERS ON JT 81 AND 6' SUB HOLD JSA SAFETY MEETING TEST LINE TO 2000 PSI PUMP 40 SACKS 8 BBLS 15.8#
		1.15 Y CLASS G NEAT CEMENT DISP WITH 7.67 BBLS FRESH WATER RD RES CEMENTERS
11 30	12:00	TOOH LD 6' SUB TOOH 22 JTS 2 3/8 4.7# TBG TO DERRICK TOOH LD REMAINING 59 JTS 2 3/8 4.7# TBG ON TBG TRAILER
12 00	12:30	MIRU SPN E-LINE HOLD JSA SAFETY MEETING PU RI JET CUTTER CUT 4 1/2 11.6# CSG @500' POH RDMO SPN E-LINE
12 30	13:30	CONDITION WELL WITH 56 BBLS FRESH WATER LET WELL EQUALIZE RD TBG TONGS RD WORK FLOOR
13 30	14:00	ND 5K BOPS BREAK OFF 3K WELL HEAD BREAK SURFACE CAP SPEAR AND UNLAND 4 1/2 11.6# CSG STRIP ON 3K SURFACE HEAD
		NU 5K BOPS WITH 4 1/2 PIPE RAMS RU WORK FLOOR RU CSG TONGS
14 00	14:30	TOOH LD 12 JTS OF 4 1/2 11.6# CSG ON CSG TRAILER CHANGE OVER EQUIP TO 2 3/8
14 30	15:00	T H WITH 22 JTS 2 3/8 4.7# TBG AND A 10' SUB @688'
15 00	16:00	MIRU RES CEMENTERS HOLD JSA SAFETY MEETING TEST LINE TO 2000 PSI PUMP 175 SACKS 36 BBLS 15 8# 1.15 Y CLASS G NEAT
		CEMENT SEE GOOD CEMENT TO SURFACE RD RES CEMENTERS
16 00	16:30	TOOH LD 10' SUB TOOH LD 22 JTS 2 3/8 4.7# TBG ON TBG TRAILER WASH OFF EQUIP RD TONGS RD WORK FLOOR
16 30	17:00	ND 5K BOPS ND 3K SURFACE HEAD TOP WELL WITH 15 SACKS 3BBLS 15 8# 1.15 Y CLASS G NEAT CEMENT CAP WELL WASH UP
		RDMO RES CEMENTERS
17 00	18:00	RDMO RANGER RIG 5002 AND SUPPORT EQUIP PU LOCATION SHUT DOWN
18 00	19:00	CREW TRAVEL FROM LOCATION