BOHLER WELL SERVICE LLC

DAILY WORKOVER REPORT

Date	Company	Well Name & Number	County	State	API Number	GL	KB
7/15/20	State of Colorado	Cannon 3-24	Washington	CO	05-121-09996	X'	X'

Report Day	Rig Company	Rig Operator	Rig #	Daily Cost	Cumulative Cost	PO Amount
2	BOHLER WELL	John Demarius	1	$16,840	$21,670	$0

P&A	Most recent WO date	Company man	AFE Amount
	0-Jan	MIKE BOHLER	

Time Log From	To	Hrs	
			Crew to location. RU wireline. Set CIBP at 3700'. Dump bale 3sks. Loaded and tested casing. Held 500psi. Ran CBL.
			Cement top at 2690'. Changed procedure. Set CIBP at 2824'. Dump baled 3sks. Shot holes at 1300 and 466'. Tripped in hole with
			22 stands. Laid tubing down. RIH w/CICR set at 1197'. Established rate. Pumped 40sk plug. 8.2bbls. 15.2lb. Displaced
			2.58bbls. Stung out. Laid tubing down. ND BOP's and well head. Established circulation. Mixed and pumped 160sks. 32.76bbls.
			15.2lb. Cement in returns. Shut well in. WOC. RDMO.
TOTAL HOURS:		0	

ITP	ICP	IFL	Flowing/Shut-In (?)	FTP	FCP	FFL	Flowing/Shut-In (?)

Perforation Record

Formation	DEPTH From	DEPTH To	PLUGS Frac Plug	PLUGS CIBP
Kansas City	5047	5053		5377

TUBING DESC. (Top to Bottom)

# Jts.	Desc.	Size	Grade	Thread	Weight	Length	Set @
156	Tbg	2-7/8"	J55	8R EUE	6.4	4987.00	
1	On/Off Tool	2-7/8"		8R EUE		2.00	
1	Pkr (A-3)	2-7/8 x 5-1/2		8R EUE			5002
1	Tbg	2-3/8"	J55	8R EUE		31.00	
1	Mule Shoe	2-3/8"		8R EUE		0.50	5037

Emissions information (per Day):

	Model	Internal/ External (Check box)	HP	Hours operated
Rig engine	0	Click to choose:	0	
Flowback				

Other Equipment (Check if used - Input hours operated):

Other Equipment	Checkbox	Hours operated
Dehy	Click to choose:	
Boiler	Click to choose:	
Heater	Click to choose:	
Compressor	Click to choose:	
Generator	Click to choose:	
Pump	Click to choose:	