BOHLER WELL SERVICE LLC

DAILY WORKOVER REPORT

Date	Company	Well Name & Number	County	State	API Number	GL	KB
7/13/20	State of Colorado	Cannon 2-24	Washington	CO	05-121-09840	X'	X'

Report Day	Rig Company	Rig Operator	Rig #	Daily Cost	Cumulative Cost	PO Amount
3	BOHLER WELL	John Demarius	8	$12,740	$24,810	$0

P&A	Most recent WO date	Company man	AFE Amount
	0-Jan	MIKE BOHLER	$0

Time Log From	To	Hrs	
			Crew to location. RIH w/CICR set at 2710'. Established rate. 800psi. Mixed and pumped 40sks 8.2bbls. 5.2lb. Displaced 8.42bbls
			Stung out. Stood back 1200ft. Laid rest down. RIH w/CICR set at 1197'. Established rate. 400psi. Mixed and pumped 40sks.
			8.2bbls. Displaced 2..57bbls. Stung out. Laid tubing down. ND BOP's and well head. Installed valve. Established circulation.
			Mixed and pumped 160sks. 32.76bbls. 15.2lb. Cement in returns. Cleaned up equipment. RDMO. WOC.
TOTAL HOURS:		0	

ITP	ICP	IFL	Flowing/Shut-In (?)	FTP	FCP	FFL	Flowing/Shut-In (?)

Perforation Record					TUBING DESC. (Top to Bottom)							
	DEPTH		PLUGS		# Jts.	Desc.	Size	Grade	Thread	Weight	Length	Set @
Formation	From	To	Frac Plug	CIBP								

Emissions information (per Day):				
	Model	Internal/ External (Check box)	HP	Hours operated
Rig engine	0	Click to choose:	0	
Flowback	→			

Other Equipment (Check if used - Input hours operated):		
Other Equipment	Checkbox	Hours operated
Dehy	Click to choose:	
Boiler	Click to choose:	
Heater	Click to choose:	
Compressor	Click to choose:	
Generator	Click to choose:	
Pump	Click to choose:	