SRC ENERGY

Daily Operations Report

Date	QtrQtr Sec-Twp-Rge	Well Name & Number	County	State	API Number	[redacted]
8/8/19	SWSE 19 5N 66W	KORI J 19-15	Weld	CO	05-123-16363	

Directions to Location	Supervisor
83RD AVE & CR 37 W 4/10 N INTO AFE# SAN210HZWP	Scott Anderson

Time Log		[redacted]
From	To	
6:00	7:00	CREW TRAVEL TO LOCATION JSA SAFETY MEETING
7:00	8:00	CHECK PSI 800PSI TBG 850PSI CSG 0PSI SCSG COMPLETE FORM 17
8:00	13:00	MIRU RANGER RIG 5545 AND SUPPORT EQUIP IN MUDDY CONDITIONS
13:00	15:30	BLOW DOWN WELL WITH QTI BURNING OFF GAS TO 0PSI CIRCULATE WELL WITH 65 BBLS FRESH WATER WITH BIOCIDE
15:30	17:00	ND WELL PRODUCTION TREE NU 5K ADAPTER FLANGE NU 5K BOPS WITH 1 1/4 PIPE RAMS FUNCTION/PSI TEST BOPS 150/3000PSI
		TEST GOOD BLEED OFF
17:00	17:30	RU WORK FLOOR AND TBG TONGS PU TBG HANGER FROM WELL HEAD
17:30	18:30	TOOH TO DERRICK WITH 228JTS 1 1/4 2.4# TBG TALLIED @7446'
18:30	20:30	MIRU SPN E-LINE HOLD JSA SAFETY MEETINGPU RI WITH 2.2" GAUGE RING/JUNK BASKET TO 7466' PO PU RI CIBP FOR 2 7/8 6.5 CSG
		SET @7446' PO RI DUMP BAIL 2 SACK 15.8# CLASS G NEAT CEMENT ON TOP OF CIBP PO LOAD 2 7/8 6.5# CSG W/ 10 BBLS FRESH
		WATER WITH BIOCIDE TEST CIBP AND CSG TO 1000PSI HOLD FOR 15 MIN TEST GOOD BLEED OFF PU RI CIBP FOR 2 /8 6.5# CSG
		SET @7117' PO RDMO SPN E-LINE TEST CIBP AND CSG TO 1000PSI HOLD FOR 15 MIN TEST GOOD BLEED OFF SHUT WELL IN
20:30	21:30	SHUT DOWN PU LOCATION CRE TRAVEL FROM LOCATION

SRC ENERGY

Daily Operations Report

Date	QtrQtr Sec-Twp-Rge	Well Name & Number	County	State	API Number	[redacted]
8/9/19	SWSE 19 5N 66W	KORI J 19-15	Weld	CO	05-123-16363	

Directions to Location
83RD AVE & CR 37 W 4/10 N INTO AFE# SAN210HZWP

Time Log		[redacted]
From	To	
6:00	7:00	CREW TRAVEL TO LOCATION JSA SAFETY MEETING
7:00	7:30	CHECK PSI 0PSI TBG 0PSI CSG 0PSI SCG
7:30	10:30	(STAND BY 2 HRS FOR SPN-LINE) MIRU SPN E-LINE HOLD JSA SAFETY MEETING PU RI WITH CBL LOG FROM 7100'-0' TOC @ 50' PO
		RDMO SPN E-LINE
10:30	23:30	TIH FROM DERRICK WITH 218 JTS 1 1/4 2.4# TBG TAG CIBP @ 7117' PU 2'
23:30	12:30	MIRU RES CEMENTERS HOLD JSA SAFETY MEETING PSI TEST LINES TO 2000PSI TEST GOOD BLEED OFF PUMP 10 SACKS 2 BBLS
		15.8# 1.15Y CLASS G NEAT CEMENT ON TOP OF CIBP DISP WITH 13.8 BBLS RDMO RES CEMENTERS
12:30	14:30	TOOH LD 144 JTS 1 1/4 2.4# TBG ON TBG TRAILER TOOH 74 JTS 1 1/4 2.4# TBG TO DERRICK
14:30	15:30	MIRU SPN E-LINE HOLD JSA SAFETY MEETING PU RI WITH 6SPF PERF @2500' PO PU 4SPF PERF @ 2000' PO PU RI WITH CICR FOR
		2 7/8 6 5# CSG SET @2400' PO RDMO SPN E-LINE
15:30	16:30	TIH WITH 74 JTS 1 1/4 2.4# TBG TAG AND STING INTO CICR TEST CICR AND CSG TO 500PSI HOLD FOR 15 MIN TEST GOOD BLEED OFF
16:30	18:00	MIRU RES CEMENTERS HOLD JSA SAFETY MEETING PSI TEST LINES TO 2000PSI TEST GOOD BLEED OFF ESTABLISH INJECTION
		RATE OF 2BPM @800PSI PUMP 190 SACKS THROUGH CICR AND 15 SACKS ON TOP OF CICR 205 SACK 42BBLS TOTAL OF 15.8# 1.15Y
		CLASS G NEAT CEMNT DISP 1 37 BBLS RDMO RES CEMENTERS
18 00	18:30	TOOH LD 40 JTS 1 1/4 2.4# TBG ON TBG TRAILER
18:30	20:00	MIRU RES CEMENTERS HOLD JSA SAFETY MEETING TEST LINES TO 2000PSI PUMP 63 SACKS 13 BBLS 15.8# 1.15Y CLASS G NEAT
		CEMENT WITH 34JTS 1 1/4 2.4# TBG @1112' SEE GOOD CEMENT TO SURFACE RD RES CEMENTERS TOOH LD 34 JTS 1 1/4 2.4# TBG
		ON TBG TRAILER WASH OFF EQUIP
20 00	20:30	RD TBGB TONGS AND WORK FLOOR ND 5 K BOPS AND ADAPTER FLANGE ND 3K WELL HEAD TOP OFF WITH 10 SACK 2 BBLS 15.8#
		1.15Y CLASS G NEAT CEMENT RDMO RES CEMENTERS NU NIGHT CAP SHUT WELL IN
20:30	21:00	RDMO RANGER RIG 5545 AND SUPPORT EQUIP
21 00	22:00	PU LOCATION SHUT DOWN CREW TRAVEL FROM LOCATION