Subject: RE: [EXTERNAL] :Re: FW: Procedure Change Request - Booth 14-35 API# 05-123-21940
Date: Tuesday, April 6, 2021 1:25:27 PM

From: Jenkins - DNR, Steve <steve.jenkins@state.co.us>
Sent: Wednesday, February 10, 2021 8:21 AM
To: Jenifer Hakkarinen <Jenifer.Hakkarinen@pdce.com>
Subject: [EXTERNAL] :Re: FW: Procedure Change Request - Booth 14-35 API# 05-123-21940

Jen:
You are approved as requested.
Steve

On Wed, Feb 10, 2021 at 8:15 AM Jenifer Hakkarinen <Jenifer.Hakkarinen@pdce.com> wrote:

> Hey Steve,
> We are currently performing plugging operations on the Booth 14-35 API# 05-123-21940. We ran a cement bond log to verify casing was free to cut at 2500'. The log was unconclusive past 1400' so the decision was made to unland casing from the slips and work stretch. We got casing unlanded and slips removed and worked stretch for 3 hours yesterday only stretching to 1450'. With approval I would like to change procedure to exclude the casing cut and stub plug at 2500'. Move the casing cut to 1450' (pierre plug stated on form 6 from 1460' to 1260') pull casing. We will then trip in and pump the pierre/stub plug from 1460' to 1260' and proceed with the job as stated on the form 6. I've attached the log for reference. If you have any questions feel free to give me a call.

--

Stephen C. Jenkins, P.E., C.P.E.S.C.

North Central Area Engineer

P 303.894.2100 x5104 | F 303.894.2109 |

1120 Lincoln Street, Suite 801, Denver, CO 80203

Steve.Jenkins@state.co.us | www.colorado.gov/cogcc