BOHLER WELL SERVICE LLC

DAILY WORKOVER REPORT

Date	Company	Well Name & Number	County	State	API Number	GL	KB
5/13/21	Foundation Energy	Cure 31-32443	Yuma	CO	05-125-08384	X'	X'

Report Day	Rig Company	Rig Operator	Rig #	Daily Cost	Cumulative Cost	PO Amount
1	BOHLER WELL	Owen Fisher	8	$0	$0	$0

P&A	Most recent WO date	Company man	AFE Amount
		MIKE BOHLER	$0

Time Log From	To	Hrs	
			Cost Sheet values will carry over to this sheet.
			Crew to location. Form 17 already filled. Spotted in basebeam. RU. Unseated pump. Laid rods down. Unlanded tubing.
			Laid tubing down. RU wireline. Set CIBP at 1547ft. Dumpbale 2sks. Loaded hole. Tested casing to 200psi. Held.
			Shot perf hole at 395ft. RD wireline. Hooked up cement equipment. Established circulation. Mixed and pumped 90sks.
			18.43bbls. 15.2lb. Cement in returns. Shut well in. RDMO. WOC.

BOHLER WELL SERVICE LLC

DAILY WORKOVER REPORT

Date	Company	Well Name & Number	County	State	API Number	GL	KB
6/1/21		Cure 31-32443	Yuma	CO	05-125-08384	X'	X'

Report Day	Rig Company	Rig Operator	Rig #	Daily Cost	Cumulative Cost	PO Amount
2	BOHLER WELL	Owen Fisher	1	$0	$0	$0

P&A	Most recent WO date	Company man	AFE Amount
	0-Jan	MIKE BOHLER	

Time Log From	To	Hrs	
			Crew to location. Locates and hotwork permit approved. Dug out 6ft. Cut off. Topped off. Welded on cap w/info. Buried and smoothed out.
			JOB COMPLETE