Location: Oxbow to Marmot pipelines Test Performed by: Crossfire

Pipe Specs: 6" dr 7 Poly flow Pipe Footage:

Time	Pressure	Ambient Temp	Pipe Temp	Remarks
9:30	306	44		Start expansion phase
9:45	307.1	44		Pressure equalizing, adding pressure
10:00	294.5	46		Pressure equalizing through tester holes
10:15	303.1	46		adding pressure, leak check (no leaks)
10:30	297.7	47		Pressure beginning to stabilize
10:45	294.1	47		Small drop stabilizing
11:00	297.4	47		add pressure, leak check (no leaks)
11:15	294.9	48		Pressure stabilizing
11:30	298.5	48		windy
11:45	298.9	48		Add pressure, pressure equalizing
12:00	296.9	48		Pressure stabilizing
12:15	294.6	48		Pressure stabilizing
12:30	292.9	48		Pressure stabilizing, windy
12:45	291.4	48		Pressure stabilizing, windy, add pressure
1:00	299.4	49		Pressure stabilizing, windy
1:15	297.5	49		windy
1:30	300	48		windy - Start 1 hour test
1:45	297.4	48		increasing winds
2:00	295.7	48		windy leak check (no leaks)
2:15	294.6	47		windy
2:30	293.7	47		windy OFF test