Proposed Wellbore Schematic

Well Name:	Chalk 31-14	Date Prepared:	7/29/2021
Location:	628 FSL & 2086 FWL SESW Sec. 31 T8N R59W	Last Updated:	9/28/2021
County	Weld	Spud Date:	3/20/2008
API #:	05-123-26661	Completion Start Date:	N/A
Co-ordinates:	40.613287 / -104.023568	Last Workover Date:	N/A
Elevations:	GROUND: 4978'	Prepared by:	Ariana Solis
	KB: 4990'	Updated by:	Jake Van Bramer
Depths (KB):	PBTD: --		
	TD: 7042'		



Hole Size	
11"	0-553'
7-7/8"	553'-7042'

Surface Casing:
11" Hole Size
Landed 8-5/8", 24# casing at 553'
Cemented with 251 sks

Production Casing:
No production casing

Open Hole:
553'-7042', hole size 7-7/8"

Tubing:
None

Rods:
None

Perforations:
None

P&A Plugs:
1. 60 sks from 6730' - 6930' (existing)
2. 98 sks from 5916'-6216' (new)
3. 50 sks from 1500'-1650' (new)
4. 250 sks from 650' to surface (new)

Additional Notes:

Initial Potential Test:

Formation Tops:

Niobrara	6116'
D Sand	6844'
J Sand	6925'

PBTD - --'
TD - 7042'