0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	12/06/21	**Operator**	**Summit Oil & Gas**	**Well Name:**	Duell #2	**API #:**	
Field:	Wattenberg			**Consultant:**	Brad Boehm / Dave Donoho	**AFE #:**	
County:	Weld			**Phone:**	970-396-5279	**Csg Depth / TD:**	
Operation:	Begion MIRU			**Rig Contractor:**	Hurricane R-39	**Size / Grade:**	
				Location:	SESE 25 T8N R60W	**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	18:00	12:00	Make Entrance Hole Through Existing Fence, Fill in Ditch. Locate Stake, Wait on line locates. Locate 5 Used Wellheads, 1 from Bison Yard, 3 from Black Gold Supply. Drove to Champion yard in Wiggins, Found 1 More (All 8 5/8"). Ordered 1 Jt 8 5/8" from CTAP, Ordered Slip Collars. Also Located Buckingham 9-36 Well.
18:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
i3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	12/07/21	**Operator**	**Summit Oil & Gas**	**Well Name:**	Duell #2	**API #:**	
Field:	Wattenberg			**Consultant:**	Boehm / Dunaho	**AFE #:**	
County:	Weld			**Phone:**	970-396-5279	**Csg Depth / TD:**	
Operation:	MIRU			**Rig Contractor:**	Hurricane R-39	**Size / Grade:**	
				Location:	SESE 25 T8N R60W	**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	18:00	12:00	Move Hurricane R-39 With Support Equipment to locatioun. Wait on line locate to Clear. MIRU Fluid Pro Mud Systme. Frac Tank, Light Plants, Etc. After one call cleared, dug up 8 /58" Surface, had welder raise to surface. Backfill, install 8 5/8" Head, NU 3" Drilling Spool, BOPS, Etc. Spot Beam, Spot in Rig, Rig Up. Spot in Wranler, Racks, Etc. Load Racks with 2 7/8" 8RD EUE P-110/
18:00	0:15	6:15	Load Remainder of Tbg on RMI Float. Finished Laying Flwoback line to Fluid Pro, drift and Tally tubing. PU Power Swivel
0:15	6:00	5:45	Wait on Equipment (3.5" Washington Rubber, 3/5" Pipe Rams for BOP)
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	12/08/21	**Operator**	**BISON OIL & GAS II**	**Well Name:**	Duell #2	**API #:**	
Field:				**Consultant:**	Boehm / Donoho	**AFE #:**	
County:	Weld			**Phone:**	970-396-5279	**Csg Depth / TD:**	
Operation:	MIRU			**Rig Contractor:**	Hurricane R-39	**Size / Grade:**	
				Location:	SESE 25 T8N R60W	**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00			PU POWER SWIVEL. INSTALL 2-7/8" WASH RUBBER ON DRILL COLLAR, MAKE UP 6-1/4" TRI CONE BIT. DRILL OUT SURFACE PLUG.
			CONT IN HOLE, WASH DOWN TO & TAG @ 100', PRESSURE TEST SURFACE TO 200 PSI. (GOOD TEST) DRILL CEMENT OUT TO 140', FELL THROUGH PLUG. CHANGE TOOLS OVER TO 2-7/8" TBG, WASH DRILL DOWN TO 420'. CIRC FOR FEW MINUTES, POOH,LD 2-7/8" TBG, DRILL COLLARS , BHA. CHANGE TOOLS BACK TO 2-7/8". PU RIH W/ 2-7/8" NOTCHED COLLAR, TBG. START WASHING DOWN.
	17:00	17:00	WASHED / SWIVELED DOWN TO 1305'.
	18:00	18:00	CONTINUE WASHING TO 1470'. STARTED TO MAKE HOLE W/O SWIVELING IN,SET SWIVEL BACK STARTED SINGLING IN TBG.
18:00	4:00	10:00	SINGLED IN TO 4065'. CIRC. SINGLED IN TO 5048' AND CIRC. SINGLE IN TO 6187' AND CIRC.
4:00	17:30	13:30	RU RANGER CEMENT. TEST LINES. PUMP 100 SX CLASS G NEAT CEMENT
17:30	18:00	0:30	START LD TBG, PUMP NEXT PLUG.
18:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	12/09/21	**Operator**	**BISON OIL & GAS II**	**Well Name:**	Duell #2	**API #:**	05-123-05491
Field:				**Consultant:**	Boehm / Donoho	**AFE #:**	
County:	Weld			**Phone:**	970-396-5279	**Csg Depth / TD:**	
Operation:	MIRU			**Rig Contractor:**	Hurricane R-39	**Size / Grade:**	
				Location:	SESE 25 T8N R60W	**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00			CREW CHANGE . SAFETY / JSA MEETING
			FINISH POOH, LD TBG TO NEXT PLUG DEPTH @ 1650' W/ 51 JTS IN @
	9:30	9:30	1665' MIX & PUMP 100 SX CLASS G @ 15.8#/ 1.15 YIELD (20.5 BBLS OF SLURRY), DISPLACE W/ 6.5 BBLS TO COVER FROM 1650' UP TO 1310', HAD FULL RETURNS THROUGHOUT.RDMO CEMENTERS. POOH, LD 20 JTS.
9:30		13:30	WAIT ON CEMENT TO SET UP FOR TAG.
13:30	14:30	1:00	PU, RIH W/ TBG., TAG TOC @ 1370" W/ 42 JTS. IN.
14:30	15:00		POOH TO 620' W/ 19 JTS. IN. W/O CEMENTERS.
15:00	16:45	1:45	CEMENTERS PUMP TRUCK LOST THEIR TRANSMISSION ON ANOTHER JOB, WAIT ON REPLACEMENT.
16:45	18:00	1:15	MIRU RANGER CEMENTERS REPLACEMENT PUMP. PUMPED 310 SX G CEMENT. GOT CEMENT TO SURFACE.
18:00	20:00	2:00	TOOH & LD TBG. FLUSHED CEMENT REMNANTS FROM LAST 19 JT. NDBOP & WELLHEAD. FILLED WELLHEAD TO SURFACE WITH CEMENT
20:00	2:00	6:00	RD ALL EQUIPMENT AND RIG. GET EVERYTHING READY TO MOBILIZE

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		