0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	12/16/21	**Operator**	**BISON OIL & GAS**	**Well Name:**	DUELL CAMPBELL #1	**API #:**	05-123-05464
Field:	WILDCAT			**Consultant:**	BOEHM / DUNOHO	**AFE #:**	
County:	Weld			**Phone:**	970-396-5279	**Csg Depth / TD:**	10-3/4" @ 263'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-39	**Size / Grade:**	
				Location:	LOT2 SEC 31 T8N R59W	**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00			CREW CHANGE SAFETY / JSA MEETING.
			MOVE R-39 W/ SUPPORT EQUIP. TO LOCATION, SPOT IN , RIG UP.
			W/O MUD TANKS TO BE CLEANED. MOVE FRAC TANKS, TRANSFER WATER & RELOAD TANKS. MOVE TBG. RACKS ETC.NU BOP STACK.
	14:00	14:00	PU RIH W/ 6-1/4" TRI CONE BIT, 6- 3-1/2" DRILL COLLARS, 10 JTS. 2-7/8" P-110 TBG. TO 516' (253' BELOW END OF SURFACE @ 263'). DID NOT TAG ANY CEMENT PLUGS. POOH, LD DRILL COLLARS , BIT.
14:00	16:00	2:00	FINISH RU 3" LINES , MUD SYSTEM.
16:00	17:00	1:00	PU, RIH W/ 2-7/8" NOTCHED COLLAR TO 520' , ESTABLISH CIRCULATION..CONT. IN HOLE TO 685'. CIRC FOR 15 MIN.
17:00	23:15	6:15	CONT. IN HOLE TO 976'. CIRC FOR 15 MIN. TIH TO 1138'. CIRC 15 MIN. TIH TO 1462' WITHOUT ROTATING OR CIRC W/ NO PROBLEMS, HUNG SWIVEL BACK. CIRC 30 MIN. TIH TO 2112'. CIRC 30 MIN. TIH TO 2765'. CIRC 30 MIN. TIH TO 3414'. CIRC 30 MIN. TIH TO 4066'. CIRC 30 min.
23:15	23:30	0:15	TIH TO 4718;. CIRC RETURN LINE PLUGGED OFF.
23:30	1:30	2:00	CLEARED RETURN LINE. CHANGED OUT BROKEN VALVE ON FLUID PRO
1:30	5:00	3:30	CIRC 20 MIN LOST CIRC. PUMPED LCM. GOT CIRC BACK. LOST CIRC AGAIN. PUMPED MORE LCM
5:00	18:00	13:00	DRAIN LINES, START TOOH TO 3000'. TRY TO CIRC. CALLED & REQUESTED MUD ENGINEER. HAVE CURRENTLY LOST 750 BBLS.
18:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	12/17/21	**Operator**	**BISON OIL & GAS II**	**Well Name:**	DUELL CAMPBELL #1	**API #:**	05-123-05464
Field:	WILDCAT			**Consultant:**	BOEHM / DUNOHO	**AFE #:**	
County:	Weld			**Phone:**	970-396-5279	**Csg Depth / TD:**	10-3/4" @ 263'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-39	**Size / Grade:**	
				Location:	LOT2 SEC 31 T8N R59W	**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00			CREW CHANGE, SAFETY / JSA MEETING.
	13:00	13:00	POOH, LD TBG. TO 1700' W/ 52 JTS IN THE HOLE. ATTEMPT TO RE-GAIN CIRC.UNABLE TO REGAIN CIRC. POOH TO 620', HAD CIRC OFF & ON, KEPT PLUGGING OFF W/ VERY LARGE PIECES OF HARD DEHYDRATED MUD, SOME CEMENT CHUNKS, CLEANED UP AFTER APPROX 5 HRS
13:00	14:15	1:15	PU POWER SWIVEL , START SWIVELING IN, CURRENTLY @ 850'.
14:15	15:30	1:15	CONTINUE SWIVELING IN THE HOLE, STOPPING AND CIRCULATING 15 MIN EVERY 10 JTS CURRENTLY @ 1305'. SMOOTHING OUT.
15:30	17:30	2:00	CONTINUE SWIVELING IN THE HOLE, GOOD CIRC. WILL GET BELOW PIERRE THEN TRY 20 JTS. @ A TIME, THEN CIRC ACCORDINGLY. CURRENTLY @ 2280' W/ 70 JTS. IN. MUD IS @ 9.3 PPG W/ 42 VIS.
17:30	19:30	2:00	SWIVELED/ CIRC INTO HOLE TO 2925'. CIRC 30 MIN.
19:30	5:30	10:00	SWIVELED/ CIRC INTO HOLE TO 3577'. CIRC 30 MIN. SWIVELED/ CIRC INTO HOLE TO 4229'. CIRC 30 MIN. SWIVELED/ CIRC INTO HOLE TO 4881'. CIRC 45 MIN. SWIVELED/ CIRC INTO HOLE TO 5533'. CIRC 45 MIN.
5:30	6:00	0:30	CONT. SWIVELING IN HOLE.
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	12/18/21	**Operator**	**BISON OIL & GAS II**	**Well Name:**	DUELL CAMPBELL #1	**API #:**	05-123-05464
Field:	WILDCAT			**Consultant:**	BOEHM / DUNOHO	**AFE #:**	
County:	Weld			**Phone:**	970-396-5279	**Csg Depth / TD:**	10-3/4" @ 263'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-39	**Size / Grade:**	
				Location:	LOT2 SEC 31 T8N R59W	**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00			CREW CHANGE , SAFETY JSA MEETING.
	7:15	7:15	CONTINUE SWIVELING THE HOLE TO 6185' W/ 190 JTS. IN THE HOLE.
7:15	10:30	3:15	CIRC FOR 50 MIN. CONTINUE SWIVELING IN HOLE. CONT. IN HOLE, TAG BOTTOM @ 6930' , W/ 213 JTS IN. CIRC FOR 30 MIN. PU OFF BOTTOM. SET BACK SWIVEL.
10:30	15:30	5:00	MIRU RANGER CEMENTERS. MIX & PUMP 85 SX CLASS "G" @ 15.8 PPG (1.15 YIELD, 17.2 BBLS OF SLURRY @ 6930'. POOH, LD TBG TO 6185' W/ 190 JTS IN, RU CEMENTERS. MIX & PUMP 125 SX CLASS "G" @ 15.8 PPG (1.15 YIELD, 24.7 BBLS OF SLURRY) POOH, LD 139 JTS TO 1660', LEFT 51 JTS. IN HOLE.. RU CEMENTERS, MIX & PUMP 120 SX CLASS "G" @ 15.8 PPG (1.15 YIELD,24.5 BBLS OF SLURRY W/ 3% CALC.). POOH T0 846', LEFT 26 JTS. IN THE HOLE, STOOD BACK 5 STANDS, LD 15 JTS. WILL AT LEAST 2 HRS, CHECK SURFACE SAMPLE, RIH TO TAG.
15:30	17:15	1:45	WAIT TO TAG CEMENT, TOC NEEDS TO BE 1500' OR HIGHER. Tag at 1205;.
17:15	19:30	2:15	TOOH TO 620'. PUMPED 435 SX G NEAT CEMENT. HAD GOOD RETURNS THROUGHOUT JOB. GOT CEMENT TO SURFACE. CEMENT TRUCK BROKE BELT. WILL RETURN TO FILL TOP CEMENT.
19:30	6:00	10:30	FLUSHED CEMENT OUT OF TBG. DRAINED ALL LINES. PUT TBG ON TRUCK.MOVE RACKS AND WRANGLER OUT OF WAY. NDBOP. RDMO. START MOBILIZING TO NEXT LOCATION
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top