0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

DATE	12/19/21	**Operator**	**BISON OIL & GAS II**	**Well Name:**	CAMBPELL #1	**API #:**	05-123-07409
Field:	Wattenberg			**Consultant:**	BOEHM/ DONOHO	**AFE #:**	
County:	Weld			**Phone:**	970-396-5279	**Csg Depth / TD:**	8-5/8" @ 175'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-39	**Size / Grade:**	
				Location:	NWNWS SEC31 T8N R59W	**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	6:30	0:30	CREW CHANGE SAFETY / JSA MEETING.
6:30	14:00	7:30	MOVE HURRICANE R-39 W/ SUPPORT EQUIP. TO LOCATION. NU BOP STACK, SPOT IN RIG BEAM,RIG. RIG UP. SPOT IN FLUID PRO MUD SYSTEM, FRAC TANKS ETC. HAVE HYDRO- VAC BOTTOM OUT CUTTINGS TANK & RIG TANK ON LAST LOCATION, MOVE OVER, SPOT ON NEW LOCATION. SPOT IN RIG PUMP ETC.TRANSFER WATER, FILL FRAC TANKS.MOVE, SPOT IN TBG, PIPE WRANGLER, SPOT & LOAD RACKS. LAY PUMP LINES, RU 3" IRON FOR RETURNS.MOVE, SPOT IN LIGHTPLANTS, HEATERS, SAN-O-LETS ETC.
14:00	15:30		TALLY, PU, RIH 6-1/4" TRI CONE ROCK BIT, 6-3.5" DRILL COLLARS, X/O, 7 JTS. 2-7/8" P-110 TBG TO 425' (250' BELOW E 8-5/8" SURFACE CSG.). DID NOT TAG, POOH,LD TBG, COLLARS , BIT.
15:30	18:15		PU,RIH W / 2-7/8" NOTCHED COLLAR, 2-7/8" P 110 TBG. RIH TO 488' W/ 15 JTS. IN, TBG STARTED TO FLOAT.RU RO CIRC, ESTABLISH CIRCULATION AFTER 7 MIN., CIRC. FOR 15 MIN. RU POWER SWIVEL, START ROTATING / WASHING DOWN, SWIVEL IN 10 JTS. TO 815', CIRC FOR 40 MIN.
18:15	23:30		TAGGED ON SOMETHING HARD AT 854'. WORKED TBG FOR 40 MIN WITH NO SUCCESS. TOOH LD NC. PU AND TIH W/ 6 1/4" ROCK BIT, 6 3.5" DC AND TBG. BARELY TAGGED AND STARTED PUSHING DOWN HOLE. TIH TO 1138' AND CIRC FOR 30 MIN.
23:30	1:30	2:00	HANG BACK SWIVEL. TOOH LD BIT AND DC. TIH W/ NC.PU SWIVEL.
1:30	6:00	4:30	CONTINUE SWIVELING/CIRC INTO HOLE TO 1787'. CIRC 30 MIN. CONTINUE SWIVELING/CIRC INTO HOLE TO 2280' W/ 70 JTS. CONTINUE SWIVELING IN HOLE.
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

DATE	12/20/21	**Operator**	**BISON OIL & GAS II**	**Well Name:**	CAMBPELL #1	**API #:**	05-123-07409
Field:	Wattenberg			**Consultant:**	BOEHM/ DONOHO	**AFE #:**	
County:	Weld			**Phone:**	970-396-5279	**Csg Depth / TD:**	8-5/8" @ 175'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-39	**Size / Grade:**	
				Location:	NWNWS SEC31 T8N R59W	**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00			CREW CHANGE. SAFETY / JSA MEETING
			CONTINUE SWIVELING IN THE HOLE TO 2506' W/ 77 JTS. IN, CIRC FOR 30 MIN. CONTINUE SWIVELING IN HOLE TO3255' W/ 100 JTS. IN, CIRC FOR 45 MIN. (VIS @ 42). CONTINUE
	11:30		CONTINUE SWIVELING IN THE HOLE TO 4070' W/ 125 JTS. IN JTS. IN, CIRC FOR 45 MIN. CONTINUE SWIVELING IN HOLE TO JTS. IN, CIRC FOR 45 MIN..
11:30	13:45		CONTINUE SWIVELING IN HOLE TO 4883' W/ 150 JTS. IN , CIRC UNTIL CLEAN
13:45	16:00		CONTINUE SWIVELING IN HOLE TO 5860' W/ 180 JTS. IN , CIRC UNTIL CLEAN
16:00	18:30	2:30	CONTINUE SWIVELING IN HOLE TO TAGGED AT 6700'. CALLED STATE FOR OK TO PROCEED. CIRC CLEAN. EOT = 6675'
18:30	1:00	6:30	MIRU RANGER CEMENTERS. PUMPED 10 SX G CEMENT. DISP W/ 33 BBL WATER. TOOH TO 6185'. PUMPED 100 SX G CEMENT. DISP W/ 30 BBL. HAD GOOD CIRC THROUGH OUT JOB. TOOH W/ 21 JT. DRAIN LINES. TOOH TO 1656' (51 JT IN HOLE). PUMPED 80 SX G CEMENT W/ 3% CaCL. HAD GOOD CIRC THROUGH OUT JOB. DISP. TOOH.
1:00	4:00	3:00	WAIT ON CEMENT TO SET.
4:00	4:45	0:45	TIH. TAG AT 876'. TOOH. EOT = 619'
4:45	6:00	1:15	WAIT ON CEMENTERS TO RETURN . THEY LEFT LOCATION @ 01:30

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

DATE	12/21/21	**Operator**	**BISON OIL & GAS II**	**Well Name:**	CAMBPELL #1	**API #:**	05-123-07409
Field:	Wattenberg			**Consultant:**	BOEHM/ DONOHO	**AFE #:**	
County:	Weld			**Phone:**	970-396-5279	**Csg Depth / TD:**	8-5/8" @ 175'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-39	**Size / Grade:**	
				Location:	NWNWS SEC31 T8N R59W	**Weight / Thread:**	
				Lat/Long:		**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00	14:00	8:00	W/O CEMENTERS.CLEAN MUD SYSTEM, BOTTOM OUT RIG , CUTTINGS TANK ETC. FROM WASHING DOWN & CEMENTING LAST NIGHT.
14:00	19:00	5:00	MIRU RANGER CEMENTERS, PRESSURE TEST ETC. MIX & PUMP 532 SX OF CLASS "G" @ 15.8# (1.15 YIELD). 109 BBLS OF SLURRY. HAD CEMENT BACK TO SURFACE. POOH,LD TBG., ND BOP STACK. TOP FILL TO SURFACE, CLEAN UP. RDMO CEMENTERS.
19:00	6:00		RDMO. START MOBILIZING EQUIPMENT TO NEXT LOCATION AND SETTING UP
6:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		