Cement Job Log

Date	Customer Name	Well Name & Number	County	State		Rig Company
12/15/22	Bison	Christiana Doll #1	Weld	CO		Hurricane

Plug Type	Cement Type	Cement Pump Unit	Bulk Truck	Customer	Cementer
	Class G	C1002	8101		Aron

Time Log		
From	To	
5:15	7:00	MOB to location
7:00	7:05	Arrive on location, have pre-job safety meeting - DWP/JSA
7:05	7:15	spot in equipment
7:15	7:30	Update JSA, Rig up equipment and hardline
7:30	9:00	Prime up equipment, set pop off and kick out, test kick out, wait for rig to be ready for cement
9:00	9:05	Safety meeting with rig crew
9:05	9:10	Pressure test lines, walk lines, pressure held, release pressure
		status: 2-7/8" 6.5# at 6,902'
9:10	9:30	pumped 10 bbl. of freshwater, pumped 70 sxs of 15.8# 1.15 cu.ft./sack yield Class G cement, 14.3 bbl. of slurry
9:30	9:50	displaced 37.5 bbl. to balance cement from 6,902' – 6,665'
9:50	10:25	RD valve, wash out pump, wait for rig to be ready for next plug
		Status: 2-7/8" 6.5# at 6,184'
10:25	10:50	pumped 10 bbl. of freshwater, pumped 130 sxs of 15.8# 1.15 cu.ft./sack yield Class G cement, 26.6 bbl. slurry
10:50	11:20	displaced 32.2 bbl. to balance cement from 6,184' – 5,743'
11:20	17:00	RD valve, wash out pump, wait for rig to be ready for next plug, heavy wind storm
		Status: 2-7/8" 6.5# at 1,656'
17:00	17:25	Pumped 10 bbl. water, pumped 80 sxs of 15.8# 1.15 cu.ft./sack yield Class G cement with 2% CaCl2, 16.4 bbl. of slurry
17:25	17:30	displaced 8 bbl. to balance cement from 1,656' – 1,384'
17:30	0:20	RD valve, wash out pump, wait for rig to be ready for next plug, WOC 4 hrs and tag
		Status: 2-7/8" 6.5# at 600'
0:20	1:20	pumped 10 bbl. of freshwater, pumped 415 sxs of 15.8# 1.15 cu.ft./sack yield Class G cement, 85 bbl. slurry to surface
1:20	1:45	RD valve, wash out pump
1:45	2:30	RDMO