Wellbore Schematic

Well Name	Lease	Field Name	Business Unit
Skinner Ridge 598-25-03	Chevron USA	Skinner Ridge	Mid-Continent



Job Details

Job Category	Start Date	Rig/Unit End Date
Major Rig Work Over (MRWO)	8/5/2014	8/7/2014
Major Rig Work Over (MRWO)	8/7/2014	8/8/2014

Casing Strings

Csg Des	OD (in)	Wt/Len (lb/ft)	Grade	Top Thread	Set Depth (MD) (ftKB)
Conductor	14	112.60	HC Q-125		225
Surface	8 5/8	24.00	K-55	STC	1128
Production Casing	4 1/2	11.60	P-110	LTC	6303

Tubing Strings

Tubing - Production set at 5,442.5ftKB on 8/7/2014 08:30

Tubing Description	Run Date	String Length (ft)	Set Depth (MD) (ftKB)
Tubing - Production	8/7/2014	5,417.67	5,442.5

Item Des	Jts	OD (in)	Wt (lb/ft)	Grade	Len (ft)	Btm (ftKB)
Tubing Hanger		6 1/4			1.00	25.8
70 Jt's DYB Tbg	70	2 3/8	4.70	L-80	2,200.50	2,226.3
100 Jt's New Tbg	100	2 3/8	4.70	L-80	3,175.21	5,401.5
X Nipple		2 3/8			1.18	5,402.7
1 Jt New Tbg	1	2 3/8	4.70	L-80	31.61	5,434.3
XN Nipple		2 3/8			1.27	5,435.6
Tubing Pup Joint		2 3/8	4.70	L80	6.10	5,441.7
Bit-sub Housing/EOT		3 1/16			0.80	5,442.5
Tubing Landed @						5,442.5

Perforations

Date	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Entered Shot Total	Linked Zone
9/22/2005	3,881.0	4,298.0	2.0	52	Mesa Verde - WMFK - Williams Fork, Original Hole
9/15/2005	4,375.0	4,625.0	2.0	28	Mesa Verde - WMFK - Williams Fork, Original Hole
9/9/2005	4,750.0	5,064.0	2.0	32	Mesa Verde - WMFK - Williams Fork, Original Hole
8/30/2005	5,226.0	5,329.0	2.0	12	Mesa Verde - WMFK - Williams Fork, Original Hole
8/25/2005	5,376.0	5,535.0	2.0	16	Mesa Verde - WMFK - Williams Fork, Original Hole
8/24/2005	5,654.0	5,940.0	2.0	28	Mesa Verde - WMFK - Williams Fork, Original Hole
8/11/2005	6,026.0	6,058.0	2.0	12	Mesa Verde - WMFK - Cameo Coal, Original Hole

Other Strings

Run Date	Pull Date	Set Depth (ftKB)	Com

Other In Hole

Des	Top (ftKB)	Btm (ftKB)	Run Date	Pull Date	Com
Collar Stop Bumper Spring	5,291.8	5,293.0	5/23/2013	4/23/2014	
Fill Tag, 4/23/2014	5,637.0	5,640.0	4/23/2014	8/5/2014	
Fill, 3/19/2010, Retag on 5/22/2013	5,640.0	5,654.4	3/19/2010	8/5/2014	
Fill, 3/19/2010	5,654.4	6,120.0	3/19/2010	8/6/2014	
Fill, 10/25/2005	6,120.0	6,183.2	10/25/2005	8/6/2014	
Pumped off	6,183.2	6,184.0	10/12/2005		Pumped off 10/14/2005
Mill	6,184.0	6,185.0	10/12/2005		Pumped off 10/14/2005
PBTD	6,185.0	6,303.0	7/5/2005		
Fill (Sand / Mud / Debris)			6/13/2019		Unable to fish Bumper Spring. Sheared off and left in hole. Will apply acid sticks in well before next round of Bumper Spring PM's to soften cups to attempt to retrieve the Spring.
Fill (Sand / Mud / Debris)			7/19/2019		Unable to retrieve the Spring.