Wellbore Schematic

Well Name	Lease	Field Name	Business Unit
SKR-598-25-AV-04	Chevron USA	Skinner Ridge	Mid-Continent



Job Details

Job Category	Start Date	Rig/Unit End Date

Casing Strings

Csg Des	OD (in)	Wt/Len (lb/ft)	Grade	Top Thread	Set Depth (MD) (ftKB)
Conductor	16	65.00	H-40		75
Surface	8 5/8	24.00	K-55		1301.7
Production Casing	4 1/2	11.60	N-80		6531.9

Tubing Strings

Tubing - Production set at 5,536.0ftKB on 10/7/2009 12:00

Tubing Description	Run Date	String Length (ft)	Set Depth (MD) (ftKB)
Tubing - Production	10/7/2009	5,536.02	5,536.0

Item Des	Jts	OD (in)	Wt (lb/ft)	Grade	Len (ft)	Btm (ftKB)
KBGL					25.00	25.0
Tubing Hanger		7 1/16			0.80	25.8
Tubing	173	2 3/8	4.70	L-80	5,469.29	5,495.1
X Nipple		2 3/8			1.17	5,496.2
Tubing	1	2 3/8	4.70	L-80	31.63	5,527.9
XN Nipple		2 3/8			1.26	5,529.1
Tubing Pup Joint		2 3/8		L-80	6.07	5,535.2
Bit-sub Housing		3 5/16			0.80	5,536.0
Tubing Landed @						5,536.0

Perforations

Date	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Entered Shot Total	Linked Zone
7/28/2009	4,252.0	4,479.0	3.0	30	Mesa Verde - WMFK - Williams Fork, Original Hole
7/28/2009	4,510.0	4,737.0	3.0	30	Mesa Verde - WMFK - Williams Fork, Original Hole
7/27/2009	4,778.0	4,848.0	3.0	24	Mesa Verde - WMFK - Williams Fork, Original Hole
7/26/2009	5,066.0	5,336.0	3.0	30	Mesa Verde - WMFK - Williams Fork, Original Hole
7/25/2009	5,452.0	5,784.0	3.0	30	Mesa Verde - WMFK - Williams Fork, Original Hole
7/24/2009	5,918.0	6,240.0	3.0	30	Mesa Verde - WMFK - Cameo Coal, Original Hole

Other Strings

Run Date	Pull Date	Set Depth (ftKB)	Com

Other In Hole

Des	Top (ftKB)	Btm (ftKB)	Run Date	Pull Date	Com
Bear Claw Solid Plug	4,219.0	4,221.0	8/17/2009	10/5/2009	Solid composite, bridge plug.
Bear Claw Frac Plug	4,494.0	4,496.0	7/28/2009	10/5/2009	Bio Ball composite, flow thru, frac, bridge plug
Bear Claw Frac Plug	4,757.0	4,759.0	7/28/2009	10/5/2009	Bio Ball composite, flow thru, frac, bridge plug
Bear Claw Frac Plug	5,058.0	5,060.0	7/27/2009	10/5/2009	Bio Ball composite, flow thru, frac, bridge plug
Bear Claw Frac Plug	5,379.0	5,382.0	7/26/2009	10/5/2009	Bio Ball composite, flow thru, frac, bridge plug
Tubing Plunger	5,493.4	5,494.0	4/29/2010	8/29/2013	Operator re-ran assembly after tag run
Bumper Spring	5,494.0	5,495.0	4/29/2010	8/29/2013	Operator re-ran assembly after tag run
Bear Claw Frac Plug	5,839.0	5,841.0	7/25/2009	10/5/2009	Bio Ball composite, flow thru, frac, bridge plug
Fill Tag 8/29/2013	6,380.0	6,409.0	8/29/2013		Tag fill w/ slickline 8/29/2013
Sand Fill, 4/20/2010	6,409.0	6,413.0	4/20/2010		Tag fill w/ slickline 4/29/2010
Sand Fill, 1/22/2010	6,413.0	6,481.8	1/22/2010		Tag fill w/ slickline 1/22/2010
Pumped Off Bit-sub	6,481.8	6,482.6	10/7/2009		
Mill	6,482.6	6,483.8	10/7/2009		