0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	04/12/22	**Operator**	**Bison Oil & Gas III**	**Well Name:**	Alice Nay 1A (05662)	**API #:**	05-123-05662
Field:	WILDCAT			**Consultant:**	BOEHM/GRIFFIN	**AFE #:**	
County:	Weld			**Phone:**	970-396-5279	**Csg Depth / TD:**	10-3/4" @ 200'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-14	**Size / Grade:**	H-40
				Location:	SWNE SEC 14 9N 58W	**Weight / Thread:**	32.75#
				Lat/Long:	40.752661 / -103.829959	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
21:00	5:15	8:15	Safety Meeting, MIRU Hurricane Rig #14, R/U mud system, N/U Wellhead & BOP & BOPE, Function test BOP, spot pipe handler & pipe racks, load 6 3-1/2 DC's, 2-7/8 6.5# Tbg, Pump repair, replace vavles in pump replace sections of pump line & return line
5:15	7:00	1:45	Make up 6-1/4 mill tooth bit to 3-1/2 DC's, tih,tag 4' below ground level, break cir start drlg, Mud Check 8.9 ppg - 34 vis
7:00			CREW CHANGE
19:00			

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Bottom

0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	04/13/22	**Operator**	**Bison Oil & Gas III**	**Well Name:**	Alice Nay 1A (05662)	**API #:**	05-123-05662
Field:	WILDCAT			**Consultant:**	BOEHM/GRIFFIN	**AFE #:**	
County:	Weld			**Phone:**	970-396-5279	**Csg Depth / TD:**	10-3/4" @ 200'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-14	**Size / Grade:**	H-40
				Location:	SWNE SEC 14 9N 58W	**Weight / Thread:**	32.75#
				Lat/Long:	40.752661 / -103.829959	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
			CREW CHANGE
7:00	19:00	12:00	CONTINUE DRILLING SURFACE PLUG , DRILLING 4.5 FT/HR, DRILLED 1st COLLAR DOWN (27' FT), VERY HARD DRILLING, GETTING PIECES OF OLD RUBBER, WOOD, CEMENT IN RETURNS. POOH, LD 6-1/4" CONE BIT, PU 6-1/4" STEP BIT, PU 2nd COLLAR. DRILL ANOTHER 25', MUCH IMPROVED ROP, FELL THROUGH TOP PLUG 56' IN. CONTINUE IN HOLE, DID NOT TAG,WASHED / SWIVELED IN TO 675', CIRC CLEAN. SET BACK SWIVEL, POOH , LD COLLARS,BIT (BIT HAD BAILING WIRE WRAPPED AROUND IT) PU NOTCHED COLLAR, RIH TO 30' FROM SURFACE, STACKED OUT, UNABLE TO GET DOWN, POOH,HAD WOOD JAMMED UP IN COLLAR, UNPLUGGED COLLAR, RIH, SAME ISSUE, POOH(PIECES OF FENCE POST ?),HAD WOOD, DRY CEMENT IN COLLAR. LD TBG. PU 6-1/4" STEP BIT, 2 DRILL COLLARS.TAG +/- 30' IN, EST CIRC.ROTATE & CIR DOWN TO 675', CIR BOTTOMS UP, TOOH STD BACK 6 STD'S 2-7/8 L/D 2 JTS, & DC'S & 6-1/4 BLADE BIT
19:00	7:00	12:00	Safey Meeting, TIH w/ 2-7/8 N/C, p/u 2 jts 2-7/8, didn't tag start running std's out of derrick, run in 4 stds tag @ 323', start swiveling in & cir, run 20 jts @ 646', start cir, pump missing, shut down & clean suction, ran 3 jts on Jt 23 @ 710', stack out unable to drill thru w/ notched collar, tooh install 6-1/4 blade bit on bottom ot 2-7/8, TIH w/ 20 jts, n/u swivel start rotate & cir down 2 jts tag on jt #23 @ 712' drill on obstruction for 30', break it up and continue to wash down hole got shredded wood in returns, run 15 jts, Jt # 35, cir for 15 mins, continue to wash & drill down hole w/ blade bit, Mud Check: 9.6 ppg, 41 vis, add 20 bbls water to mud.50 jts in hole @ 6:00 AM

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Bottom
			End of Tubing:		

0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	04/14/22	**Operator**	**Bison Oil & Gas III**	**Well Name:**	Alice Nay 1A (05662)	**API #:**	05-123-05662
Field:	NAY RANCH			**Consultant:**	BOEHM/GRIFFIN	**AFE #:**	
County:	Weld			**Phone:**	970-396-5279	**Csg Depth / TD:**	10-3/4" @ 200'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-14	**Size / Grade:**	H-40
				Location:	SWNE SEC 14 9N 58W	**Weight / Thread:**	32.75#
				Lat/Long:	40.752661 / -103.829959	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
			CREW CHANGE SAFETY / JSA MEETING
7:00			CURRENTLY WASHING/ SWIVELING IN HOLE. CURRENT DEPTH 2092'.
19:00			CONTINUE IN HOLE, STOP & CIRC FOR 15-20 MIN EVERY 15 JTS.
			HAD LOW CIRC ISSUES,STARTED LOSING FLUID. MIXED / PUMPED 5 EACH OF CEDAR FIBRE,SAWDUST,WALNUT. CIRC, GOT GOOD BACK.
			CONTINUE IN HOLE, TAGGED @ 3710' W/ 115 JTS. IN, CIRC FOR 30 MIN, SET BACK SWIVEL. MIRU AMERICAN CEMENTERS, MIX / PUMP 50 SX CLASS G @ 15.8 PPG/ 1.15 YIELD, DISPLACED W/ 19.3 BBLS OF MUD. POOH LD 64 JTS TO 1650' W/ 51 JTS +10' PUP JT. MIX & PUMP 130 SX OF CLASS G @ 15.8 PPG/ 1.15 YIELD, DISPLACED W/ 6.2 BBLS OF MUD, HAD FULL RETURNS THROUGHT. RD CEMENTERS, LD 20 JTS. RU TO CIRC, CIRC WHILE WAITING TO TAG.
21:30	6:00	8:30	Safety Meeting, P/U & TIH w/ 13 jts tag @ 1402' w/ 10' in on jt # 44, L/D 28 jts 2-7/8, land tbg @ 519' w/ 16 jts 2-7/8, R/U cementers, pump 20 bbls wtr ahead, mix & pump 375 sx Class G w/ 3% Cacl (77 bbls Slurry), 15.8 ppg 1.15 yield, displace 1 bbl wtr, cir 7 bbls cement to surface, tooh & L/D 16 jts 2-7/8.w/ 6-1/4 step blade bit, N/D BOP & N/D Wellhead, top off 10-3/4 csg w/ 20 sx Class G (4 bbls Slurry) @ 15.8 ppg, 1.15 yield, R/D & Move to Alice Nay #1 (05654)

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Bottom
			End of Tubing:		

0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	05/10/22	**Operator**	**Bison Oil & Gas III**	**Well Name:**	Alice Nay 1A (05662)	**API #:**	05-123-05662
Field:	NAY RANCH			**Consultant:**	BOEHM/GRIFFIN	**AFE #:**	
County:	Weld			**Phone:**	970-396-5279	**Csg Depth / TD:**	10-3/4" @ 200'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-14	**Size / Grade:**	H-40
				Location:	SWNE SEC 14 9N 58W	**Weight / Thread:**	32.75#
				Lat/Long:	40.752661 / -103.829959	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
			CREW TRAVEL TO LOCATION DUG UP WELLHEAD 6' BELOW GROUND LEVEL, CUT OFF SURFACE CASING AND 5-1/2" LINER 4' BELOW GROUND LEVEL. WELD ON PLATE WITH LEASE NAME, COMPANY NAME AND LEGALS. CLEAN UP LOCATION AND BACKFILL WELLHEAD.

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Bottom
			End of Tubing:		