0:00
3.00

Schneider Summit Services

**Schneider Summit Services**
**PO Box 983038**
**Park City, UT 84098**

## DAILY OPERATIONS REPORT

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| **Date (1st Hour):** | 04/30/22 | **Operator** | **BISON OIL & GAS III** | **Well Name:** | ALICE NAY 1 (05651) | **API #:** | 05-123-05651 |
| **Field:** | NAY RANCH | | | **Consultant:** | BOEHM / DONAHO | **AFE #:** | |
| **County:** | Weld | | | **Phone:** | 970-396-5279 | **Csg Depth / TD:** | 156' |
| **Operation:** | RE-ENTRY P&A | | | **Rig Contractor:** | HURRICANE R-14 | **Size / Grade:** | 10-3/4" |
| | | | | **Location:** | | **Weight / Thread:** | 32.75# |
| | | | | **Lat/Long:** | 40.749655 / -103.828725 | **Perforations:** | |

### BREAKDOWN OF OPERATIONS

| From | To | Hrs | Description |
|---|---|---|---|
| 6:00 | | | SPOT / LOAD FRAC TANK W/ 1500 BBLS. OF FRESH WATER. |
| | | | MIRU HURRICANE R-14 W/ SUPPORT EQUIP. NU BOP STACK ETC.RU FLOOR, TBG TOOLS ETC |
| | | | SPOT PUMP / TANK , MUD SYSTEM ETC. LAY PUMP / RETURN LINES.SPOT IN WRANGLER , PIPE RACKS.LOAD RACKS W/ COLLARS, TBG.RU POWER SWIVEL, MISC EQUIP. |
| | | | PU 6-1/4" BIT, DRILL COLLAR, TAG 10' IN, DRILL 20' OF CEMENT, FELL THROUGH. CONTINUE IN HOLE W/ 5 MORE COLLARS,(NO CEMENT @ SURFACE SHOE),CONTINUE IN W/ TBG TO 525'. CIRC. |
| | | | TOOH. LD DC AND BIT. TIH W/ NC AND 2 7/8" TBG. STOP EVERY 20 JT AND CIRC BOTTOMS UP. HAD TO STOP AND CLEAR WOOD FROM LINES. CURRENTLY AT 2875' (90 JT). |

### TUBING, BHA, Rods

| Quantity | OD | ID | Description | Length | Top |
|---|---|---|---|---|---|
| | | | | | |
| | | | | | |
| | | | | | |

0:00
53.00

Schneider Summit Services

**Schneider Summit Services**
**PO Box 983038**
**Park City, UT 84098**

## DAILY OPERATIONS REPORT

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| **Date (1st Hour):** | 05/01/22 | **Operator** | **BISON OIL & GAS III** | **Well Name:** | ALICE NAY 1 (05651) | **API #:** | 05-123-05651 |
| **Field:** | NAY RANCH | | | **Consultant:** | BOEHM / DONAHO | **AFE #:** | |
| **County:** | Weld | | | **Phone:** | 970-396-5279 | **Csg Depth / TD:** | 156' |
| **Operation:** | RE-ENTRY P&A | | | **Rig Contractor:** | HURRICANE R-14 | **Size / Grade:** | 10-3/4" |
| | | | | **Location:** | | **Weight / Thread:** | 32.75# |
| | | | | **Lat/Long:** | 40.749655 / -103.828725 | **Perforations:** | |

### BREAKDOWN OF OPERATIONS

| From | To | Hrs | Description |
|---|---|---|---|
| 6:00 | | | CREW CHANGE |
| | | | SAFETY / JSA MEETING |
| | | | CONT. SWIVELING / WASHING DOWN, STOP EVERY 20 JTS, CIRC FOR 30-45 MIN.TAG CSG STUB @ 4750', CIRC CLEAN (HEAVY MUD). CONTINUE CIRC UNTIL CEMENTERS ARRIVED. |
| | | | SET BACK SWIVEL.MIRU AMERICAN CEMENTERS, SAFETY / JSA MEETING. |
| | | | PRESSURE TEST TO 2K, PUMP 7.25 BBLS H2O SPACER, MIX & PUMP 120 SX OF CLASS G NEAT @ 15.8 PPG/ 1.15 YIELD (24.5 BBLS SLURRY) DISPLACED W/ 19 BBLS MUD. HAD FULL RETURNS THROUGHOUT. POOH, LD 94 JTS TO 1705' (53 JTS IN ) RU CEMENTERS, PUMP 9.25 BBL H2O SPACER. MIX & PUMP 150 SX OF CLASS G NEAT @ 15.8 PPG/1.15 YIELD (30.9 BBLS OF SLURRY)PUMP .75 BBL H2O SPACER, DISPLAED W/ 5.0 BBLS OF MUD, HAD FULL RETURNS THROUGHOUT. POOH, LD 10 JTS, STAND BACK 5 STANDS, RU AND CIRC WHILE WAITING FOR CEMENT TO SET UP. |
| | | | TIH. TAG CEMENT AT 1392'. TOOH AND LD TBG TO 517'. |
| | | | RU CEMENTERS, PUMP 20 BBL H2O SPACER. MIX & PUMP 375 SX OF CLASS G @ 15.8 PPG/1.15 YIELD W/3% CACL ( 78.1 BBLS OF SLURRY)PUMP .5 BBL H2O DISPLACED , HAD FULL RETURNS THROUGHOUT. DID NOT GET CEMENT TO SURFACE. POOH LD TBG. WOC |
| | | | TIH.TAG CEMENT AT 15'. RD. SD DUE TO EXTREME MUDDY CONDITIONS |

### TUBING, BHA, Rods

| Quantity | OD | ID | Description | Length | Top |
|---|---|---|---|---|---|
| | | | | | |
| | | | **End of Tubing:** | | |

0:00
53.00

Schneider Summit Services

**Schneider Summit Services**
**PO Box 983038**
**Park City, UT 84098**

## DAILY OPERATIONS REPORT

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| **Date (1st Hour):** | 05/25/22 | **Operator** | **BISON OIL & GAS III** | **Well Name:** | ALICE NAY 1 (05651) | **API #:** | 05-123-05651 |
| **Field:** | NAY RANCH | | | **Consultant:** | SCHNEIDER | **AFE #:** | |
| **County:** | Weld | | | **Phone:** | 970-396-5279 | **Csg Depth / TD:** | 156' |
| **Operation:** | RE-ENTRY P&A | | | **Rig Contractor:** | HURRICANE R-14 | **Size / Grade:** | 10-3/4" |
| | | | | **Location:** | | **Weight / Thread:** | 32.75# |
| | | | | **Lat/Long:** | 40.749655 / -103.828725 | **Perforations:** | |

### BREAKDOWN OF OPERATIONS

| From | To | Hrs | Description |
|---|---|---|---|
| 6:00 | | | CREW TRAVEL TO LOCATION DUG UP WELLHEAD 6' BELOW GROUND LEVEL, CUT OFF SURFACE CASING AND 5-1/2" LINER 4' BELOW GROUND LEVEL. MIXED AND FILLED TOP OF CASING WITH CEMENT. WELD ON PLATE WITH LEASE NAME, COMPANY NAME AND LEGALS. CLEAN UP LOCATION AND BACKFILL WELLHEAD. |

### TUBING, BHA, Rods

| Quantity | OD | ID | Description | Length | Top |
|---|---|---|---|---|---|
| | | | **End of Tubing:** | | |