Final - As Plugged Wellbore Schematic

Well Name:	Brady 1	Date Prepared:	11/27/2021
Location:	1980' FNL, 660' FEL, SENE Sec 14, T9N, R58W	Last Updated:	6/20/2022
County	Weld	Spud Date:	4/4/1956
API #:	05-123-05666	Completion Start Date:	N/A
Co-ordinates:	40.753385 / -103.824015	Last Workover Date:	N/A
Elevations: GROUND:	4682'	Prepared by:	Jake Van Bramer
KB:	4693'	Updated by:	--
Depths (KB): PBTD:	--		
TD:	6302'		



PBTD - --'
TD - 6302'

Surface Casing:
Unknown Hole Size, assumed to be 15"
Landed 10-3/4", assumed to be 32.75# casing at 173'
Assumed to be cemented with an estimated 100 sks

Production Casing:
No production casing

Open Hole:
173'-6302', hole size unknown, likely 8-5/8"

Tubing:
None

Rods:
None

Perforations:
None

P&A Plugs:
1. 10 sks from 6275'-6300' (existing)
2. 45 sks Class G (1.15 cuft/sk) from 6033'-6150' (TOC Calculated)
3. 200 sks Class G (1.15 cuft/sk) from 5228'-5528' (TOC Tagged)
4. 120 sks Class G (1.15 cuft/sk) from 1420'-1650' (TOC Tagged)
5. 375 sks Class G (1.15 cuft/sk) from 80'-515' (TOC Tagged)

Additional Notes:

Initial Potential Test:

Formation Tops:

Niobrara	5428'
D Sand	6190'
J Sand	6278'