0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	05/11/22	**Operator**	**BISON OIL & GAS III**	**Well Name:**	BRADY #1	**API #:**	05-123-05666
Field:	WILDCAT			**Consultant:**	BOEHM / DONOHO	**AFE #:**	
County:	WELD			**Phone:**	970-396-5279	**Csg Depth / TD:**	173'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-14	**Size / Grade:**	10-3/4"
				Location:		**Weight / Thread:**	32.75#
				Lat/Long:	40.753385 / -103.824015	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00			CREW TRAVEL
			SAFETY / JSA MEETING
			CLEAN OUT MUD SYSTEM, BOTTOM OUT TANK ETC.W/O WINCH TRUCK, MIRU FLUID PRO EQUIP. MOVE RIG BEAM.WINCH TRUCK BROKE DOWN, HAD TO WAIT ON 2nd TRUCK. MOVE REMAINDER OF SUPPORT EQUIP.
			RIG UP, LAY PUMP LINES ETC SPOT IN WRANGLER, LOAD RACKS W/ DRILL COLLARS & TBG. RU FLOOR, TBG TOOLS ETC. SPOT IN, RU POWER SWIVEL.
			PU 6-1/4" TRI CONE ROCK BIT, 1 3-1/2" DRILL COLLAR, TAG CEMENT 77' BELOW GROUND LEVEL. EST CIRC. DRILL 8' AMOUNT OF CEMENT, FELL THROUGH @ 85', CONTINUE IN HOLE. DID NOT ENCOUNTER ANY MORE CEMENT.
			WASH DOWN TO 654'. CIRC BOTTOMS UP. TOOH LD DRILL COLLARS AND BIT. TIH WITH NC AND 2 7/8" TBG WASH DOWN TO 837' CIRC BOTTOMS UP. WAS DOWN TO 1455' CIRC BOTTOMS UP. CONTINUE WASHING DOWN.

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top

0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	05/12/22	**Operator**	**BISON OIL & GAS III**	**Well Name:**	BRADY #1	**API #:**	05-123-05666
Field:	WILDCAT			**Consultant:**	BOEHM / DONOHO	**AFE #:**	
County:	WELD			**Phone:**	970-396-5279	**Csg Depth / TD:**	173'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-14	**Size / Grade:**	10-3/4"
				Location:		**Weight / Thread:**	32.75#
				Lat/Long:	40.753385 / -103.824015	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00			CREW CHANGE
			SAFETY / JSA MEETING
			CURRENTLY @ 1930' CIRCULATING. CONTINUE SWIVELING IN / WASHING DOWN. STOP CIRC BOTTOMS UP EVERY 20 JTS. CONTINUE IN HOLE W/ NO ISSUES. WASH DOWN TO 6150' W/ 191 JTS IN. CIRC WHILE AXIS CEMENTERS RIG UP.
			PUMPED 20 BBL FRESH WATER SPACER, 45 SX CLASS 'G' NEAT CEMENT. 9.2 BBL. DISP WITH 35 BBL 9,3# MUD. TOOH TO EOT = 5543 (172 JT). PUMPED 10 BBL SPACER, 200 SX CLASS "G" CEMENT WITH 2% CaCl. 41 BBL . DISP WITH 29 BBL 9,3# MUD. TOOH AND LD 30 JT. COULD NOT BREAK CIRC. TBG PLUGGED. TOOH. 28 JT PLUGGED WITH CEMENT. TIH WITH 142 JT. TIH TAG CEMENT AT 5076'. START LD TBG TO NEXT CEMENT PLUG.

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top

0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	05/13/22	**Operator**	**BISON OIL & GAS III**	**Well Name:**	BRADY #1	**API #:**	05-123-05666
Field:	WILDCAT			**Consultant:**	BOEHM / DONOHO	**AFE #:**	
County:	WELD			**Phone:**	970-396-5279	**Csg Depth / TD:**	173'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-14	**Size / Grade:**	10-3/4"
				Location:		**Weight / Thread:**	32.75#
				Lat/Long:	40.753385 / -103.824015	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00			CREW CHANGE
			SAFETY / JSA MEETING
			STOP, BREAK CIRC DOWN TBG, TBG CLEAR. CONTINUE POOH, LD TBG TO 1650' W/ 52 JTS IN.
			RU CEMENTERS, PUMP 10 BBL SPACER, MIX/ PUMP 120 SX CLASS G NEAT @ 15.8 PPG / 1.15 YIELD W/ 2% CAL (24.57 BBLS OF SLURRY) DISPLACED W/ 7.70 BBLS OF MUD. POOH, LD 20 JTS TO 1030' (EST TOC WILL BE @ 1338'). RU, CIRC WHILE WAITING 4 HRS TO TAG.
			RIH AFTER 4 HRS, TAG @ 1420'. POOH, LD 36 JTS TO 515' JTS W/ 16 JTS IN.RU CEMENTERS, PUMPED 20 BBL SPACER, MIX & PUMP 375 SX CLASS G NEAT (76.8 BBLS OF SLURRY) @ 15.8 PPG / 1.15 YIELD, DID NOT GET CEMENT TO SURFACE.RD CEMENTERS, POOH,LD 16 JTS.WILL WAIT ON CEMENT 4HRS TO TAG.
			TIH. TAG CEMENT AT 80'. CALLED IN AND GOT OK. RDMO

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	05/25/22	**Operator**	**BISON OIL & GAS III**	**Well Name:**	BRADY #1	**API #:**	05-123-05666
Field:	WILDCAT			**Consultant:**	BOEHM / DONOHO	**AFE #:**	
County:	WELD			**Phone:**	970-396-5279	**Csg Depth / TD:**	173'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-14	**Size / Grade:**	10-3/4"
				Location:		**Weight / Thread:**	32.75#
				Lat/Long:	40.753385 / -103.824015	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00			CREW TRAVEL TO LOCATION DUG UP WELLHEAD 6' BELOW GROUND LEVEL, CUT OFF SURFACE CASING AND 5-1/2" LINER 4' BELOW GROUND LEVEL. MIXED AND FILLED TOP OF CASING WITH 10 SACKS OF CEMENT. WELD ON PLATE WITH LEASE NAME, COMPANY NAME AND LEGALS. CLEAN UP LOCATION AND BACKFILL WELLHEAD.

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		