0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	05/14/22	**Operator**	**BISON OIL & GAS III**	**Well Name:**	RAUTH G	**API #:**	05-123-05661
Field:	WILDCAT			**Consultant:**	BOEHM / DONOHO	**AFE #:**	
County:	WELD			**Phone:**	970-396-5279	**Csg Depth / TD:**	270'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-14	**Size / Grade:**	10-3/4"
				Location:		**Weight / Thread:**	32.75
				Lat/Long:	40.752505 / -103.811024	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00			CREW TRAVEL
			SAFETY / JSA MEETING.
			MIRU HURRICANE R-14 W/ ALL SUPPORT EQUIP. (TIGHT LOCATION).
			NU BOP, RIG UP FLOOR, TBG TOOLS ETC. SPOT IN, RU POWER SWIVEL, SPOT IN WRANGLER,LOAD RACKS W/ 6 DRILL COLLARS.
			PU 6-1/4" TRI CONE ROCK BIT, 1 3-1/2" DRILL COLLAR, TAG CEMENT 8' BELOW GROUND LEVEL. FELL THROUGH CEMENT AT 28'. CONTINUED TIH TO 525'. CIRC BOTTOMS UP. TOOH LD DC AND BIT.
			TIH W/ NC AND 2 7/8" TBG. SWIVELED UP AT 452' AND STARTED WASHING DOWN. TO 805'. CIRC BOTTOMS UP. WASH DOWN TO 1455'. CIRC BOTTOMS UP.WASH DOWN TO 2100'. CIRC BOTTOMS UP. WASH DOWN TO 2746. CIRC BOTTOMS UP.

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	05/15/22	**Operator**	**BISON OIL & GAS III**	**Well Name:**	RAUTH G	**API #:**	05-123-05661
Field:	WILDCAT			**Consultant:**	BOEHM / DONOHO	**AFE #:**	
County:	WELD			**Phone:**	970-396-5279	**Csg Depth / TD:**	270'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-14	**Size / Grade:**	10-3/4"
				Location:		**Weight / Thread:**	32.75
				Lat/Long:	40.752505 / -103.811024	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00			CREW CHANGE SAFETY / JSA MEETING
			CONTINUE WASHING / SWIVELING DOWN 20 JTS @ TIME , CIRC FOR 30
			KEPT WASHING DOWN 20 JTS AT A TIME, CIRC FOR 45 MIN
			WASHED DOWN TO 6083' W/ 189 JTS IN. CIRC BOTTOMS UP, MIRU AMERICAN CEMENTERS.
			PUMPED 20 BBL SPACER, 45 SX CLASS G NEAT CEMENT (9.2 BBL), 32 BBL DISP. TOOH AND LD 19 JT. EOT = 5478'. (171 jt). PUMPED 20 BBL SPACER. PUMPED 41 BBL 15.8# CLASS G NEAT CEMENT 200 SX, PUMPED 26 BBL 9.2# MUD DISP. HAD GOOD CIRC THROUGHOUT JOB. TOOH WITH 15 JT. CIRC CLEAN. LD ANOTHER 15 JT. WOC. TIH TAG CEMENT AT 4880'.
			TOOH TO 1650' (51 JT). PUMPED 20 BL SPACER, 120 SX CLASS G CEMENT WITH 2% CaCl 1.15 YIELD (24.8 BBL). DISP WITH 5.85 BBL 9,2# MUD. HAD GOOD RETURNS THROUGH OUT JOB
			POOH,LD 20 JTS TO 998', WILL WAIT 4 HRS TO TAG PLUG.

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	05/16/22	**Operator**	**BISON OIL & GAS III**	**Well Name:**	RAUTH G	**API #:**	05-123-05661
Field:	WILDCAT			**Consultant:**	BOEHM	**AFE #:**	
County:	WELD			**Phone:**	970-396-5279	**Csg Depth / TD:**	270'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-14	**Size / Grade:**	10-3/4"
				Location:		**Weight / Thread:**	32.75
				Lat/Long:	40.752505 / -103.811024	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00			CREW TRAVEL SAFETY / JSA MEETING
			RU TO CIRC, CIRC WHILE WAITING 4 HRS TO TAG..
			TAG (10:15) @ 1430'. POOH, LD TO 450', RU CEMENTERS,PUMP 20 BBL FRESH WATER SPACER. MIX & PUMP 174 SX OF CLASS G NEAT (36 BBLS SLURRY) @ 15.8 PPG / 1.15 YIELD, GOT CEMENT TO SURFACE, HAD FULL RETURNS THROUGH OUT. POOH,LD 14 JTS TBG. RD TBG TOOLS, FLOOR ETC. LOAD REMAINDER OF TBG. MOVE RACKS,WRANGLER ETC ND,BREAK DOWN BOP STACK.
			CEMENTERS, TOPPED OFF SURFACE W/ 12 SX (2.5 BBLS OF SLURRY). WASH UP,RDMO CEMENTERS. START RIGGING DOWN EQUIP. CLEAN MUD SYSTEM, WILL LOAD OUT,RELEASE ALL EQUIP. IN THE AM.

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top

0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	05/17/22	**Operator**	**BISON OIL & GAS III**	**Well Name:**	RAUTH G	**API #:**	05-123-05661
Field:	WILDCAT			**Consultant:**	BOEHM	**AFE #:**	
County:	WELD			**Phone:**	970-396-5279	**Csg Depth / TD:**	270'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-14	**Size / Grade:**	10-3/4"
				Location:		**Weight / Thread:**	32.75
				Lat/Long:	40.752505 / -103.811024	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00			CREW TRAVEL
			SAFETY / JSA MEETING
			LOAD OUT, RELEASE ALL RIG EQUIP., PIPE,LCM TRAILER,MUD SYSTEM ETC.
			BOTTOM OUT FRAC TANKS ETC, CLEAR LOCATION.

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		

0:00
3.00

Schneider Summit Services

Schneider Summit Services
PO Box 983038
Park City, UT 84098

DAILY OPERATIONS REPORT

Date (1st Hour):	05/25/22	**Operator**	**BISON OIL & GAS III**	**Well Name:**	RAUTH G	**API #:**	05-123-05661
Field:	WILDCAT			**Consultant:**	SCHNEIDER	**AFE #:**	
County:	WELD			**Phone:**	970-396-5279	**Csg Depth / TD:**	270'
Operation:	RE-ENTRY P&A			**Rig Contractor:**	HURRICANE R-14	**Size / Grade:**	10-3/4"
				Location:		**Weight / Thread:**	32.75
				Lat/Long:	40.752505 / -103.811024	**Perforations:**	

BREAKDOWN OF OPERATIONS

From	To	Hrs	Description
6:00			CREW TRAVEL TO LOCATION DUG UP WELLHEAD 6' BELOW GROUND LEVEL, CUT OFF SURFACE CASING AND 5-1/2" LINER 4' BELOW GROUND LEVEL. MIXED AND FILLED TOP OF CASING WITH 5 SACKS OF CEMENT. WELD ON PLATE WITH LEASE NAME, COMPANY NAME AND LEGALS. CLEAN UP LOCATION AND BACKFILL WELLHEAD.

TUBING, BHA, Rods

Quantity	OD	ID	Description	Length	Top
			End of Tubing:		