





Sensor	Offset (ft)	Schematic	Description	Length (ft)	O.D. (in)	Weight (lb)
			Cable Head-Titan_144 1 7/16" Titan Cable Head	1.03	1.44	2.00
TEMP	11.57					
			PROBE-RBT-DIGITAL-RBL-DCT (070230) Probe 2 3/4" Radii Bond with Temp-Corrosion Package	9.21	2.75	105.00
WVFS8	9.27					
WVFS7	9.27					
WVFS6	9.27					
WVFS5	9.27					
WVFS4	9.27					
WVFS3	9.27					
WVFS2	9.27					
WVFS1	9.27					
WVFCAL	9.27					
WVF3FT	9.27					
WVF5FT	8.27					
HEADVOLT	5.08					
CCL	4.21					
GCT_TEMP	3.42					
GR	2.83		PROBE-GR/CCL-DIGITAL-275 Probe GCT (120918) Probe 2 3/4" Gamma Ray/Temp/CCL	4.75	2.75	60.00
DCCL	1.33					
			BullnosePROBE Probe Go Pin Pressure Cap	0.33	1.38	1.00

Dataset:	pdc_bostfarm_40n_8b_l2_rcbl_06062022.db: field/well/run1/main
Total length:	15.32 ft
Total weight:	168.00 lb
O.D.:	2.75 in

Calibration Report

Database File	c:\programdata\warrior\data\bost farm\pdc_bostfarm_40n_8b_l2_rcbl_06062022.db
Dataset Pathname	main.2
Dataset Creation	Wed Jun 08 17:35:09 2022

Gamma Ray Calibration Report

Serial Number:	120918	
Tool Model:	275 Probe GCT	
Performed:	(Not Performed)	
Calibrator Value:	1.0	GAPI
Background Reading:	0.0	cps
Calibrator Reading:	1.0	cps
Sensitivity:	1.0000	GAPI/cps

Temperature Calibration Report

Serial Number:	070230			
Tool Model:	RBL-DCT			
Performed:	(Not Performed)			
	Reference		Reading	
Low Reference:	0.00	degF	0.00	degF
High Reference:	1.00	degF	1.00	degF
Gain:	1.00			
Offset:	0.00			
Delta Spacing	1			

Company	PDC Energy		
Well	Bost Farm 40N-8B-L2		
Field	Wattenberg		
County	Weld		
State	Colorado	Country	